Mr. Vinay S. Agrawal

Cell: 9892310826.

Add: S. No. 45/4, Shiloter Raichur, Panvel Matheran Road, Sukapur, Tal- Panvel, Dist.- Raigad.

Date: 23/06/2026

To,

Ministry of Environment, Forests & Climate Change,
Integrated Regional Offices,
Ground Floor, East Wing, New Secretariat Building,
Civil Lines, Nagpur – 440 001. Maharashtra.

Sub : Submission of six-monthly compliance status reports as per terms & Conditions stipulated in Environmental clearance letter for the proposed 'MMRDA - Rental Housing Scheme at Survey nos. 45/2, 45/4, 45/8B, 45/9, 45/18, 45/11 at Shilottar-Raichur & Survey no. 173/0 at Village Aakurli, Tal. Panvel, Dist. Raigad, Maharashtra.'

Ref. No. : Environmental clearance no. SEIAA-EC-0000000278; dated: 04/05/2018.

Respected Sir / Madam,

In reference to the above referred letter of your highly revered office we would like to submit the current status of our construction work and point-wise compliance status to various stipulations in its Environmental Clearance letter no. SEIAA-EC-0000000278; dated: 04/05/2018 along with the necessary annexure.

This compliance report is submitted for the period from October 2025 to March 2026

This is for your kind consideration and records. Kindly acknowledge the same.

Thanking You & Yours Sincerely

For, Vinay S. Agarwal

Authorized Signatory

Encl : Part A: Current status of construction work.
Part B: Point-wise compliance status.
Datasheet & Annexures.

Copy to Regional Office, MPCB, CBD Belapur, Navi Mumbai.
Department of Environment, Mantralaya, Mumbai.
Regional Office, CPCB,Pune.

Mr. Vinay S. Agrawal

Cell: 9892310826.

Add: S. No. 45/4, Shiloter Raichur, Panvel Matheran Road, Sukapur, Tal- Panvel, Dist.- Raigad.

Date: 23/06/2026

To,

Regional Office, Navi Mumbai
Maharashtra Pollution Control Board,
Raigad Bhavan, 7th Floor, Sector - 11, C.B.D.
Belapur, Navi Mumbai – 400 614. Maharashtra.

Sub : Submission of six-monthly compliance status reports as per terms & Conditions stipulated in Environmental clearance letter for the proposed 'MMRDA - Rental Housing Scheme at Survey nos. 45/2, 45/4, 45/8B, 45/9, 45/18, 45/11 at Shilottar-Raichur & Survey no. 173/0 at Village Aakurli, Tal. Panvel, Dist. Raigad, Maharashtra.'

Ref. No. : Environmental clearance no. SEIAA-EC-0000000278; dated: 04/05/2018.

Respected Sir / Madam,

In reference to the above referred letter of your highly revered office we would like to submit the current status of our construction work and point-wise compliance status to various stipulations in its Environmental Clearance letter no. SEIAA-EC-0000000278; dated: 04/05/2018 along with the necessary annexure.

This compliance report is submitted for the period from October 2025 to March 2026

This is for your kind consideration and records. Kindly acknowledge the same.

Thanking You & Yours Sincerely

For, Vinay S. Agarwal

Authorized Signatory

Encl : Part A: Current status of construction work.
Part B: Point-wise compliance status.
Datasheet & Annexures.

Copy to Regional Office, MoEF & CC, Nagpur.
Department of Environment, Mantralaya, Mumbai.
Regional Office, CPCB, Pune.

Mr. Vinay S. Agrawal

Cell: 9892310826.

Add: S. No. 45/4, Shiloter Raichur, Panvel Matheran Road, Sukapur, Tal- Panvel, Dist.- Raigad.

Date: 23/06/2026

To,

The Member Secretary,
State Environment Impact Assessment Authority (SEIAA),
Department of Environment, Government of Maharashtra,
217, 2nd Floor, Mantralaya Annex Building, Madam Cama Road,
Mantralaya, Mumbai – 400 032. Maharashtra.

Sub : Submission of six-monthly compliance status reports as per terms & Conditions stipulated in Environmental clearance letter for the proposed 'MMRDA - Rental Housing Scheme at Survey nos. 45/2, 45/4, 45/8B, 45/9, 45/18, 45/11 at Shilottar-Raichur & Survey no. 173/0 at Village Aakurli, Tal. Panvel, Dist. Raigad, Maharashtra.'

Ref. No. : Environmental clearance no. SEIAA-EC-0000000278; dated: 04/05/2018.

Respected Sir / Madam,

In reference to the above referred letter of your highly revered office we would like to submit the current status of our construction work and point-wise compliance status to various stipulations in its Environmental Clearance letter no. SEIAA-EC-0000000278; dated: 04/05/2018 along with the necessary annexure.

This compliance report is submitted for the period from October 2025 to March 2026

This is for your kind consideration and records. Kindly acknowledge the same.

Thanking You & Yours Sincerely

For, Vinay S. Agarwal

Authorized Signatory

Encl : Part A: Current status of construction work.
Part B: Point-wise compliance status.
Datasheet & Annexures.

Copy to Regional Office, MoEF & CC, Nagpur.
Regional Office, MPCB, CBD Belapur, Navi Mumbai.
Regional Office, CPCB, Pune.

Mr. Vinay S. Agrawal

Cell: 9892310826.

Add: S. No. 45/4, Shiloter Raichur, Panvel Matheran Road, Sukapur, Tal- Panvel, Dist.- Raigad.

Date: 23/06/2026

To,

Regional Directorate, Pune, Central Pollution Control Board,
(Ministry of Environment, Forest & Climate Change), Govt. of India,
Survey no. 110, Dhankude Multipurpose Hall,
Baner Road, Baner, Pune – 411 045. Maharashtra.

Sub : Submission of six-monthly compliance status reports as per terms & Conditions stipulated in Environmental clearance letter for the proposed 'MMRDA - Rental Housing Scheme at Survey nos. 45/2, 45/4, 45/8B, 45/9, 45/18, 45/11 at Shilottar-Raichur & Survey no. 173/0 at Village Aakurli, Tal. Panvel, Dist. Raigad, Maharashtra.'

Ref. No. : Environmental clearance no. SEIAA-EC-0000000278; dated: 04/05/2018.

Respected Sir / Madam,

In reference to the above referred letter of your highly revered office we would like to submit the current status of our construction work and point-wise compliance status to various stipulations in its Environmental Clearance letter no. SEIAA-EC-0000000278; dated: 04/05/2018 along with the necessary annexure.

This compliance report is submitted for the period from October 2025 to March 2026

This is for your kind consideration and records. Kindly acknowledge the same.

Thanking You & Yours Sincerely

For, Vinay S. Agarwal

Authorized Signatory

Encl : Part A: Current status of construction work.
Part B: Point-wise compliance status.
Datasheet & Annexures.

Copy to Regional Office, MPCB, CBD Belapur, Navi Mumbai.
Department of Environment, Mantralaya, Mumbai.
Regional Office, MoEF & CC, Nagpur.

INDEX

Sl. No.	PARTICULARS
1.	Part A : Current status of work
2.	Part B : Point wise compliance
3.	Datasheet
4.	Annexures
Annexure – 01	Plinth completion certificate
Annexure – 02	Part & Full Occupancy certificates
Annexure – 03	Height clearance
Annexure – 04	Approval of Building plan
Annexure – 05	Copies of commencement certificates
Annexure – 06	Copies of consent to establish
Annexure – 07	Health screening reports
Annexure – 08	Environmental Monitoring Reports
Annexure – 09	PUC certificate
Annexure – 10	Consent to operate for batching plant
Annexure – 11	Copies of part consent to operate
Annexure – 12	Copies of Environmental clearance

: PART A:

Current Status of Work

Status of construction		:	❖ Total construction work completed at site as of March 2026 is **2,96,196** Sq. Meters. **Completed buildings** A) Free Sale = 2,37,624 m2 B) MMRDA Retal building = 50,474 m2 **Under construction buildings:** A) Free sale building D wing = 8,306.00 m2
a.	Date of commencement (Actual and/ or planned)	:	❖ 25/01/2012 (Actual)
b.	Date of completion (Actual and/or planned)	:	❖ December 2026 (Planned)

: PART B:

Compliance status of conditions stipulated in Environmental clearance for the proposed 'MMRDA Rental Housing Scheme with Sale component', at survey nos. 45/2 (old nos. 45/4, 45/8B, 45/9, 45/18(pt), 45/11(pt) at Shilottar-Raichur & Survey no. 173/0 at village Aakurli, Tal. Panvel, Dist. Raigad granted by SEIAA, Govt. of Maharashtra vide EC letter no. SEAC-2010/CR.519/TC.2, dated: 29/06/2011 and further amended in EC no. SEIAA-EC-0000000278, dated: 04/05/2018 are as follows;

Sl. No.	Stipulated Clearance Conditions	Compliance Status
Specific conditions;		
i.	Committee noted that, building profile and plinth which was appraised and approved by SEIAA in its 33rd & 36th meeting has been changed by project proponent while undertaking actual work ground. It was informed by PP that change in construction on ground is as per the changes approved by NAINA while approving the plans post EC.	❖ Obtained Plinth Completion Certificate for building no. 1 (Wing A to H) from Associate Planner, NAINA, CIDCO vide letter no. CIDCO/NAINA/PANVEL/ Shilotar-Raichur+Aakurli/BP-92/CC/2016/ 0330, dated: 27/04/2016. ❖ **Please refer Annexure – 1 for Plinth Completion certificate.**
ii.	Further committee noticed that sewer line has not been constructed by planning authority. So, there is no provision at the moment to discharge the treated waste water. It was informed that, PP will treat sewage upto 5 BOD and discharge the treated water in nalla not acceptable committee.	❖ STP of capacity 1200 KLD has been installed for Sale building and 1250 KLD has been installed for MMRDA building to treat waste water, both STPs are operational. ❖ Treated sewage is being re-used for flushing and gardening to reduce fresh water demand.
iii.	It was also noted that work of Rental building no 1,2,3,4 completed and work of sale building wing A- RCC completed, wing B- up to 7th Floor slab completed, wing C, D & E- 4th floor completed, building F- RCC completed, wing G - all 29 floors completed, wing H- 18th floor completed and wing I, J &K- RCC up to 30 floor completed.	❖ Noted.

iv.	Local body not to issue Occupancy Certificate till the time outside sewer line is completed and connection to it provided. PP to also not to handover flats till such time.	❖ CIDCO issued Part occupancy certificate for Sale building no. 2 wings I, J & K and Rental building no. 3 & 4 vide letter no. CIDCO/NAINA/PANVEL/Shilottar-Raichur & Aakurli/BP-92/Part-OC/2018/2022, dated: 21/08/2018 and for Sale building no. 1 wings, A, F, G & H and Rental building no. 1, 2 & 4 (pt) vide letter no. CIDCO/NAINA/PANVEL/ Shilottar - Raichur & Aakurli/BP-92/Part-OC/2020/176/SAP/1970, dated: 24/07/2020. ❖ Full occupancy certificate granted by Navi Mumbai Airport Influence Notified Area (NAINA) for project vide letter no. CIDCO/NAINA/ PANVEL/Aakurli/BP-00092/OC/ Full/ 2020/0042, dated: 23/07/2020. ❖ Please refer Annexure – 2 for copies of Part & Full occupancy certificates.
General conditions;		
v.	E-waste shall be disposed through Authorized vendor as per E-waste (Management and Handling) Rules, 2016.	❖ Proposed project is residential building; hence, generation of e-waste is negligible.
vi.	The Occupancy Certificate shall be issued by the Local Planning Authority to the project only after ensuring sustained availability of drinking water, connectivity of sewer line to the project site and proper disposal of treated water as per environmental norms.	❖ CIDCO issued Part occupancy certificate for Sale building no. 2 wings I, J & K and Rental building no. 3 & 4 vide letter no. CIDCO/NAINA/PANVEL/Shilottar-Raichur & Aakurli/BP-92/Part-OC/2018/2022, dated: 21/08/2018 and for Sale building no. 1 wings, A, F, G & H and Rental building no. 1, 2 & 4 (pt) vide letter no. CIDCO/NAINA/PANVEL/ Shilottar - Raichur & Aakurli/BP-92/Part-OC/2020/176/SAP/1970, dated: 24/07/2020. ❖ Full occupancy certificate granted by Navi Mumbai Airport Influence Notified Area (NAINA) for project vide letter no. CIDCO/NAINA/ PANVEL/Aakurli/BP-00092/OC/ Full/ 2020/0042, dated: 23/07/2020.
vii.	PP has to abide by the conditions stipulated by SEAC & SEIAA.	❖ Agreed to comply with.

viii.	This environmental clearance is issued subject to obtaining NOC from Forestry & Wild life angle including clearance from the standing committee of the National Board for Wild life as if applicable & this environment clearance does not necessarily imply that Forestry & Wild life clearance granted to the project which will be considered separately on merit.	❖ NOC from Wild Life Board is Not Applicable as per Final Notification reg. ESZ of SGNP published by MoEF & CC u/no. S.O.3645 (E), dated: 05/12/2016 as our project site is not affected by the ESZ belt. Project falls outside the eco-sensitive zone of SGNP.
ix.	The height, Construction built up area of proposed construction shall be in accordance with the existing FSI/FAR norms of the urban local body & it should ensure the same along with survey number before approving layout plan & before according commencement certificate to proposed work. Plan approving authority should also ensure the zoning permissibility for the proposed project as per the approved development plan of the area.	❖ Obtained height clearance from Airport Authority of India vide letter no. BT-1/NOCC/CS/14/NOCAS/NM/141, dated: 20/05/2014. ❖ **Please refer Annexure – 3 for Height Clearance.** ❖ Associate Planner (NAINA), CIDCO issued Approval of building plan vide plan dated: 08/01/2016. ❖ **Please refer Annexure – 4 for Approval of Building plan.** ❖ Associate Planner (NAINA), CIDCO issued Commencement certificate for the project vide letter dated: 08/01/2016 & 27/04/2016. ❖ **Please refer Annexure – 5 for copies of Commencement certificate.**
x.	"Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under the Air and Water Act and a copy shall be submitted to the Environment Department before start of any construction work at the site.	❖ MPCB granted consent to establish for the project vides order no. MPCBHQ/ROHQ/ Raigad/CE/CC/145, dated: 20/01/2012 and Revalidation of consent to establish vide order no. BO/CAC-cell/CE/CAC-1710000 315, dated: 12/10/2017 further it is Revalidated vide order no. Format1.0/CAC/CELL/UAN No. 00000 77799/CE-1912000968, dated: 17/12/2019. Further it is revalidated vide order no Format1.0/CAC-CELL/UAN No.0000222882/CE/2504000519 dated 03/04/2025 ❖ **Please refer Annexure – 6 for copies of Consent to establish.**

xi.	All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase.	❖ 20 nos of temporary hutments have been provided at site for 50 nos of residential workers, also 20 nos of non-residential workers are working on project site. ❖ Safe & adequate municipal drinking water, 10 nos of toilet, 10 nos of bathroom, first aid and periodical medical checkup facilities have been provided. ❖ Proper housekeeping & regular pest control have been carried out. ❖ **Please refer Annexure – 7 for Medical Reports for workers.**
xii.	The solid waste generated should be properly collected and segregated. Dry / inert solid waste should be disposed-off to the approved sites for land filling after recovering recyclable material.	❖ Excavated soil is already used for back filling and plot leveling within the project site.
xiii.	Arrangement shall be made that waste water and storm water do not get mixed.	❖ Dual plumbing system has been provided so that the waste water and storm water do not get mixed.
xiv.	Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured.	❖ 20 nos of temporary hutments have been provided at site for 50 nos of residential workers, also 20 nos of non-residential workers are working on project site. ❖ Safe & adequate municipal drinking water, 10 nos of toilet, 10 nos of bathroom, first aid and periodical medical checkup facilities have been provided. ❖ Proper housekeeping & regular pest control have been carried out. ❖ Municipal solid waste generated at the labour camp has been handed over to local body on daily basis.
xv.	Additional soil for leveling of the proposed site shall be generated within the sites (to the extent possible) so that natural drainage system of the area is protected and improved.	❖ Excavated soil is already used for back filling and plot leveling within the project site.
xvi.	Disposal of muck during construction phase should not create any adverse effect on the neighboring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.	❖ Excavated soil is already used for back filling and plot leveling within the project site.
xvii.	All the topsoil excavated during construction activities should be stored for use in horticulture / landscape development within the project site.	❖ All the topsoil has been re-used in the Landscape development within the project site.

xviii.	Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/ Agriculture Dept.	❖ RG has been developed over an area of 3,119 Sq. Meters on ground with 180 nos of different trees.
xix.	Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants.	❖ Groundwater accumulation was monitored in boreholes during and after completion of drilling activities. Groundwater was observed at depths between 3.0 & 6.3 meters below ground surface in the boreholes. Seasonal and annual fluctuations in ground water levels can be expected to occur. ❖ No extraction of ground water for construction purpose. ❖ Soil quality is being tested periodically. ❖ **Please Refer Annexure – 8 for Environmental Monitoring Reports.**
xx.	Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water.	❖ No generation of hazardous waste during construction.
xxi.	Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board.	❖ No generation of hazardous waste during construction.
xxii.	The diesel generator sets to be used during construction phase should be low Sulphur diesel type and should conform to Environments (Protection) Rules prescribed for air and noise emission standards.	❖ No use of DG set during construction.
xxiii.	The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken.	❖ No use of DG set during construction.
xxiv.	Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices referred.	❖ Use of polymeric dust suppression system wherever possible to save water.
xxv.	Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.	❖ Vehicles with valid PUC are allowed during construction to enter the site. Vehicles are operated only during non-peak hours. ❖ PUC certificates are maintained at security Gate. ❖ **Please Refer annexure- 9 for PUC Certificate**

xxvi.	Ambient noise levels should conform to residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be made to reduce ambient air and noise level during construction phase, so as to conform to the stipulated standards by CPCB/MPCB.	❖ Ambient Noise level is being monitored. ❖ RG has been developed over an area of 3,119 Sq. Meters on ground with 180 nos of different trees to mitigate noise level. ❖ **Please Refer Annexure – 8 for Environmental Monitoring Reports.**
xxvii.	Fly ash should be used as building material in the construction as per the provisions of Fly Ash Notification of September 1999 and amended as on 27th August, 2003. (The above condition is applicable only if the project site is located within the 100Km of Thermal Power Stations).	❖ We are using PPC – 43 cement type with addition of fly ash as per design Mixture i.e., 8935 MT.
xxviii.	Ready mixed concrete must be used in building construction.	❖ We were own Captive plant on site for construction purpose. MPCB granted consent to operate vide order no. MPCB/SROR-I/11315, dated: 01/12/2014. ❖ **Please refer Annexure – 10 for MPCB Consent for RMC plant.** ❖ Due to construction work nearly completed, hence RMC plant from project site is removed.
xxix.	Storm water control and its re-use as per CGWB and BIS standards for various applications.	❖ Storm water drains has been provided. ❖ STP of capacity 1280 KLD has been installed for Sale building and 1250 KLD has been installed for MMRDA building to treat waste water, both STPs are operational.
xxx.	The ground water level and its quality should be monitored regularly in consultation with Ground Water Authority.	❖ Groundwater accumulation was monitored in boreholes during and after completion of drilling activities. Groundwater was observed at depths between 3.0 & 6.3 meters below ground surface in the boreholes. Seasonal and annual fluctuations in ground water levels can be expected to occur. ❖ No extraction of ground water for construction purpose. ❖ Soil quality is being tested periodically. ❖ **Please Refer Annexure – 8 for Environmental Monitoring Reports.**
xxxi.	Separation of gray and black water should be done by the use of dual plumbing line for separation of gray and black water.	❖ Dual plumbing line has been provided for occupied buildings for using the treated wastewater for flushing and gardening to reduce fresh water demand.

xxxii.	The installation of the Sewage Treatment Plant (STP) should be certified by an independent expert and a report in this regard should be submitted to the MPCB and Environment department before the project is commissioned for operation. Discharge of this unused treated affluent, if any should be discharge in the sewer line. Treated effluent emanating from STP shall be recycled/refused to the maximum extent possible. Discharge of this unused treated affluent, if any should be discharge in the sewer line. Treatment of 100% gray water by decentralized treatment should be done. Necessary measures should be made to mitigate the odour problem from STP.	❖ STP of capacity 1280 KLD has been installed for Sale building and 1250 KLD has been installed for MMRDA building to treat waste water, both STPs are operational. ❖ Treated sewage is being re-used for flushing and gardening to reduce fresh water demand. ❖ MPCB granted 1st consent to operate (part-I) for proposed MMRDA Rental Housing project vide order no. Format1.0/BO/CAC-Cell/ UAN No. 0000037212/CO(Part-II) CAC-1807000091, dated: 04/07/2018 and 1st Consent to operate (part-II) for MMRDA Residential building no. A, F, G & H vide order no. Format1.0/CAC-Cell/UAN No. 0000070918/CO-2001000546, dated: 07/01/2020. Renewal of consent to operate received vide letter no Format1.0/CC/UAN No.0000194719/CR/2405000431 dated 07/05/2024 ❖ Please refer **Annexure – 11 for copies of Part consent to operate.**
xxxiii.	Permission to draw ground water and construction of basement if any shall be obtained from the competent Authority prior to construction/operation of the project	❖ No extraction of ground water for construction purpose and in operation phase also, we are not planning to withdraw ground water for any purpose in future, hence permission from CGWA is not applicable.
xxxiv.	Fixtures for showers, toilet flushing and drinking should be of low flow either by use of aerators or pressure reducing devices or sensor-based control.	❖ A low flow fixture has been provided for toilet flushing.
xxxv.	Use of glass may be reduced up to 40% to reduce the electricity consumption and load on air conditioning. If necessary, use high quality double glass with special reflective coating in windows.	❖ Single glaze glass has been used for windows.
xxxvi.	Roof should meet prescriptive requirement as per Energy Conservation Building Code by using appropriate thermal insulation material to fulfill requirement.	❖ China mosaic tiles have been used for roof insulation.
xxvii.	Noise should be controlled to ensure that it does not exceed the prescribed standards. During nighttime the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations.	❖ RG area has been developed at site 3,119 Sq. Meters on ground with 180 nos of trees. ❖ Please Refer Annexure – **8 for Environmental Monitoring Reports.**

xxviii.	Traffic congestion near the entry and exit points from the roads adjoining the proposed project site must be avoided. Parking should be fully internalized and no public space should be utilized.	❖ Adequate provision has been made for construction and occupied vehicles within the project complex.
xxxix.	Energy conservation measures like installation of CFLs /TFLs for the lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning. Use CFLs and TFLs should be properly collected and disposed off/sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination. Use of solar panels may be done to the extent possible like installing solar street lights, common solar water heaters system. Project proponent should install, after checking feasibility, solar plus hybrid non-conventional energy source as source of energy.	Energy conservation measures is as follows; ❖ Use of LED, T5 fittings and electronic ballasts. ❖ Use of BEE certified motors. ❖ Use of group controls and variable speed drives. ❖ Use of LED fittings. ❖ Daylight based controls. ❖ Provision of solar water heating system.
xl.	Diesel power generating sets proposed as source of backup power for elevators and common area Illumination during operation phase should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The height of stack of DG sets should be equal to the height needed for the combined capacity of all proposed DG sets. Use low Sulphur diesel. The location of the DG sets may be decided with in consultation with Maharashtra Pollution Control Board.	❖ Provision of following DG Sets for operation phase; ❖ 10 nos of DG Sets of capacity 125 have been installed and will be used during power failure only.
xli.	Opaque wall should meet prescriptive requirement as per Energy Conservation Building Code, which is proposed to be mandatory for all air-conditioned spaces while it is aspiration for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement.	❖ Noted.
xlii.	The building should have adequate distance between them to allow movement of fresh air and passage of natural light, air and ventilation.	❖ Approximate 16-meter distance has been provided between Sale and MMRDA building.
xliii.	Regular supervision of the above and other measures for monitoring should be in place all through the construction phase, so as to avoid disturbance to the surroundings.	❖ Regular supervision of the above measures is being monitored by competent person.
xliv.	Six monthly monitoring reports should be submitted to the regional office MoEF, Bhopal with copy to this department and MPCB.	❖ Six monthly compliance reports are being submitted.

xlv.	Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the project proponent if it was found that construction of the project has been started without obtaining environmental clearance.	❖ Obtained Environmental clearance from SEIAA, Govt. of Maharashtra vide letter no. SEAC-2010/CR.519/TC.2, dated: 29/06/2011 and amendment in EC vide letter no. SEIAA-EC-0000000278, dated: 04/05/2018. ❖ Please refer **Annexure – 12 for copies of Environmental clearance.**
xlvi.	Wet garbage should be treated by Organic Waste Converter and treated waste (manure) should be utilized in the existing premises for gardening. And, no wet garbage will be disposed outside the premises. Local authority should ensure this.	❖ OWC of capacity 625 Kgs/day has been installed for Sale building and 2000 Kgs/day has been installed for MMRDA building to treat biodegradable waste, both plants area operational. ❖ Compost is being used in garden as manure.
xlvii.	A complete set of all the documents submitted to Department should be forwarded to the Local authority and MPCB.	❖ A complete set of all the documents has been submitted to MPCB with consent application.
xlviii.	In the case of any change (s) in the scope of the project, the project would require a fresh appraisal by this Department.	❖ Noted.
xlix.	A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.	❖ A separate environment management cell has been established. ❖ Environmental quality is being monitored through external MoEF & CC approved laboratory.
l.	Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. This cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department.	Separate funds have been allocated for Implementation of Environmental Protection measures; **During construction phase;** ❖ Rs. 249.3 Lakhs have been allocated for the entire construction period. **During operation phase;** ❖ Capital cost: Rs. 1082.28 Lakhs & ❖ O & M cost: Rs. 90.25 Lakhs / Annum.
li.	The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at http://ec.maharashtra.gov.in.	❖ Noted.

lii.	Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & soft copies to the MPCB & this department, on 1st June & 1st December of each calendar year.	Submitting six monthly compliance reports to; ❖ RO, MPCB, CBD, Belapur. ❖ RO, CPCB, Pune. ❖ RO, MoEF & CC, Nagpur. ❖ Environmental Department, Mantralaya.
liii.	A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	❖ Environmental clearance copy submitted to CIDCO.
liv.	Project proponent shall ensure completion of STP, MSW disposal facility, green belt development prior to occupation of the buildings. As agreed during the SEIAA meeting, PP to explore possibility of utilizing excess treated water in the adjacent area for gardening before discharging it into sewer line No physical occupation or allotment will be given unless all above said environmental infrastructure is installed and made functional including water requirement in Para 2. Prior certification from appropriate authority shall be obtained.	❖ STP of capacity 1280 KLD has been installed for Sale building and 1250 KLD has been installed for MMRDA building to treat waste water, both STPs are operational. ❖ Treated sewage is being re-used for flushing and gardening to reduce fresh water demand. ❖ OWC of capacity 625 Kgs/day has been installed for Sale building and 2000 Kgs/day has been installed for MMRDA building to treat biodegradable waste, both plants area operational. ❖ Compost is being used in garden as manure. ❖ RG has been developed over an area of 3,119 Sq. Meters on ground with 106 nos of different trees. ❖ CIDCO issued Part occupancy certificate for Sale building no. 2 wings I, J & K and Rental building no. 3 & 4 vide letter no. CIDCO/NAINA/PANVEL/Shilottar-Raichur & Aakurli/BP-92/Part-OC/2018/2022, dated: 21/08/2018 and for Sale building no. 1 wings, A, F, G & H and Rental building no. 1, 2 & 4 (pt) vide letter no. CIDCO/NAINA/PANVEL/ Shilottar - Raichur & Aakurli/BP-92/Part-OC/2020/176/SAP/1970, dated: 24/07/2020. ❖ Full occupancy certificate granted by Navi Mumbai Airport Influence Notified Area (NAINA) for project vide letter no. CIDCO/NAINA/ PANVEL/Aakurli/BP-00092/OC/ Full/ 2020/0042, dated: 23/07/2020.

lv.	The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the respective Regional Offices of MoEF by e-mail.	❖ Environmental statement has been submitted for the FY 2024-2025 on MPCB web portal.

lvi.	Local body should ensure that no occupation certification is issued prior to operation of STP/MSW site etc. with due permission of MPCB.	❖ STP of capacity 1280 KLD has been installed for Sale building and 1250 KLD has been installed for MMRDA building to treat waste water, both STPs are operational. ❖ Treated sewage is being re-used for flushing and gardening to reduce fresh water demand. ❖ OWC of capacity 625 Kgs/day has been installed for Sale building and 2000 Kgs/day has been installed for MMRDA building to treat biodegradable waste, both plants area operational. ❖ Compost is being used in garden as manure. ❖ RG has been developed over an area of 3,119 Sq. Meters on ground with 106 nos of different trees. ❖ CIDCO issued Part occupancy certificate for Sale building no. 2 wings I, J & K and Rental building no. 3 & 4 vide letter no. CIDCO/NAINA/PANVEL/Shilottar-Raichur & Aakurli/BP-92/Part-OC/2018/2022, dated: 21/08/2018 and for Sale building no. 1 wings, A, F, G & H and Rental building no. 1, 2 & 4 (pt) vide letter no. CIDCO/NAINA/PANVEL/ Shilottar -Raichur & Aakurli/BP-92/Part-OC/2020/176/SAP/1970, dated: 24/07/2020. ❖ Full occupancy certificate granted by Navi Mumbai Airport Influence Notified Area (NAINA) for project vide letter no. CIDCO/NAINA/ PANVEL/Aakurli/BP-00092/OC/ Full/ 2020/0042, dated: 23/07/2020. ❖ MPCB granted 1st consent to operate (part-I) for proposed MMRDA Rental Housing project vide order no. Format1.0/BO/CAC-Cell/ UAN No. 0000037212/CO(Part-II) CAC-1807000091, dated: 04/07/2018 and 1st Consent to operate (part-II) for MMRDA Residential building no. A, F, G & H vide order no. Format1.0/CAC-Cell/UAN No. 0000070918/CO-2001000546, dated: 07/01/2020. Renewal of consent to operate received vide letter no Format1.0/CC/UAN No.0000194719/CR/2405000431 dated 07/05/2024
lvii.	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as by e-mail) to the respective Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB.	Submitting six monthly compliance reports to; ❖ RO, MPCB, CBD, Belapur. ❖ RO, CPCB, Pune. ❖ RO, MoEF & CC, Nagpur. ❖ Environmental Department, Mantralaya.

lviii.	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM. SO2, NOx (ambient levels as well as stack emissions) or critical sector parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.	Submitting six monthly compliance reports to; ❖ RO, MPCB, CBD, Belapur. ❖ RO, CPCB, Pune. ❖ RO, MoEF & CC, Nagpur. ❖ Environmental Department, Mantralaya.
4	The environmental clearance is being issued without prejudice to the action initiated under EP Act or any court case pending in the court of law and it does not mean that project proponent has not violated any environmental laws in the past and whatever decision under EP Act or of the Hon'ble court will be binding on the project proponent. Hence this clearance does not give immunity to the project proponent in the case filed against him, if any or action initiated under EP Act.	❖ Noted.
5	In case of submission of false document and non-compliance of stipulated conditions, Authority/ Environment Department will revoke or suspend the Environment clearance without any intimation and initiate appropriate legal action under Environmental Protection Act, 1986.	❖ Noted.
6	The Environment department reserves the right to add any stringent condition or to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the department or for that matter, for any other administrative reason.	❖ Noted.
7	Validity of Environment Clearance: The environmental clearance accorded shall be valid as per EIA Notification, 2006, and amendments by MoEF & CC Notification dated 29th April, 2015.	❖ Noted.
8	In case of any deviation or alteration in the project proposed from those submitted to this department for clearance, a fresh reference should be made to the department to assess the adequacy of the condition(s) imposed and to incorporate additional environmental protection measures required, if any.	❖ Noted.

9	The above stipulations would be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management and Handling) Rules, 1989 and its amendments, the public Liability Insurance Act, 1991 and its amendments.	❖ Noted.
10	Any appeal against this Environment clearance shall lie with the National Green Tribunal (Western Zone Bench, Pune), New Administrative Building, 1stFloor, D-, Wing, Opposite Council Hall, Pune, if preferred, within 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	❖ Noted.

Compliance as per

Monitoring the Implementation of Environmental Safeguards

Ministry of Environment, Forests & Climate Change

Regional Office (WCZ), Nagpur

Monitoring Report

Data Sheet

1.	Project type: River - valley/ Mining / Industry / Thermal / Nuclear / Other (specify)		:	Construction Project.
2.	Name of the project		:	Proposed 'Balaji Symphony', MMRDA Rental Housing Scheme with Sale Component at village Shiloter-Raichur and Aakurli Tal. Panvel, Dist. Raigad.
3.	Clearance letter (s) / OM No. and Date		:	❖ Obtained Environmental clearance from SEIAA, Govt. of Maharashtra vide letter no. SEAC-2010/CR.519/TC.2, dated: 29/06/2011 and amendment in EC vide letter no. SEIAA-EC-0000000278, dated: 04/05/2018.
4.	Location;			
	a.	District (S)	:	Panvel, Raigad.
	b.	State (s)	:	Maharashtra.
	c.	Latitude/ Longitude	:	Latitude: 19°0'3.081"N to 19°0'13.537"N Longitude: 73°7'57.987"E to 73°8'5.545"E
5.	Address for correspondence;			
	a.	Address of Concerned Project Chief Engineer (with pin code & Telephone/ telex/ fax numbers)	:	**Mr. Prabhakr Disale** Shop no. 25, Om Surya CHS, Plot no. 3B, Sector no. 15, Nerul, Navi Mumbai – 400 706. Tel.: 022-2770 3132 / 2770 1006.
	b.	Address of Executive Project: Engineer/ Manager (with pincode/ Fax numbers)	:	**Mr. Jayesh Metha** Shop no. 25, Om Surya CHS, Plot no. 3B, Sector no. 15, Nerul, Navi Mumbai – 400 706. Tel.: 022-2770 3132 / 2770 1006.
6.	Salient features;			
	a.	of the project	:	This is a MMRDA Rental Housing Scheme with Sale component. Project is approved by Mumbai Metropolitan Development Authority (MMRDA).
	b.	of the environmental management plans	:	Separate funds have been allocated for

				Implementation of Environmental Protection measures; **During construction phase;** ❖ Rs. 249.3 Lakhs have been allocated for the entire construction period. **During operation phase;** ❖ Capital cost: Rs. 1082.28 Lakhs & ❖ O & M cost: Rs. 90.25 Lakhs / Annum.
7.	Breakup of the project area;			
	a.	submergence area forest & non-forest	:	Not applicable.
	b.	Others	:	❖ FSI area: 1,38,560.74 Sq. meters. ❖ Non-FSI area: 1,59,659.12 Sq. meters. ❖ Total BUA: 2,98,219.86 Sq. meters
8.	Break up of the project affected Population with enumeration of Those losing houses / dwelling units Only agricultural land only, both Dwelling units & agricultural Land & landless labourers/artisan		:	Not applicable as this is MMRDA Rental Housing Scheme with Sale Component.
	a.	SC, ST/ Adivasis	:	Not applicable.
	b.	Others (Please indicate whether these Figures are based on any scientific and systematic survey carried out or only provisional figures, it a Survey is carried out give details and years of survey)	:	Not applicable.
9.	Financial details;			
	a.	Project cost as originally planned and subsequent revised estimates and the year of price reference:	:	**Rs. 394.89 Cr.**
	b.	Allocation made for environ-mental management plans with item wise and year wise Break-up.	:	Separate funds have been allocated for Implementation of Environmental Protection measures; **During construction phase;** ❖ Rs. 249.3 Lakhs have been allocated for the entire construction period. **During operation phase;** ❖ Capital cost: Rs. 1082.28 Lakhs & ❖ O & M cost: Rs. 90.25 Lakhs / Annum.
	c.	Benefit cost ratio/Internal rate of Return and the year of assessment.	:	--
	d.	Whether (c) includes the Cost of environmental management as shown in the above.	:	--
	e.	Actual expenditure incurred on the project so far.	:	**Rs. 683 Cr. (Approximate)**
	f.	Actual expenditure incurred on the environmental management plans so far.	:	**Rs. 6.95 Cr. (Approximate)**

10	Forest land requirement;			
	a.	The status of approval for diversion of forest land for non-forestry use	:	Not Applicable.
	b.	The status of clearing felling	:	Not Applicable.
	c.	The status of compensatory afforestation, it any	:	Not Applicable.
	d.	Comments on the viability & sustainability of compensatory afforestation program in the light of actual field experience so far.	:	Not Applicable.
11	The status of clear felling in non-forest areas (such as submergence area of reservoir, approach roads), it any with quantitative information.		:	Not Applicable.
12	Status of construction		:	❖ Total construction work completed at site as of March 2026 is **2,96,196** Sq. Meters. **Completed buildings** A) Free Sale = 2,37,624 m2 B) MMRDA Retal building = 50,474 m2 **Under construction buildings:** A) Free sale building D wing = 8,306.00 m2
	a.	Date of commencement (Actual and/or planned)	:	25/01/2012 (Actual)
	b.	Date of completion (Actual and/or planned)	:	December 2026 (Planned)
13	Reasons for the delay if the Project is yet to start.		:	--
14	Dates of site visits;			
	a.	The dates on which the project was monitored by the Regional Office on previous Occasions, if any.	:	--
	b.	Date of site visit for this monitoring report.	:	--
15	Details of correspondence with Project authorities for obtaining Action plans/information on Status of compliance to safeguards Other than the routine letters for Logistic support for site visits) (The first monitoring report may contain the details of all the Letters issued so far, but the Later reports may cover only the Letters issued subsequently.)		:	--

CIDCO
WE MAKE CITIES

CITY AND INDUSTRIAL DEVELOPMENT CORPORATION OF MAHARASHTRA LIMITED

REGD. OFFICE :
"NIRMAL", 2nd Floor, Nariman Point,
Mumbai - 400 021.
PHONE : (Reception) +91-22-6650 0900 / 6650 0928
FAX : +91-22-2202 2509 / 6650 0933
CIN-U99999 MH 1970 SGC-014574

HEAD OFFICE :
CIDCO Bhavan, CBD-Belapur,
Navi Mumbai - 400 614.
PHONE : +91-22-6791 8100
FAX : 00-91-22-6791 8166

Ref. No. CIDCO/NAINA/PANVEL/ShilotarRaichur+Aakurli/BP-92/CC/2016/2340 Date : 27/04/2016

To,

Shri Vinay S. Agrawal,
25, Om Surya, Plot NO 3B,
Sector 15, Nerul,
Navi Mumbai 400706

Sub: Plinth Completion Certificate for building No. 1 (Wing A to H) and release of 2.00 FSI of free sale component for proposed Rental Housing Scheme on land bearing new Gut No. 45/2 [Old Survey No. 45/4, 45/8B, 45/9, 45/11(pt) & 45/16(pt)], Village -Shilottar Raichur and Survey No. 173/0, Village Aakurli, Tal - Panvel, Dist. Raigad

Ref.:
1. Revised Locational Clearance No. MMRDA/RHS-57/10/122 dtd. 26.02.2010
2. Revised NA permission and Commencement Certificate granted by District Collector Office Raigad, vide No. महसूल/क्षेत्र ३(४) /एनएपी 165/2011 dated 05.09.2012
3. Amended development permission granted by this office vide No. CIDCO/NAINA/PANVEL/ ShilotarRaichur+Aakurli /BP-92/CC/2016/2340, dated 08/01/2016
4. MMRDA's NOC for CC for 3.75 FSI out of 4.00 FSI (1.00 for Rental portion and 2.75 for free sale portion), vide No. MMRDA/RHD/RHS-57(II)/16/52 Dated 14/03/2016
5. Your application dated 17/03/2016 and 30/03/2016

Sir,

This has reference to your letter cited above at reference No. 5, regarding subject matter. In this regard, it is to inform you that, in accordance with the FSI of 3.75 released by MMRDA vide letter referred at No. 4 above, Commencement Certificate for construction of additional floors of sale buildings as mentioned in Table-1 is granted subject to following conditions:

1. All the conditions mentioned in this office's letter No. CIDCO/NAINA/PANVEL/ ShilotarRaichur+Aakurli /BP-92/CC/2016/2340, dated 08/01/2016 shall be binding on you, and the work shall be commenced in accordance with plans approved therein.
2. All the conditions mentioned in NA permission granted by District Collector Office vide letter No. महसूल/क्षेत्र ३(४) /एनएपी 165/2011 dated 05.09.2012 shall be binding on you.

In case of any corruption related complaint, please visit : https://maharashtra.gov.in/1060/Vigilance-Anti-Corruption-Bureau

3. All the conditions mentioned in the location clearance and layout approvals granted by MMRDA from time to time shall be binding on you.
4. The responsibility of authenticity of the submitted documents and vests with the applicant and his appointed licensed Architect/Engineer.
5. After fulfilling all the conditioned mentioned in development permission dated 08/01/2016 and NA permission dated 05/09/02012, you shall submit the application for occupancy certificate for the completed buildings in all respect. No constructed premise shall be occupied till necessary Occupation Certificate from CIDCO is obtained.
6. All necessary charges / fees as may be determined by CIDCO from time to time, shall be paid at the time of applying to this office for last release of FSI and/or at the time of applying for first Occupancy Certificate.
7. The construction upto plinth of building No 1 (wing A to H) is found as per plans approved by this office. Therefore you may go ahead with construction above plinth level as per plans approved by this office vide No CIDCO/NAINA/PANVEL/ ShillotarRaichur+Asloni /BP-92/CC/2016/2540, dated 08/01/2016 and as mentioned in Table No -1.
8. The marginal distance at south-west corner of Wing-B of building No 1 shall be made available at site by constructing compound wall before applying to this office for occupancy certificate.
9. The provision of parking as per plans approved by this office dated 08/01/2016 shall be made at site before applying to this office for occupancy certificate.
10. Revised environment clearance in accordance with the amended permission dated 08/01/2016 shall be submitted to this office before applying for first occupancy certificate.
11. The provision of infrastructure facilities such as SWD, water supply, STP etc shall be made as per approved plan under supervision of technical experts in the respective field.
12. It shall be responsibility of the applicant to ensure that the structure being constructed is stable and safe from structural point of view. The applicant shall check the ongoing construction from structural engineer from time to time.
13. In case of breach of any of the above mentioned conditions, the permission granted by this letter stands cancelled.

Thanking you,

Yours faithfully

(Ashitosh E. Nikhade)
Associate Planner, NAINA

Table-1

Sr. No	Building No / Wing No	Development permission granted as per permission dtd 08/01/2016	BUA approved (Sq.M.)	Commencement granted vide permission dated 08/01/2016	BUA to be released/ approved as per 2.00 FSI (Sq.M.)	Remarks
1	Building No 1 Wing No A	2 basement+stilt+1 to 4 podium+29 upper floors	8862.24	Upto Plinth	8862.24	Permission to commence work up to 22nd floor
2	Building No 1 Wing No B	2 basement+stilt+1 to 4 podium+29 upper floors	8883.06	Upto Plinth	8582.17	Permission to commence work up to 28th floor
3	Building No 1 Wing No C	2 basement+stilt+1 to 4 podium+29 upper floors	7049.30	Upto Plinth	7049.30	Permission to commence work up to 20th floor
4	Building No 1 Wing No D	2 basement+stilt+1 to 4 podium+29 upper floors	8883.06	Upto Plinth	311.99	Permission to commence work up to 1st floor
5	Building No 1 Wing No E	2 basement+stilt+1 to 4 podium+29 upper floors	10331.65	Upto Plinth	10331.65	
6	Building No 1 Wing No F	2 basement+stilt+1 to 4 podium+29 upper floors	11030.14	Upto Plinth	11030.14	Permission to commence work up to 29th floor
7	Building No 1 Wing No G	2 basement+stilt+1 podium +club house+ 1 podium+29 upper floors	11552.01	Upto Plinth	11552.01	
8	Building No 1 Wing No H	2 basement+stilt+1 to 4 podium+29 upper floors	10094.76	Upto Plinth	10094.76	
				Total (within 2.00 FSI)	68714.26	
9	Building No 2 Wing No I	stilt+2 podium+30 upper floors	8636.96	Upto 30 floor	8636.96	Commencement above plinth up to

10	Building No 2 Wing No J	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor	8636.06	30th floor has been granted by this office vide letter dated 08.01.16 in accordance with FSI received by MMRDA after plinth inspection
11	Building No 2 Wing No K	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor	8636.06	
				BUA Already released	25908.18	
	Total FSI of free sale component		**103494.40**			
Overall BUA to be released of proposed BUA of free sale component as per 2.75 FSI released till date (out of 3.00 FSI for free sale component)					94622.44	
Permissible BUA for Free sale Component as per 3.00 FSI (Sq.M.)					105191.10	
Proposed BUA for free sale component (Sq.M.)					103494.40	
Total permissible BUA as per 2.75 FSI of proposed BUA (Sq.M.)					94868.86	
BUA to be released now (as per cumulative 2.75 FSI released by MMRDA out of total permissible 3.00 FSI)					94622.44	
Balance BUA (Sq.M.)					246.42	

(Ashutosh E. Nikhade)
Associate Planner, NAINA

Certificate No: CIDCO/NAINA/Panvel/Akurli/BP-00092/OC/Full/2020/0042 **Dated :** 23 Jul 2020

OCCUPANCY CERTIFICATE

To,
SHRI. VINAY S. AGRAWAL

MAHARASHTRA NAVIMUMBAI

Sub : Grant of Full Occupancy Certificate (OC) for building on land bearing survey No. : 45/2,173/0 of Village : Akurli , Taluka : Panvel , Dist. : Raigad.

Ref : 1.Your application No CIDCO/NAINA/PANVEL/Shilloter+Aakurli/BP-92/CC/2016/2541 dated 17 Dec 2019

2. File No CIDCO/NAINA/PANVEL/Shilloter+Aakurli/BP-92/CC/2016/2541

3. Joint Site Inspection dated 07 May 2020

4. Please note Reference 3 is fetched by system setting hence, not to be considered.

Sir/ Madam,

The Full development work / erection re-erection / or alteration in of building/ part Building No. / Name : BLDG NO.1, WING A, BLDG NO.1, WING B, BLDG NO.1, WING C, BLDG NO.1,WING D, BLDG NO.1,WING E, BLDG NO.1,WING F, BLDG NO.1,WING G, BLDG NO.1, WING H, BLDG NO.2, WING I, BLDG NO.2,WING J, BLDG NO.2,WING K Plot. No / Survey No / Assessment No. 45/2,173/0 , situated at mauje Akurli, Taluka Panvel , Dist-Raigad has been completed under the supervision of Devyani Shrikant Khadilkar License No. CA/90/13184.

The construction of tenements pertaining to full / Part occupancy has been carried out in accordance with the as built plans submitted by the architect and the conditions stipulated in the Commencement Certificate referred above and permitted to be occupied subject to the following conditions:

1.This certificate of occupancy is issued only in respect of following building (details given below) for Full occupancy :

Part OC is issued for sale building no. 1 (wing- A, F, G & H) and Rental Building no. 1, 2 & 4(Pt.). This shall be read with OC letter and drawing issued by this office vide no. CIDCO/NAINA/Panvel/ShillotarRaichur+Aakurli/BP-92/Part OC/2020/176/SAP-1970, dated 24/07/2020.

2.This permission is issued without prejudice to action, if any under MR&TP Act, 1966.

3.This Occupancy Certificate is to be read along with the accompanying drawings bearing

Name : SHUBHANGI PRASHANT KALE
Designation : Associate Planner
Organization : CIDCO LTD

Certificate No: CIDCO/NAINA/Panvel/Akurli/BP-00092/OC/Full/2020/0042 **Dated :** 23 Jul 2020

No.CIDCO/NAINA/Panvel/Akurli/BP-00092/OC/Full/2020/0042 dated 23 Jul 2020

4.You shall carry out Structural Audit of this building from Structural Engineer after every 5 years from the date of Occupancy Certificate granted and submit the copy of Structural Audit to this office for the record.

5.You shall maintain the planted trees & developed RG as demarcated in the drawings.

6.You shall make arrangement of sufficient quantity of potable water and continuous supply of electricity to prospective residents of the building.

7.The Stilt, Balconies, Terrace and other components shall be used for the intended purpose only.

8.Provision of infrastructure by CIDCO cannot be made immediately. Till such time, it shall be responsibility of the applicant to make arrangement of all infrastructure including disposal of sewage, solid waste etc. at his own cost.

9.Any alteration/addition or change in user in future carried out without prior approval of CIDCO shall be treated as unauthorized and liable for actions mentioned under section 53 of the MR&TP act, 1966.

10.The responsibility of authenticity of the submitted documents vests with the applicant and his appointed licensed Architect.

11.If the said premise is to be transferred to the registered society, the above terms & conditions shall be incorporated in the Conveyance Deed and the society members shall be made aware of the said terms & conditions at the time of execution of Conveyance Deed.

12.In the event of breach of any of above conditions, or conditions of NOCs/Clearances applicable to the project, this OC shall stand cancelled.

13.All the conditions mentioned in Commencement Certificate referred above, shall be binding on you.

Name : SHUBHANGI PRASHANT KALE
Designation : Associate Planner
Organization : CIDCO LTD

Certificate No: CIDCO/NAINA/Panvel/Akurli/BP-00092/OC/Full/2020/0042 **Dated :** 23 Jul 2020

Additional Conditions :

14. This Part OC is issued for Proposed Rental Housing Scheme on land bearing S.no. 45/2 (Old S.no. 45/4, 45/8B, 45/9, 45/11(pt.) & 45/18(pt.) at village Shilloter Raichur & S.no. 173/0 at village Akurli, Taluka Panvel, District Raigad

15. Proposal is submitted for grant of Part Occupancy Certificate for sale building no.1 (Wing A, F, G & H) & Rental building no. 1, 2 & 4(Pt.). However in the system generated Occupancy certificate "Full OC" is mentioned hence, this Occupancy Certificate and drawings shall be read with OC issued by this office vide letter no. CIDCO/NAINA/Panvel/Shillotar Raichur+Aakurli/BP-92/PartOC/2020/176/SAP-1970. dated 24/07/2020. And all the conditions mentioned therein are binding on you.

16. Part OC has been issued, by this office considering the clarification for water supply, given by the 'Sarpanch' – 'Group Grampanchayat Palidevad' through letter dated 15/03/2018 & 01/07/2020. If the said document/information is not true the part OC will stand cancelled.

17. An undertaking dated 29/06/2020 has been submitted by you to this office. All points mentioned in this undertaking are binding on the Owner.

18. Decision of CIDCO in the matter of ESS or utilization of amenity space for ESS shall be binding on the applicant.

Thanking you. **Yours Faithfully**

CC To. Devyani Shrikant Khadilkar

1. Ar. Devyani S. Khadilkar. M/s Spaceage Consultants, Shop no-15, B-106, Natraj Building, Shiv Sristi Complex, Mulund Goregaon link road,

Name : SHUBHANGI PRASHANT KALE
Designation : Associate Planner
Organization : CIDCO LTD

Certificate No: CIDCO/NAINA/Panvel/Akurli/BP-00092/OC/Full/2020/0042 **Dated :** 23 Jul 2020

Mulund (west), Mumbai 400080.

2. M/s. Vastospati Design Group,A-304/305, Shiv Chambers, Plot no. 21, Sector-11, CBD Belapur, Navi Mumbai.

3. The District Collector,Office of the Collector, Revenue Dept,

Near Hirakot Lake, Alibag, Dist-Raigad 402201.

4. Dy Superintendent of Land Records,

AgriSamaj hall, 1st floor, Panvel.

5. Dy. Executive Engineer, MSED Co. Ltd,

Panvel-II Sub-Division

6. The Chief Planner, MMRDA,

Rental Housing Division, 7th floor, MMRDA office building, BKC, C-14 & C-15, E Block Bandra (E), Mumbai-400051.

7. The Sarpanch,

Group Grampanchayat Palidevad,

Tal-Panvel, Dist-Raigad

8. The CCUC, CIDCO (NAINA)

Name : SHUBHANGI PRASHANT KALE
Designation : Associate Planner
Organization : CIDCO LTD

भारतीय विमानपत्तन प्राधिकरण
पश्चिमी क्षेत्र मुख्यालय

AIRPORTS AUTHORITY OF INDIA
WESTERN REGION HQRS.

BY REGD. POST

संख्याःबीटी-1/एन.ओ.सी.सी./CS/14/NOCAS/NM/141 दिनांकः 20.5.2014

सेवा,
M/s. Vastospati Design Group
A-305, Shiv Chamber
Plot No. 21, Sector-11,
Near Railway Station,
CBD Belapur,
Navi Mumbai - 400614

विषय : Survey No. 45/4, 45/8B, 45/9, 45/11 (pt), 45/18(pt) at village Shiloter Raichur, Survey No. 173 at Village Aakurli, Taluka - Panvel, Dist-Raigad पर प्रस्तावित भवन निर्माण हेतु अनापत्ति प्रमाणपत्र का जारी किया जाना ।

महोदय

उपर्युक्त विषय पर कृपया अपने दिनांक 07.3.2014 के पत्र संख्या --------- का संदर्भ देखें ।

आपके प्रस्ताव के संदर्भ में कहना है कि नियमानुसार यह कार्यालय केवल '116.20 मीटर ए. एम.एस.एल. कि ऊंचाई का अनापत्ति प्रमाणपत्र जारी कर सकता है ।

अतः आपको सुझाव दिया जाता है कि आप संशोधित सेक्शन प्लान, तथा * 116.20 मीटर ए. एम. एस. एल. के लिए रु.10 /- के स्टॅम्प पेपर पर संशोधित ऊंचाई की अंडर - टेकिंग प्रस्तुत करे ।

संशोधित अंडर टेकिंग / सेक्शन प्लॉन 90 दिन के अंदर इस कार्यालय में प्रस्तुत करने का कष्ट करें ।

- यह अनापत्ति प्रमाणपत्र नही है । **This is not a NOC.**

' 105.467 मी. ए. जी. एल (one zero five deci four six seven)
+ 10.733 मी. आर.एल. (one zero deci seven three three)
116.200 मी. ए.एम.एस.एल. (one one six deci two zero zero)

भवदीय,

(S.K. Dasgupta)
Jt. GM (ATC/NOC), WR

क्षेत्रीय कार्यपालक निदेशक का कार्यालय, पारसीवाडा के सामने, सहार रोड, विलेपार्ले (पूर्व), मुंबई - 400 099. ☎ 91-22-29217400
Office of the Regional Executive Director, Opp. Parsiwada, Sahar Road, Vile Parle (E), Mumbai - 400 099.
ए.टी.एस. कॉम्प्लेक्स, सहार कार्गो के पास, सुतार पाखाडी रोड, सहार, मुंबई - 400 099. ☎ 91-22-25819300
ATS Complex, Near Sahar Cargo, Sutar Pakadi Road, Sahar, Mumbai - 400 099

भारतीय विमानपत्तन प्राधिकरण
पश्चिमी क्षेत्र मुख्यालय

AIRPORTS AUTHORITY OF INDIA
WESTERN REGION HQRS.

No. BT-1/NOCC/CS/MUM/14/NM/NOCAS/141 992	Date: 26/5/2014
Vinay S Agarwal	
Vastospati Design Group, A-305,Shiv Chamber, Plot No-21, Sector-11, Near, Rly. Stn., CBD Belapur, Navi Mumbai - 400614	

NO Objection Certificate for Height Clearance

This NOC is issued by Airports Authority of India (AAI) in pursuance of responsibility conferred by and as per the provisions of Govt. of India (Ministry of Civil Aviation) order SO84 (E) dated 14th Jan. 2010 for Safe and Regular Aircraft Operations

1. References:

NOCID	Navi/WEST/B/022014/21781
Applicant Letter	NIL dated 26.5.2014
AAI Reference	MUM/14/NM/NOCAS/141

2. NOC Details for Height Clearance:

Applicant Name	Vinay S Agarwal
Type of Structure	Building
Site Address	Survey No-45/4, 45/8B, 45/9, 45/11(PT), 45/18(PT) at Village Shiloter Raichur, Survey No-173 at Village Aakurli, Taluka-Panvel, Dist-Raigad.
Site Cordinates	19 0 13.78N -73 8 2E 19 0 10.34N -73 8 5.49E 19 0 3.01N -73 8 3.90E 19 0 5.38N -73 8 0.73E 19 0 9.46N -73 7 58.60E 19 0 12.51N -73 7 58.26E
Site Elevation AMSL in Mtrs	105.73Mtrs (one zero five deci seven three three)
Permissible height above Ground Level in Mtrs	105.467Mtrs (one zero five deci four six seven)
Permissible Top Elevation AMSL in Mtrs	116.200Mtrs (one one six deci two zero zero)

3. This NOC is subject to the terms and conditions as given below:

a. The site-elevation **and site coordinates** provided by the applicant are taken for calculation of the permissible top elevation for the proposed structure. If,however, at any stage it is established that the actual data is different from the one, provided by the applicant, this NOC will be invalid.

b. The issue of the 'NOC' is further subject to the provisions of Section 9-A of the Indian Aircraft Act, 1934 and those of any notifications issued there under from time to time including the Aircraft(Demolition of Obstruction caused by buildings and trees etc.) Rules,1994.

c. No radio/TV Antenna, lighting arresters, staircase, Mumtee, Overhead water tank and attachments of fixtures of any kind shall project above the **Permissible Top Elevation 116.200 Mtrs**, indicated in para 2.

OK

d. The use of oil fired or electric fired furnace is mandatory, within 8 KM of the Aerodrome Reference Point.

e. The certificate is valid for a period of 5 years from the date of its issue. If the building/structure/Chimney is not constructed & completed within the period, the applicant will be required to obtain a fresh 'NOC' from the Designated Officer of Airports Authority of India. The date of completion of Building/Structure/Chimney should be intimated to this office of AAI. Request for revalidation of NOC will not be entertained after the expiry of its validity period.

f. No light or a combination of lights which by reason of its intensity, configuration or colour may cause confusion with the aeronautical ground lights of the Airport shall be installed at the site at any time, during or after the construction of the building.

g. The applicant will not complain/claim compensation against aircraft noise, vibrations, damages etc. caused by aircraft operations at or in the vicinity of the airport.

h. Day markings & night lighting with secondary power supply shall be provided as per the guidelines specified in chapter 6 and appendix 6 of Civil Aviation Requirement Series 'B' Part I Section 4, available on DGCA India website: **www.dgca.nic.in**

i. The applicant is responsible to obtain all other statutory clearances from the concerned authorities including the approval of building plans as this NOC for height is for the purpose of 'to ensure the safe and regular aircraft operations' and shall not be used as document for any other purpose/claim whatsoever, including ownership of land etc.

j. This NOC has been issued w.r.t. the Civil Airportsas notified in S0 84(E). Applicant needs to seek separate NOC from Defence, if the site lies within jurisdiction of Defence Airport.

This certificate is issued for **"HEIGHT CLEARANCE ONLY"** with the approval of Competent Authority for **Permissible Top Elevation 116.200 Mtrs.**

(S.K. Dasgupta)
JT.GM (ATM/NOC), WR
For GM (Aero), WR

Airports Authority Of India

Copy to :

1. The Executive Director(ATM), AAI, Rajiv Gandhi Bhavan, Safdarjung Airport, New Delhi-110003


2. GM(NOC)/Airport Director(Bundle).

3. Guard File

4. **S.Vijaykumar, Chief General Manager (Transport & Airport), 6th Floor, T&C Deptt.Cidco Bhavan, CIDCO Ltd., CBD Belapur, Navi Mumbai 400 0614**

5. **Sarpanch village- Aakurli, Taluka - Panvel, Dist-Raigad**

6. **The Asstt General Manager (Vigilance)**



RENTAL BLDG

SALE BLDG AREA STATEMENTS

CLUB HOUSE AREA STATEMENT

CLUB HOUSE BUILT UP AREA = 557.55 SQ.M.

TOTAL BUILT UP AREA FOR SALE CONFORMANT = BLDG0 + CLUB HOUSE

= 10900.13 + 557.25

= 11494.40 SQ.MT.

PROFORMA - B

CONTENTS OF SHEET

ANNEXURE - B

CITY AND INDUSTRIAL DEVELOPMENT CORPORATION OF MAHARASHTRA LIMITED

REGD. OFFICE :
"NIRMAL", 2nd Floor, Nariman Point,
Mumbai - 400 021.
PHONE : (Reception) +91-22-6650 0900 / 6650 0928
FAX : +91-22-2202 2509 / 6650 0933
CIN-U99999 MH 1970 SGC-014574

HEAD OFFICE :
CIDCO Bhavan, CBD-Belapur,
Navi Mumbai - 400 614.
PHONE : +91-22-6791 8100
FAX : 00-91-22-6791 8166

Ref. No. CIDCO/NAINA/PANVEL/ShillotarRaichur+Aakurli /BP-92/CC/2016/**2540**

Date : **08/01/2016**

To,

Shri Vinay S. Agrawal,
25, Om Surya, Plot NO 3B,
Sector 15, Nerul,
Navi Mumbai 400706

Sub: Amended development permission and release of 0.75 FSI of free sale component for proposed Rental Housing Scheme on land bearing new Gut No. 45/2 [Old Survey No. 45/4, 45/8B, 45/9, 45/11(pt) & 45/18(pt)], Village -Shilottar Raichur and Survey No. 173/0, Village Aakurli, Tal.- Panvel, Dist. Raigad

Ref.:
1. Revised Locational Clearance No. MMRDA/RHS-57/10/122 dtd. 26.02.2010
2. Revised NA permission and Commencement Certificate granted by District Collector Office Raigad, vide No. मशा/एल.एन.ए.१(अ) /एसआर 165/2011 dated 05.09.2012
3. MMRDA NOC for CC for 3.50 FSI out of 4.00 FSI, No. MMRDA/RHD/RHS-57(II)/15/207 Dated 20/08/2015
4. NA Measurement map issued by Land Record Office bearing No. अ. ता. /खिनशेती/मो. र. No.302 dtd. 07.07.2015
5. Environmental Clearance by Environment Department No. SEAC-2010/CR519/TC.2 Dated 29/06/2011
6. Provisional Fire NOC from Fire Office, CIDCO dated 24/11/2015
7. Consent for Establishment from MPCB, No. MPCBHQ/ROHQ/Raigad/CE/CC/145 dtd. 20.01.2012
8. Letter from पाणी पुरवठा व स्वच्छता समिती, सुकापुर No पापु / बालाजी/२०१२ dtd. 20.05.2012 regarding assurance of potable water supply.
9. Letter of Executive Engineer, M.S.E.D.Co Ltd, Panvel (U) Division, bearing No. EE/PNL(U)/Tech/6079 dated 05/10/2013, regarding ESS and power supply
10. NOC issued by Airports Authority of India vide letter No. BT-1/NOCC/CS/MUM/14/NM/NOCAS/141/992, dated 26/05/2014 for maximum permissible height
11. Development charges of Rs 4,50,91,500/- paid vide receipt No 440993, dated 28/12/2015
12. 25% Off-site City Service Delivery Charges (OCSDC) of Rs 4,26,64,500/- paid vide receipt No 440992, dtd 28/12/2015
13. Labor cess of Rs 75,36,500/- paid vide receipt No 440991, dtd 28/12/2015
14. Your application dated 09/01/2014, 21/02/2014, and 18/12/2015

Sir/ Madam,

With reference to your application No Nil, dated 09/01/2014, 21/02/2014, and 18/12/2015 for grant of amended Commencement Certificate under Section 44 of the Maharashtra Regional and Town Planning Act, 1966 (Mah. XXXVII of 1966), to carry out development work / Building on land bearing Gut No. 45/2 [Old Survey No. 45/4, 45/8B, 45/9, 45/11(pt) & 45/18(pt)], Village -Shilottar Raichur and Survey No. 173/0, Village Aakurli, Tal.- Panvel, Dist. Raigad, the Commencement Certificate, vide letter No. CIDCO/NAINA/PANVEL/Shillotar Raichur+Aakurli /BP-92/CC/2016/**2541**, dated **08/01/2016** as required under section 45 of the Maharashtra Regional and Town Planning Act,1966 is enclosed herewith.

Yours faithfully,
8/1/16
(Ashitosh E. Nikhade)
Associate Planner (NAINA),CIDCO

Encl: As above

In case of any corruption related complaint, please visit :
cidco.maharashtra.gov.in/CIDCO VIGILANCE MODULE NEW / Userlogin.aspx

NAINA OFFICE : Tower No. 10, 3rd Floor, Belapur Railway Station Complex, Sec. 10, CBD Belapur, Navi Mumbai - 400 614.
Contact No. : Landline 022 61365200 / 233, Fax : 022 61365255

CC to,

1. Ar. Spaceage Consultant,
   Shop No 15, B-106,
   Natraj Building, Sristi Complex,
   Mulund-Link Road,
   Mulund (W), Mumbai 400080

2. The District Collector,
   Office of the Collector , Revenue Dept,
   Near Hirakot Lake, Alibag,
   Dist-Raigad 402201

3. Executive Engineer, MSEB
   Panvel Division (U)
   Panvel
   — With a request to ensure that the Occupancy Certificate is obtained by the applicant before giving permanent power supply.

4. Dy Superintendent of Land Records,
   Agri Samaj Hall, 1st floor,
   Panvel, 410206

5. पाणी पुरवठा व स्वच्छता समिती, सुकापूर,
   At Sukapur,
   Tal-Panvel, Disrict-Raigad
   With a request to ensure that the Occupancy Certificate is obtained by the applicant before giving permanent water supply.

6. The sarpanch,
   Group Grampanchayat Sukapur,
   Tal-Panvel, Dist-Raigad

7. The Chief Planner, MMRDA,
   Planning Division, 7th floor, M.M.R.D.A. office building,
   Bandra-Kurla Complex, C-14 & 15, E Block Bandra (East),
   MUMBAI - 400 051

8. The CCUC, CIDCO

AMENDED COMMENCEMENT CERTIFICATE

The amended Commencement Certificate / Building Permit for houses to be sold in open market is hereby granted under Sec. 45 of Maharashtra Regional and Town Planning Act, 1966 (Mah. XXXVII of 1966), as under:

A) Location : Gut No. 45/2 [Old Survey No. 45/4, 45/8B, 45/9, 45/11(pt) & 45/18(pt)], Village -Shilottar Raichur and Survey No. 173/0, Village Aakurli, Tal.-Panvel, Dist. Raigad

B)Land use (predominant) :Urbanizable-2 (U-2), as per sanctioned Regional Plan of Mumbai Metropolitan Region, and Predominantly Residential (N-1) as per draft IDP of NAINA

C) Details of the proposal with BUA:

Sr. No	AREA STATEMENT	AREA IN SQ.MT.	
1	Area of land as per 7/12	36910.00	
2	Area of land as per measurement plan of land record office	36910.00	
3	Area of land as per triangulation	36910.00	
4	Area considered for proposal (least of above)	36910.00	
5	Deduction for amenity space (5%)	1845.50	
6	Net area of plot (4-5)	35064.50	
		Sale Plot (75% on 8)	Rental Plot** (25% on 8)
7	Area of proposal (in proportion 75:25)	26298.375	8766.13
8	Permissible FSI (on 6)	3.00	1.00
9	Permissible Built Up Area (6x8)	105193.50	35064.50
10	Permissible commercial area (15% of 9)	15779.03	5259.68
11	Proposed commercial built up area	0.00	242.84
12	Amenity space required (in proportion 75:25)	1384.13	461.38
13	Amenity space provided	1384.13	461.38
14	Recreational ground space required (8% on 9)	2103.87	701.29
15	Recreational ground space provided	2772.86	766.45
16	Proposed Built Up Area	103494.40	35066.34
17	Balanced Built Up Area	1699.10	-1.84
18	FSI consumed	2.95	1.0001
19	FSI balanced	0.05	-0.0001
20	Tenement proposed (sale)	1982	2039
21	Tenement proposed (commercial)	0	12
22	No. of trees proposed to be planted	375	120

*** There are no amendments to the rental portion. The buildings and BUA are as approved by District Collector, Raigad vide Order dated 05/09/2012.*

D) Details of the Buildings are as follows:

Sr. No	Bldg. No with Wing	Predominant use	No of Floors	BUA in Sq. M.	Remark
1	Building No 1 Wing No A	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	8862.24	Upto plinth only
2	Building No 1 Wing No B	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	8883.06	Upto plinth only
3	Building No 1 Wing No C	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	7049.30	Upto plinth only
4	Building No 1 Wing No D	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	8883.06	Upto plinth only
5	Building No 1 Wing No E	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	10331.65	Upto plinth only
6	Building No 1 Wing No F	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	11030.14	Upto plinth only
7	Building No 1 Wing No G	Residential	2 basement+stilt+1 podium +club house+ 1 podium+29 upper floors	11552.01	Upto plinth only
8	Building No 1 Wing No H	Residential	2 basement+stilt+1 to 4 podium+29 upper floors	10994.76	Upto plinth only
9	Building No 2 Wing No I	Residential	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor
10	Building No 2 Wing No J	Residential	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor
11	Building No 2 Wing No K	Residential	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor
			Total	**103494.40**	

E) This Commencement Certificate is to be read along with the accompanying drawings bearing CIDCO/NAINA/PANVEL/Shillotar Raichur+Aakurli/BP-92/CC/2016/**2541**, dated **08/01/2016**

F) This commencement certificate shall remain valid for a period of one year for the particular building under reference from the date of its issue. Thereafter, building wise revalidation shall be done in accordance with provision under Section – 48 of MR&TP Act- 1966 and as per relevant regulations of the Development Control Regulations in force.

1. This Commencement Certificate is liable to be revoked by the SPA-NAINA if:

   a) The development work in respect of which permission is granted under this certificate is not carried out or the use thereof is not in accordance with the sanctioned plans.

   b) Any of the conditions subject to which the same is granted or any of the restrictions imposed by the SPA-NAINA is contravened.

   c) The Managing Director, CIDCO, is satisfied that the Commencement Certificate is obtained /produced by the applicant by fraudulent means or by misrepresentation of facts, and the applicant and every person deriving title through or under him, in such event shall be deemed to have carried out the development work in contravention of Section 43 or 45 of the Maharashtra Regional and Town Planning (MR&TP) Act, 1966.

GENERAL CONDITIONS

2. The applicant shall :-

a) Inform to the SPA-NAINA immediately after starting the development work in the land under reference.

b) Give written notice to the SPA-NAINA on completion upto the plinth level & obtain plinth completion certificate for each building separately, before the commencement of the further work.

c) Give written notice to the SPA-NAINA regarding completion of the work.

d) Obtain the occupancy certificate from the SPA-NAINA.

e) Permit authorized officers of the SPA-NAINA to enter the building or premises for the purpose of inspection.

f) Pay to the SPA-NAINA the development charges as per provisions stipulated in the Maharashtra Regional & Town Planning Act 1966, amended from time to time, and other costs, as may be determined by the SPA-NAINA for provision and/or upgradation of infrastructure.

g) Always exhibit a certified copy of the approved plan on site.

h) As per Govt. of Maharashtra memorandum vide No. TBP/4393/1504/C4-287/94, UD-11/RDP, Dated 19th July, 1994 for all buildings following additional conditions shall apply.

i. As soon as the development permission for new construction or re-development is obtained by the Owners/Developer, he shall install a 'Display Board' at a conspicuous place on site indicating following details ;-

a) Name and address of the owner/developer, Architect and Contractor.
b) Survey Number/City survey Number, Ward number, village and Tahsil name of the Land under reference along with description of its boundaries.
c) Order Number and date of grant of development permission or re-development permission issued by the SPA-NAINA.
d) FSI permitted.
d) Number of Residential flats/Commercial Units with their areas.
e) Address where copies of detailed approved plans shall be available for inspection.

ii. A notice in the form of an advertisement, giving all the details mentioned in (i) above, shall be published in two widely circulated newspapers one of which should be in regional language.

3. The plinth of building no 2 (wing I,J and K) is found as per approval. Therefore you may go ahead with further work for this building as per approval.

4. The amount of Rs 50,67,000/- (Rupees Fifty Lac sixty seven Thousand only), deposited vide receipt No 440990 dated 28/12/2015 with the Authority as security deposit shall be forfeited either in whole or in part at the absolute discretion of the

SPA-NAINA for breach of any of the conditions stipulated in the Commencement Certificate. Such forfeiture shall be without prejudice to any other remedy or right of the SPA-NAINA

5. The responsibility of authenticity of the documents vests with the applicant and his appointed licensed Architect/Engineer.

6. This permission does not entitle the applicant to develop the land which does not vest with him.

7. The conditions of Commencement certificate shall be binding not only on the applicant but also on his successors, and every person deriving title through or under them.

8. The provisions in the proposal which are not in conformity with the applicable Development Control Regulations and other Acts are deemed to be not approved.

9. The grant of this permission is subject to the provisions of any other law for the time being in force and that may be applicable to the case and getting clearances from the Authorities concerned.

10. The applicant shall not take up any development activity on the aforesaid property till the court matter pending if any, in any court of law, relating to this property is well settled.

11. Notwithstanding anything contained in the Commencement Certificate conditions, it shall be lawful for the SPA-NAINA to direct the removal or alternation of any structures erected or the use contrary to the provisions of this approval. SPA-NAINA may cause the same to be carried out and recover the cost of carrying out the same from the applicant / owner and every person deriving title through or under them.

12. The land vacated in consequence of the enforcement of the set-back rule, as may be prescribed by the Authorities, shall form part of the public street.

13. The applicant shall provide the right of way to the existing road passing through the survey numbers. Also he shall keep the land free from encumbrances, which will be required for proposed road, railway, and any other infrastructure facilities, as may be required for DP reservations and to accommodate the reservations of the authorities such as MMRDA, NHAI, PWD, DFCC etc.

14. No new building or part thereof shall be occupied or allowed to be occupied or used or permitted to be used by any person until Occupancy Certificate is granted by the SPA-NAINA. If the occupancy is reported before grant of Occupancy Certificate, the security deposit of the said building shall be forfeited, and the SPA-NAINA may impose/levy penalty, as may be determined, to regulate such occupancies.

15. The applicant shall ensure potable water to the consumer / occupier of tenements/units for perpetuity. The occupancy certificate will be granted only after verifying the provision of potable water to the occupier.

16. The permanent water connection shall be given only after getting the necessary occupancy certificate from the SPA-NAINA.

17. The applicant is required to provide a solid waste disposal unit for non-bio degradable & bio-degradable waste separately, of sufficient capacity, at a location accessible to the Municipal sweepers, to store/dump solid waste.

18. The applicant shall ensure that the building materials will not be stacked on the road during the construction period.

19. The applicant shall provide for all necessary facilities for the physically challenged as required / applicable.

20. The applicant shall strictly follow the Prevailing Rules / Orders / Notification issued by the Labor Department, GoM from time to time, for labors working on site.

21. As directed by Industries, Energy & labour Department, Government of Maharashtra, under Building and other Construction workers Welfare Cess Act, 1996, and as per दि २१ एप्रिल २००८ रोजीचे शासन परिपत्रक क्र. बीसीए १२००७/प्र.क्र.७८८/कामगार ७ and सचिव (कामगार) यांचे दि ०३ जुलै २०१० रोजीचे पत्र क्र. बीसीए (इमारत) -२००९/प्र.क्र.१०८/कामगार, the Applicant shall pay 'Building and other Construction workers Welfare Cess' at notified rates on the cost of construction (Excluding the land cost) to Building and other Construction workers Welfare Board, for construction period exceeding one year.

22. As per the notification dtd. 14th September 1999 and amendment on 27th August 2003, issued by Ministry of Environment & Forest (MOEF), Govt. of India and as per Circular issued by Urban Development Deptt., Govt. of Maharashtra, vide No. FAR/102004/160/P. No. 27/UD-20, dtd. 27/02/2004, for all Buildings following additional condition shall apply.

    The Owners/Developer shall use Fly Ash bricks or blocks or tiles or clay fly ash bricks or cement fly ash bricks or blocks or similar products or a combination of aggregate of them to the extent of 100 % (by volume) of the total bricks, blocks & tiles as the case may be in their construction activity.

23. You shall make arrangement and provision for Rain Water Harvesting and grey water recycling in accordance with the regulation number 40 of the Modified Draft Development Control and Promotion Regulations for Interim Development Plan of Navi Mumbai Airport Influence Notified Area (NAINA).

24. Neither the granting of this permission nor the approval of the drawings and specifications, nor the inspection made by the officials during the development shall in any way relieve Owner/Applicant/Architect/Structural Engineer/Developer of such development from responsibility for carrying out the work in accordance with the requirement of all applicable Acts/Rules/Regulations.

25. No development shall be carried out in CRZ area without prior clearance / approval from the Competent Authority

26. The applicant shall co-operate with the officials/representatives of the SPA-NAINA at all times of site visit and comply with the given instructions.

    SPECIFIC CONDITIONS

27. All the conditions mentioned in revised Location clearance and layout approval granted by MMRDA vide letter No MMRDA/RHS-57/10/122 dtd. 26.02.2010 shall be binding on the applicant.

28. All the conditions mentioned in Environmental Clearance No. SEAC-2010/CR519/TC.2 Dated 29/06/2011 shall be binding on the applicant. The applicant shall obtain revised environment clearance while applying to this office for plinth completion certificate.

29. The applicant shall submit NOC of access from competent Authority while applying to this office for plinth completion certificate.

30. All the conditions mentioned in Fire NOC dated 24/11/2015 shall be binding on the applicant.

31. The applicant shall obtain revised environment clearance to the project before commencing any work beyond plinth level.

32. The applicant shall execute the work of underground services in supervision of technical expert in the field. Also the applicant shall ensure smooth functioning of the services provided in consultation and under supervision of expertise of that field.

33. The developer shall not carry out any development on land not belonging to him or not having power of attorney in his favor to develop or the land either affected by ownership disputes/claims/encumbrances etc which shall be validated by the Competent Authority.

34. The developer shall develop all on-site infrastructure including roads, water supply, power, solid waste disposal, storm water disposal, sewage disposal and any other infrastructure as may be prescribed by the Planning Authority at its own cost.

35. The arrangement for off-site infrastructure shall have to be made by the applicant till SPA-NAINA's infrastructure is in place.

36. The developer shall get the survey numbers sub-divided from the Collector for the portion included in Rental Housing component in due course of time.

37. The access to the RHS is through the proposed RP road of 30.0 M wide. In the event of cancellation of RP road, the applicant has to ensure access of minimum 18.00 M width as required under RHS. The details of the road need to be submitted at the time of obtaining PCC

38. NA measurement map from land records office incorporating layout roads and open spaces shall be submitted while approaching to this office for first Plinth Completion Certificate.

39. The openings provided shall not vest any easement right on the part of the other user. The SPA-NAINA or the concerned public body as the case may be, has freedom to carry out the activities as if no openings exist on the end walls. The applicant shall keep the openings solely at his own risk.

40. The applicant shall permit the use of the internal access roads to provide access to an adjoining land.

41. The applicant shall obtain NOC for advance connections for utilities and services in the lay-out from the Competent Authority wherever necessary

42. The applicant may approach the Authority Concerned for the temporary power requirement, location of the transformer etc. The permanent power connection shall,

be obtained only after getting the necessary Occupancy Certificate from the SPA-NAINA.

43. The applicant shall provide over-head water tank on the building as per the design standards and to the satisfaction of the SPA-NAINA.

44. In case of existing drinking water wells, the same shall be well built and protected.

45. While extracting water from underground, the applicant will strictly follow the instructions given by Sr. Geologist of the Groundwater Surveys Development Agency (G.S.D.A.) to ensure that proper quality and quantity of water is available to the applicant and no contamination of the water source and its surroundings takes place.

46. The applicant shall provide at his own cost, the infrastructural facilities (such as Internal Access, channelization of water, arrangements of drinking water, arrangements for commutation, disposal of sullage and sewage, arrangement of collection of solid waste etc) within the plot, of such standards (i.e. standards relating to design, material or specifications) as stipulated by the SPA-NAINA, before applying for Occupancy Certificate. Occupancy Certificate will be granted only after all these arrangements are made to satisfaction of the SPA-NAINA.

47. The arrangement for off-site infrastructure shall have to be made by the applicant till SPA-NAINA's infrastructure is in place.

48. The applicant shall not dispose off any plot, unless the infrastructural facilities mentioned in this certificate are actually provided.

49. In case of unavoidable circumstances, if the plot is intended to be sold or otherwise disposed off by the applicant, it shall be done by the applicant, subject to the conditions mentioned in this order. He shall invariably make specific mention about these conditions in the deed to be executed by him.

50. If the applicant does not make adequate arrangements for disposal of sullage and sewage before sale of the plots, he shall, through appropriate agreements, ensure that this obligation is cast upon the buyers of the plot or tenements.

51. NOC for clearing the septic tank is required to be obtained from the SPA-NAINA from time to time

52. The applicant shall observe all the rules in force regarding over head/under ground electric lines / transmission lines/utilities passing through the layout while designing the individual buildings and the same shall be specified at the time of submission for the approval of the SPA-NAINA.

53. No construction on sub-divided plots will be allowed unless internal road and gutters are constructed to the satisfaction of the SPA-NAINA.

54. The applicant while undertaking the development on land shall preserve, as far as practicable existing trees. Where trees are required to be felled, 2 trees shall be planted for every tree to be felled. Cutting / felling of trees shall be carried with prior approval of the Tree Authority concerned.

55. Every plot of land shall have at least 1 tree for every 100 sqm or part thereof, of the plot area. Where the number of existing trees in the plot is less than the above prescribed standard, additional number of new trees shall be planted.

56. Where the tree authority having jurisdiction in the area under development has prescribed standards or regulations in respect of preservation of trees under Maharashtra (Urban Area) Preservation of Trees Act, 1975, the same shall prevail.

57. The applicant shall get the approved layout demarcated on the site by the licensed Surveyors. The measurement plan shall be certified by the DySLR, concerned. The demarcation of approved layout on the site shall be carried out without altering the dimensions and area of the roads, open space or other reservations. The demarcated layout measurement plan certified by DySLR shall be submitted before applying for first plinth completion certificate.

58. In case of any discrepancies observed in the approved plans vis-a-vis the consolidated map issued by DySLR, which will affect the layout, buildings etc with respect to the requirement of DCRs or any conditions in the NOC's that are not submitted prior to this approval, but are required to be or will be submitted subsequently (such as Railways, Highways, CRZ, Electric Authorities for HT lines etc), the applicant shall have to accordingly amend the lay-out, locations of buildings etc and obtain fresh Commencement Certificate for the same from the SPA-NAINA and then only proceed with the construction activity.

59. The structural Design including the aspects pertaining to seismic activity, Building materials, Plumbing Services, Fire Protection, water supply, Electrical installation etc. shall be in accordance with the provisions prescribed in the National Building Code and/or Development Control Regulations, in force.

60. The formation level of the land shall be achieved as per the Engineering report, according to the specified R.L. Further, the required arrangements of storm water drain and septic tank /STP or any other arrangement as may be prescribed shall have to be provided as per the specifications.

61. The applicant shall submit to SPA-NAINA the Scheme of the development of the determined compulsory recreational space and develop it in accordance with the approved scheme

62. The applicant shall not change the use, alter/amend the building plans, sub-divide or amalgamate the plots etc. without obtaining prior approvals from the SPA-NAINA. Also no changes in the Recreational Ground (RG) and amenity space area and their locations will be permitted.

63. Open space shown in the layout shall be kept open permanently and shall be handed over to the Authority.

64. The applicant shall construct the society office/room as proposed and approved in the plan and it shall not be used for any other purpose. This society office/room shall be handed over to the Co-operative housing Society to be formed in due course

65. The applicant shall construct the Common Facility Center (CFC) / amenity space, if any as proposed and approved in the plan and shall use it for the intended purpose only.

66. The applicant shall make suitable arrangements for temporary accommodation and permanent accommodation of the tenants, if any, in case of redevelopment schemes and will also submit a proposal to that effect. Plinth Completion Certificate shall be issued only after such a proposal is received.

67. For the portion of the compound wall rounded off at the corner at road junctions, M.S. grills over 0.75 m of brick work, up to the height of 1.5 m from the ground shall be provided.

68. The applicant shall provide the Solar water heating systems in the buildings, as may be applicable.

69. Notwithstanding anything contained in the Development Control Regulations, the Development Plan provisions or the approvals granted / being granted to the applicant; it shall be lawful on the part of the SPA-NAINA to impose new conditions for compliance as may be required and deemed fit to adhere to any general or specific orders or directives of any Court of Law, Central / State Government, Central / State PSU, Local Authority or any public Authority as may be issued by them from time to time.

Yours faithfully,

Dikhade
: 8/1/2016

(Ashitosh E. Nikhade)
Associate Planner (NAINA),CIDCO

CC to,

1. Ar. Spaceage Consultant,
   Shop No 15, B-106,
   Natraj Building, Sristi Complex,
   Mulund-Link Road,
   Mulund (W), Mumbai 400080

2. The District Collector,
   Office of the Collector , Revenue Dept,
   Near Hirakot Lake, Alibag,
   Dist-Raigad 402201

3. Executive Engineer, MSEB
   Panvel Division (U) ---
   Panvel
   With a request to ensure that the Occupancy Certificate is obtained by the applicant before giving permanent power supply.

4. Dy Superintendent of Land Records,
   Agri Samaj Hall, 1st floor,
   Panvel, 410206

5. पाणी पुरवठा व स्वच्छता समिती, सुकापुर,
   At Sukapur, ---
   Tal-Panvel, Disrict-Raigad
   With a request to ensure that the Occupancy Certificate is obtained by the applicant before giving permanent water supply.

6. The sarpanch,
   Group Grampanchayat Sukapur,
   Tal-Panvel, Dist-Raigad

7. The Chief Planner, MMRDA,
   Planning Division, 7th floor, M.M.R.D.A. office building,
   Bandra-Kurla Complex, C-14 & 15, E Block Bandra (East),
   MUMBAI - 400 051

8. The CCUC, CIDCO

S/C

CITY AND INDUSTRIAL DEVELOPMENT CORPORATION OF MAHARASHTRA LIMITED

REGD. OFFICE :
"NIRMAL", 2nd Floor, Nariman Point,
Mumbai - 400 021.
PHONE : (Reception) +91-22-6650 0900 / 6650 0928
FAX : +91-22-2202 2509 / 6650 0933
CIN-U99999 MH 1970 SGC-014574

HEAD OFFICE :
CIDCO Bhavan, CBD-Belapur,
Navi Mumbai - 400 614.
PHONE : +91-22-6791 8100
FAX : 00-91-22-6791 8166

Ref. No. CIDCO/NAINA/PANVEL/ShillotarRaichur+Aakurli /BP-92/CC/2016/0330 **Date :** 27/04/2016

To,

Shri Vinay S. Agrawal,
25, Om Surya, Plot NO 3B,
Sector 15, Nerul,
Navi Mumbai 400706

Sub: Plinth Completion Certificate for building No 1 (Wing A to H) and release of 2.00 FSI of free sale component for proposed Rental Housing Scheme on land bearing new Gut No. 45/2 [Old Survey No. 45/4, 45/8B, 45/9, 45/11(pt) & 45/18(pt)], Village -Shilottar Raichur and Survey No. 173/0, Village Aakurli, Tal.- Panvel, Dist. Raigad

Ref.:
1. Revised Locational Clearance No. MMRDA/RHS-57/10/122 dtd. 26.02.2010
2. Revised NA permission and Commencement Certificate granted by District Collector Office Raigad, vide No. मशा/एल.एन.ए.१(ब) /एसआर 165/2011 dated 05.09.2012
3. Amended development permission granted by this office vide No CIDCO/NAINA/PANVEL/ ShillotarRaichur+Aakurli /BP-92/CC/2016/2540, dated 08/01/2016
4. MMRDA's NOC for CC for 3.75 FSI out of 4.00 FSI (1.00 for Rental portion and 2.75 for free sale portion), vide No. MMRDA/RHD/RHS-57(II)/16/52 Dated 14/03/2016
5. Your application dated 17/03/2016 and 30/03/2016

Sir,

This has reference to your letter cited above at reference No 5, regarding subject matter. In this regard, it is to inform you that, in accordance with the FSI of 3.75 released by MMRDA vide letter referred at No 4 above, Commencement Certificate for construction of additional floors of sale buildings as mentioned in Table-1 is granted subject to following conditions:

1. All the conditions mentioned in this office's letter No CIDCO/NAINA/PANVEL/ ShillotarRaichur+Aakurli /BP-92/CC/2016/2540, dated 08/01/2016 shall be binding on you, and the work shall be commenced in accordance with plans approved therein.
2. All the conditions mentioned in NA permission granted by District Collector Office vide letter No No. मशा/एल.एन.ए.१(ब) /एसआर 165/2011 dated 05.09.2012 shall be binding on you.

In case of any corruption related complaint, please visit :
cidco.maharashtra.gov.in/CIDCO VIGILANCE MODULE NEW / Userlogin.aspx

3. All the conditions mentioned in the location clearance and layout approvals granted by MMRDA from time to time shall be binding on you.
4. The responsibility of authenticity of the submitted documents and vests with the applicant and his appointed licensed Architect/Engineer.
5. After fulfilling all the conditioned mentioned in development permission dated 08/01/2016 and NA permission dated 05/09/02012, you shall submit the application for occupancy certificate for the completed buildings in all respect. No constructed premise shall be occupied till necessary Occupation Certificate from CIDCO is obtained.
6. All necessary charges / fees as may be determined by CIDCO from time to time, shall be paid at the time of applying to this office for last release of FSI and/or at the time of applying for first Occupancy Certificate
7. The construction upto plinth of building No 1 (wing A to H) is found as per plans approved by this office. Therefore you may go ahead with construction above plinth level as per plans approved by this office vide No CIDCO/NAINA/PANVEL/ ShillotarRaichur+Aakurli /BP-92/CC/2016/2540, dated 08/01/2016 and as mentioned in Table No -1
8. The marginal distance at south-west corner of Wing-B of building No 1 shall be made available at site by constructing compound wall before applying to this office for occupancy certificate.
9. The provision of parking as per plans approved by this office dated 08/01/2016 shall be made at site before applying to this office for occupancy certificate.
10. Revised environment clearance in accordance with the amended permission dated 08/01/2016 shall be submitted to this office before applying for first occupancy certificate.
11. The provision of infrastructure facilities such as SWD, water supply, STP etc shall be made as per approved plan under supervision of technical experts in the respective field.
12. It shall be responsibility of the applicant to ensure that the structure being constructed is stable and safe from structural point of view. The applicant shall check the ongoing construction from structural engineer from time to time.
13. In case of breach of any of the above mentioned conditions, the permission granted by this letter stands cancelled.

Thanking you,

Yours faithfully

2/14/16

(Ashitosh E. Nikhade)
Associate Planner, NAINA

Table-1

Sr. No	Building No / Wing No	Development permission granted as per permission dtd 08/01/2016	BUA approved (Sq.M.)	Commencement granted vide permission dated 08/01/2016	BUA to be released/ approved as per 2.00 FSI (Sq.M.)	Remarks
1	Building No 1 Wing No A	2 basement+stilt+1 to 4 podium+29 upper floors	8862.24	Upto Plinth	8862.24	Permission to commence work up to 29th floor
2	Building No 1 Wing No B	2 basement+stilt+1 to 4 podium+29 upper floors	8883.06	Upto Plinth	8582.17	Permission to commence work up to 28th floor
3	Building No 1 Wing No C	2 basement+stilt+1 to 4 podium+29 upper floors	7049.30	Upto Plinth	7049.30	Permission to commence work up to 29th floor
4	Building No 1 Wing No D	2 basement+stilt+1 to 4 podium+29 upper floors	8883.06	Upto Plinth	311.99	Permission to commence work up to 1st floor
5	Building No 1 Wing No E	2 basement+stilt+1 to 4 podium+29 upper floors	10331.65	Upto Plinth	10331.65	Permission to commence work up to 29th floor
6	Building No 1 Wing No F	2 basement+stilt+1 to 4 podium+29 upper floors	11030.14	Upto Plinth	11030.14	
7	Building No 1 Wing No G	2 basement+stilt+1 podium +club house+ 1 podium+29 upper floors	11552.01	Upto Plinth	11552.01	
8	Building No 1 Wing No H	2 basement+stilt+1 to 4 podium+29 upper floors	10994.76	Upto Plinth	10994.76	
				Total (within 2.00 FSI)	**68714.26**	
9	Building No 2 Wing No I	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor	8636.06	Commence--ment above plinth up to

10	Building No 2 Wing No J	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor	8636.06	30th floor has been granted by this office vide letter dated 08.01.16 in accordance with FSI released by MMRDA after plinth inspection.
11	Building No 2 Wing No K	stilt+2 podium+30 upper floors	8636.06	Upto 30 floor	8636.06	
				BUA Already released	25908.18	
	Total FSI of free sale component		**103494.40**			
Overall BUA to be released of proposed BUA of free sale component as per 2.75 FSI released till date (out of 3.00 FSI for free sale component)					**94622.44**	
Permissible BUA for Free sale Component as per 3.00 FSI (Sq.M)					105193.50	
Proposed BUA for free sale component (Sq.M.)					103494.40	
Total permissible BUA as per 2.75 FSI of proposed BUA (Sq.M.)					94869.86	
BUA to be released now (as per cumulative 2.75 FSI released by MMRDA out of total permissible 3.00 FSI)					94622.44	
Balance BUA (Sq.M.)					247.42	

27/4/2016

(Ashitosh E. Nikhade)
Associate Planner, NAINA

MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/24010437
Fax: 24023516
Website: http://mpcb.gov.in
Email: cac-cell@mpcb.gov.in

Kalpataru Point, 2nd, 3rd and 4th floor, Opp. Cine Planet Cinema, Near Sion Circle, Sion (E), Mumbai-400022

Infrastructure/RED/L.S.I
No:- Format1.0/CAC-CELL/UAN No.0000222882/CE/2504000519

Date: 03/04/2025

To,
Vinay S. Agrawal Developers,
S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt),
Village Shioter Raichur, Panvel Matheran Road Sukapur New Panvel,
Tal. - Panvel, Dist. - Raigad.

Your Service is Our Duty

Sub: Revalidation of Consent to Establish, under RED category.

Ref: Earlier Revalidation of Consent to Establish vide No:-Format1.0/CAC-CELL/UAN NO.0000077799/CE-1912000968 dated 17.12.2019.

Your application NO. MPCB-CONSENT-0000222882

For: grant of Consent to Establish under Section 25 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization / Renewal ofAuthorization under Rule 6 of the Hazardous & Other Wastes (Management & Transboundry Movement) Rules 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I,II,III & IV annexed to this order:

1. **The Revalidation of Consent to Establish is granted for a period upto commissioning of project or up to 5 year whichever is earlier.**
2. **The capital investment of the project is Rs.364.35 Cr. (As per C.A Certificate submitted by industry).**
3. **The Revalidation of Consent to Establish named as M/s. Vinay S. Agarwal Developers, S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt),Village Shioter Raichur, Panvel Matheran Road sukapur new panvel, Panvel, Raigad on Total Plot Area of 36910 SqMtrs for construction BUA of 199183 SqMtrs out of Total Construction BUA of 298219.86 SqMtrs as per EC granted dated 04.05.2018 including utilities and services**

Sr.No	Permission Obtained	Plot Area (SqMtr)	BUA (SqMtr)
1	Environment Clearance dated 29.06.2011	36910.00	308392.42
2	Environment Clearance dated 04.05.2018	36910.00	298219.86
3	Consent to Establish dated 12.10.2017	36910.00	308392.42
4	Consensent to 1st Operate (Part-I) dated 04.07.2018	36910.00	109209.00
5	Revalidation of C to E	36910.00	199183.00

4. **Conditions under Water (P&CP), 1974 Act for discharge of effluent:**

Sr No	Description	Permitted (in CMD)	Standards to	Disposal
1.	Trade effluent	Nil	0	NA

Sr No	Description	Permitted	Standards to	Disposal
2.	Domestic effluent	2320	As per Schedule - I	The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be connected to the sewerage system provided by local body

5. **Conditions under Air (P& CP) Act, 1981 for air emissions:**

Stack No.	Description of stack / source	Number of Stack	Standards to be achieved
S-1 to S-3	D G Sets (25 kVA x 3 Nos.)	3	As per Schedule -II
S-4 to S-6	D G Sets (25 kVA x 3 Nos.)	3	As per Schedule -II
S-7	D G Set (15 kVA)	1	As per Schedule -II

6. **Conditions under Solid Waste Rules, 2016:**

Sr No	Type Of Waste	Quantity & UoM	Treatment	Disposal
1	Bio-degradable Waste	6503 Kg/Day	Organic Waste Converter	Used as Manure
2	Dry Garbage	4274 Kg/Day	Collection	Handover to local body / Sale to recycler
3	STP Sludge	400 Kg/Day	Collection	Used as Manure

7. **Conditions under Hazardous & Other Wastes (M & T M) Rules 2016 for Collection, Segregation, Storage, Transportation, Treatment and Disposal of hazardous waste:**

Sr No	Category No.	Quantity	UoM	Treatment	Disposal
NA					

8. This Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry.
9. This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government agencies.
10. This consent is issued pursuant to the decision of the 17th Consent Appraisal Committee Meeting held on 13.03.2025.
11. PP shall operate sewage treatment plant so as to achieve treated domestic effluent standard for the parameter BOD- 10 mg/lit.
12. The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening.
13. PP shall operate organic waste digester along with composting facility/bio-digester (biogas) for the treatment of wet garbage.
14. PP shall make provision of charging ports for electric vehicles at least 40% of total available parking slots.

15. PP shall comply with the conditions stipulated in Environment Clearance & Consent Conditions.
16. PP shall submit the BG of Rs. 25 lakhs towards pollution control system and compliance of conditions stipulated in EC and Consent to Operate.

This consent is issued on the basis of information/documents submitted by the Applicant/Project Proponent, if it has been observed that the information submitted by the Applicant/Project Proponent is false, misleading or fraudulent, the Board reserves its right to revoke the consent & further legal action will be initiated against the Applicant/Project Proponent.



Received Consent fee of -

Sr.No	Amount(Rs.)	Transaction/DR.No.	Date	Transaction Type
1	728700.00	TXN2412000047	02/12/2024	Online Payment

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer, MPCB, Raigad I
- They are directed to ensure the compliance of the consent conditions.
2. Chief Accounts Officer, MPCB,Sion, Mumbai
3. CC-CAC updating.

SCHEDULE-I

Terms & conditions for compliance of Water Pollution Control:

1) A] As per your application, you have proposed to provide MBBR based Sewage Treatment Plants (STPs) of combined capacity **2750 CMD for treatment of domestic effluent of 2320 CMD.**

B] The Applicant shall operate the sewage treatment plant (STP) to treat the sewage so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent.

Sr.No	Parameters	Limiting concentration not to exceed in mg/l, except for pH
1	pH	5.5-9.0
2	BOD	10
3	COD	50
4	TSS	20
5	NH4 N	5
6	N-total	10
7	Fecal Coliform	less than 100

C] The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body.

2) The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or and extension or addition thereto.

3) The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.

4) **The Applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Act,1974 and as amended, and other provisions as contained in the said act.**

Sr. No.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	0.00
2.	Domestic purpose	2759.00
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	0.00
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	0.00
5.	Grandening/Other consumption	0

5) The Applicant shall provide Specific Water Pollution control system as per the conditions of EP Act, 1986 and rule made there under from time to time.

SCHEDULE-II

Terms & conditions for compliance of Air Pollution Control:

1) **As per your application, you have proposed to provide the Air pollution control (APC)system and also proposed to erect following stack (s) and to observe the following fuel pattern-**

Stack No.	Source	APC System provided/proposed	Stack Height(in mtr)	Type of Fuel	Sulphur Content(in %)	Pollutant	Standard
S-1 to S-3	D G Sets (25 kVA x 3 Nos.)	Acoustic Enclosure Stack	2.50	Diesel 7.35 Kg/Hr	1	SO2	1.25 Kg/Day
S-4 to S-6	D G Sets (25 kVA x 3 Nos.)	Acoustic Enclosure Stack	2.50	Diesel 5.25 Kg/Hr	1	SO2	1.25 Kg/Day
S-7	D G Set (15 kVA)	Acoustic Enclosure Stack	2.50	Diesel 3.15 Kg/Hr	1	SO2	1.25 Kg/Day

2) The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards.

Total Particular matter	Not to exceed	150 mg/Nm3

3) The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacemenalteration well before its life come to an end or erection of new pollution control equipment.

4) The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).

5) **Conditions for utilities like Kitchen, Eating Places, Canteens:-**

a) The kitchen shall be provided with exhaust system chimney with oil catcher connected to chimney through ducting.

b) The toilet shall be provided with exhaust system connected to chimney through ducting.

c) The air conditioner shall be vibration proof and the noise shall not exceed 68 dB(A).

d) The exhaust hot air from A.C. shall be attached to Chimney at least 5 mtrs. higher than the nearest tallest building through ducting and shall discharge into open air in such a way that no nuisance is caused to neighbors.

SCHEDULE-III

Details of Bank Guarantees:

Sr. No.	Consent(C2E/C2O/C2R)	Amt of BG Imposed	Submission Period	Purpose of BG	Compliance Period	Validity Date
1	C to E (Revalidation)	2500000	15 days	Towards compliance of consent conditions.	upto C to1stO	upto C to1stO

** The above Bank Guarantee(s) shall be submitted by the applicant in favour of Regional Officer at the respective Regional Office within 15 days of the date of issue of Consent.

Existing BG obtained for above purpose if any may be extended for period of validity as above.

BG Forfeiture History

Srno.	Consent (C2E/C2O/C2R)	Amount of BG imposed	Submission Period	Purpose of BG	Amount of BG Forfeiture	Reason of BG Forfeiture
NA						

BG Return details

Srno.	Consent (C2E/C2O/C2R)	BG imposed	Purpose of BG	Amount of BG Returned
NA				

SCHEDULE-IV

Conditions during construction phase

A	During construction phase, applicant shall provide temporary sewage and MSW treatment and disposal facility for the staff and worker quarters.
B	During construction phase, the ambient air and noise quality shall be maintained and should be closely monitored through MoEF approved laboratory.
C	Noise should be controlled to ensure that it does not exceed the prescribed standards. During night time the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations.

General Conditions:

1 The applicant shall provide facility for collection of samples of sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.

2 The firm shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act,1981 and Environmental Protection Act 1986 and Solid Waste Management Rule 2016, Noise (Pollution and Control) Rules, 2000 and E-Waste (Management & Handling Rule 2011.

3 Drainage system shall be provided for collection of sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No sewage shall be admitted in the pipes/sewers downstream of the terminal manholes. No sewage shall find its way other than in designed and provided collection system.

4 Vehicles hired for bringing construction material to the site should be in good condition and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.

5 Conditions for D.G. Set

a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.

b) Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.

c) Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.

d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.

e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.

f) D.G. Set shall be operated only in case of power failure.

g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.

h) The applicant shall comply with the notification of MoEFCC, India on Environment (Protection) second Amendment Rules vide GSR 371(E) dated 17.05.2002 and its amendments regarding noise limit for generator sets run with diesel.

6 Solid Waste – The applicant shall provide onsite municipal solid waste processing system & shall comply with Solid Waste Management Rule 2016 & E-Waste (M & H) Rule 2011.

7 Affidavit undertaking in respect of no change in the status of consent conditions and compliance of the consent conditions the draft can be downloaded from the official web site of the MPCB.

8 Applicant shall submit official e-mail address and any change will be duly informed to the MPCB.

9 The treated sewage shall be disinfected using suitable disinfection method.

10 The firm shall submit to this office, the 30th day of September every year, the environment statement report for the financial year ending 31st march in the prescribed Form-V as per the provision of rule 14 of the Environmental (Protection) Second Amended rule 1992.

11 The applicant shall obtain Consent to Operate from Maharashtra Pollution Control Board before commissioning of the project.

This certificate is digitally & electronically signed.

Annexure 02 - Consent To Establish.

MAHARASHATRA POLLUTION CONTROL BOARD

Phone : 24020781 / 24010437
Fax : 24024068 / 24044532
Email : mpcb@vsnl.net
Visit At: http://mpcb.gov.in

Kalpataru Point, 2nd, 3rd & 4th Floor,
Opp Cineplanet, Near Sion Circle,
Sion (E), Mumbai - 400022.

EIC No: RD-2183-11
Infrastructure Project/LSI
Consent No. MPCB/HQ/ROHQ/Raigad/CE/CC/10[illegible] Date: 2[illegible]/01/2012

Consent to Establish under Section 25 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization / Renewal of Authorization under Rule 5 of the Hazardous Wastes (Management, Handling & Transboundry Movement) Rules 2008

CONSENT is hereby granted to,

M/s. Vinay S. Agarwal Developers.
S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt) of village Shiloter Raichur & S. No. 173/0 of Village Akurli, Tal. Panvel, Dist. Raigad, Maharashtra.

located in the area declared under the provisions of the Water Act, Air act and Authorization under the provisions of HW(M&H) Rules and amendments thereto subject to th provisions of the Act and the Rules and the Orders that may be made further and subject to the following terms and conditions:

1. **The Consent to Establish is valid up to Commissioning of the Project or 5 years whichever is earlier.**

For development of land/ plot as new construction activites for MMRDA Rental Housing project named **M/s. Vinay S. Agarwal Developers.** S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt) of village Shiloter Raichur & S. No. 173/0 of Village Akurli, Tal. Panvel, Dist. Raigad, Maharashtra **on total plot area of 36,910 sq.mtr, Proposed BUA [As per FSI] of 1,47,640 sq.mtr & Total Construction BUA of 3,08,392.45 sq.mtr** including utilities of MMRDA Rental Housing project as per construction commencement certificate issued by local body.

2. CONDITIONS UNDER WATER ACT:

(i) The daily quantity of sewage effluent from construction project shall not exceed **2275.00 M³.**

(ii) **Sewage Effluent Treatment:** The applicant shall provide comprehensive treatment system as is warranted with reference to influent quality and operate and maintain the same continuously so as to achieve the quality of treated effluent to the following standards.

1	pH	Not to exceed	6.5 to 9.0
2	Suspended Solids	Not to exceed	100 mg/l.
3	BOD 3 Days 27 degree C	Not to exceed	100 mg/l.
4	Fecal Coliform	Not to exceed	500/100/1 mg/l.
5	Residual Chlorine	Not to exceed	01 mg/l.
6	Detergent	Not to exceed	01 mg/l.
7	Floating matters	Not to exceed	10 mg/l
8	COD	Not to exceed	50 mg/l

(iii) **Sewage Effluent Disposal:** The treated domestic effluent shall be 80% recycled and reused for flushing, fire fighting and cooling of Air conditioners and remaining shall be discharged to Municipal sewer. In no case, effluent shall find its way to any water body directly/indirectly at any time.

[The project proponent authorities should opt environmental friendly technologies like ozonation, UV treatment etc by replacing chlorination]

(iv) **Non-Hazardous Solid Wastes:**

Sr.No	Type of Segregated solid waste	Quantity/Day)	Treatment	Disposal
1.	Wet Garbage	6,503	Composting	landfill site
2.	STP Sludge	400		
3.	Dry Garbage	4,274	--	

3. **Other Conditions (during Construction Phase):**

1. All activities shall be in resonance with the provisions of Indian Forest Act, 1927 (16 of 1927), Forest (Conservation) Act, 1980 (69 of 1980) and Wildlife (Protection) Act, 1972 (53 of 1972), and special notification published for area wherever applicable and all the Environmental Statutes and Instruments.
2. This Consent to Establish is issued only for New Construction/Developing Construction Project purposes.
3. No quarrying activities shall be commenced in the area unless appropriate permissions are obtained for a limited quarrying material required for construction of local residential housing and traditional road maintenance work, provided that such quarrying is not done on Forest Lands and the material is not exported to the outside area.
4. There shall be no felling of trees whether on Forest, Government, Revenue or Private lands except as per prevailing Rules.
5. Extraction of Groundwater for the project shall require prior permission of the State Ground Water Authority or other relevant authorities, as applicable.
6. Near the activities that are related to water (like activity of water parks, water sports) and/or in the vicinity of lake, Dissolved Oxygen shall not be less than 5 mg/liter.
7. In order to ensure that the water from this project do not enter into outside environment, the nallas crossing the township/complex premises, shall be lined, covered and made water tight by the applicant within the premises with intermittent inspection of chambers following good engineering practices as per the regulations of local body.
8. The Applicant shall prepare management plan for water harvesting, roof-water reclamation, water/storm water conservation and implement the same before handling over of complex for occupation.
9. Applicant shall provide fixtures for showers, toilet, flushing and drinking should be of low flow either by use of aerators or pressure reducing devices or sensor based control.

10. The Applicant shall draw plans for the segregation of solid wastes into biodegradable and non-biodegradable components. The biodegradable material shall be recycled through scientific in-house composting (i.e vermi-composting facility within premises) with the approval of local body. The proper demarked area shall be identified for collection & storage of MSW properly which, shall be finally disposed off at approved Municipal Solid Waste landfill site of local body environmentally acceptable location and method. It is clarified that the term solid waste includes domestic, commercial, and garden wastes, but does not include hazardous and bio-medical wastes. The activities of bio-composting and engineered landfill shall be as per the Municipal Solid Waste (M&H) Rules, 2000
11. Applicant shall be responsible to take adequate precautionary measures as detailed in this consent.
12. The applicant/generator shall be responsible for safe and scientific collection, transportation, treatment and disposal of Bio-Medical Waste as per the provisions made under the Bio-Medical Waste (Management & Handling) Rules, 1998. Any activity as defined under BMW (M & H) Rules has to obtain a separate Authorization from Maharashtra Pollution Control Board.
13. For disinfections of waste water ultra violet radiation shall be used in place of chlorination.
14. Vehicles hired for construction activities should be operated only during non peak hours.
15. Ready mixed concrete used in building construction should apply separately for consent from the Board.
16. applicant, during the construction stage shall provide
    a. Septic tank and soak pit of adequate capacity for the domestic effluent generated due to workers residing at site.
    b. Proper loading and unloading of construction material, excavated material and its proper disposal as per MSW (M&H) Rules 2000.
    c. Cutting of trees is not permitted, however in unavoidable conditions necessary permission from the local body shall be obtained.
    d. Green belt of 33% of the open space shall be developed.
17. E-Waste shall be disposed to authorized re processor.

4. **The applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Cess Act, 1977 (to be referred as Cess Act) and amendment Rules, 2003 there under**

The daily water consumption for the following categories is as under:

(i) Domestic ... 2870.00 CMD
(ii) Water gets Polluted & Pollutants are Biodegradable ... .. CMD
(iii) Water gets Polluted, Pollutants are not Biodegradable & Toxic ... .. CMD
(iv) Industrial Cooling, spraying ... .. CMD

The applicant shall regularly submit to the Board the returns of water consumption in the prescribed form and pay the Cess as specified under Section 3 of the said Act.

5. **CONDITIONS UNDER AIR (Prevention & Control of Pollution) ACT, 1981:**

(i) The Applicant may install **4-nos.** of diesel generating sets (DG Sets), of capacity **(2 x 125 KVA), 250 KVA & 320 KVA** and shall be equipped with comprehensive control system as is warranted with reference to generations of emissions and operate and maintain the same continuously so as to achieve the level of pollutants to the following standards:

a. **Standards for Emissions of Air Pollutants:**

(i) SPM/TPM	Not to exceed	150 mg/Nm3
(ii) SO2 (DG Set)	Not to exceed	40 Kg/day

(ii) The following measures shall be taken:

a. Adequate mitigation measures shall be taken to control emissions of SO2, NOx, SPM, and RSPM.

b. Applicant shall achieve following Ambient Air Quality standards.

1.	SPM Not to Exceed (Annual Average)	140	µg/ m3
	Not to Exceed (24 hours)	200	µg/ m3
2.	SO2 Not to Exceed (Annual Average)	60	µg/ m3
	Not to Exceed (24 hours)	80	µg/ m3
3.	NOx Not to Exceed (Annual Average)	60	µg/ m3
	Not to Exceed (24 hours)	80	µg/ m3
4.	RSPM Not to Exceed (Annual Average)	60	µg/ m3
	Not to Exceed (24 hours)	100	µg/ m3

(iii) The applicant shall observe the following fuel pattern:-

Sr. No.	Type Of Fuel	Quantity
1	Diesel	139 Ltrs/Hr

(iv) **The applicant shall erect the chimney(s) of the following specifications:-**

Sr. No.	Chimney Attached To	Height above the roof of building in which it is installed
1.	DG Set (125 KVA) 2 Nos	1.5 Mtrs each
2.	DG Set (320 KVA)	3.0 Mtrs
3.	DG Set (250 KVA)	2.5 Mtrs

(v) Conditions for D.G. Set

1. Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.
2. Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.
3. The industry shall take adequate measures for control of noise levels from its own sources within the premises in respect of noise to less than 75 dB(A) during day time and 70 dB(A) during the night time. Day time is reckoned between 6 a.m. to 10 p.m and night time is reckoned between 10 p.m to 6 a.m.
4. Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.

Maharashtra Pollution Control Board Mumbai

5. Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.
6. A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.
7. D.G. Set shall be operated only in case of power failure.
8. The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.

(vi) **Other Conditions:**

a) The applicant shall provide ports in the chimney/(s) and facilities such as ladder, platform etc. for monitoring the air emissions and the same shall be open for inspection to/and for use of the Board's Staff. The chimney(s) vents attached to various sources of emission shall be designated by numbers such as S-1, S-2, etc. and these shall be painted/ displayed to facilitate identification.

b) Water spraying shall be done on ground to avoid fugitive emissions.

c) Construction material shall be carried in enclosed vehicles during construction activities.

(vii) **Conditions for Utilities like Kitchen, Eating Places etc:**

1. The kitchen shall be provided with exhaust system chimney with oil catcher connected to chimney through ducting.
2. The toilet shall be provided with exhaust system connected to chimney through ducting.
3. The air conditioner shall be vibration proof and the noise shall not exceed 68 dB (A).
4. The exhaust hot air from A.C. shall be attached to Chimney at least 5 mtrs. higher than the nearest tallest building through ducting and shall discharge into open air in such way that no nuisance is caused to neighbors.

(viii) The Applicant shall take adequate measures for control of noise levels from its own sources within the complex (residential cum Commercial) in respect of noise to less than 55 dB(A) during day time and 45 dB(A) during the night time. Daytime is reckoned as between 6 a.m. to 10 p.m. and Nighttime is reckoned between 10 p.m. to 6 a.m.

(ix) Construction equipments generating noise of less than 65/90 db(A) are permitted.

(x) No construction work is permitted during nighttime.

6. **CONDITIONS UNDER HAZARDOUS WASTE (MANAGEMENT, HANDLING & TRANSBOUNDRY MOVEMENT) RULES, 2008:**

(i) The Industry shall handle hazardous wastes as specified below.

Sr. No.	Type Of Waste	Quantity	UOM	Disposal

The applicant shall not generate any type of Hazardous Waste.

7. The applicant shall certify that the bricks used in construction are manufactured using the ash from Thermal Power stations if it is within a radius of 100 km. from Thermal Power Plant and submit the names of bricks manufacturer. The applicant shall use fly ash based material/products as per the provisions of fly ash Notification of 14.09.1999 and as amended on 27.08.2003.

8. **The applicant shall obtain Consent to Operate from Maharashtra Pollution Control Board before commissioning of the project.**

9. The applicant shall adopt environment friendly technology in development of the project.
10. The applicant shall take the proper remediation measures to ensure that the ground water and soil contamination is prevented and follow due diligence at the construction stage.
11. The applicant shall use fly ash based material/products as per the provisions of fly ash Notification of 14.09.1999 and as amended on 27.08.2003.
12. Energy conservation measures like installation of solar panels for lighting the area outside the building should be integrated part of the project design.
13. This Board reserves the right to amend or add any conditions in this consent and the same shall be binding on the Applicant.
14. The applicant shall provide Environmental friendly road transportation by adopting mechanical type closed trucks for transportation of minerals & metals / construction debris with effect from 1/04/2012.
15. The applicant shall comply with the conditions stipulated in Environment Clearance granted by GOM, vide no: SEAC-2010/CR.519/TC.2, dt: 29/06/2011.
16. This is issued pursuant to the decision of Consent Committee of the Board in its meeting held on 12th January 2012 and approval of Hon'ble Chairperson of Board.
17. The applicant shall submit Bank Guarantee of Rs. 10.0 Lakhs towards the compliance of consent conditions at Regional Office, MPCB, Raigad within 15-days.
18. The capital investment of the project is Rs. 364.35 Cr.

(Milind Mhaiskar)
Member Secretary

To,
M/s. Vinay S. Agarwal Developers,
S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt) of village Shiloter Raichur &
S. No. 173/0 of Village Akurli, Tal. Panvel, Dist. Raigad, Maharashtra.

Copy to-

1. Regional Officer, MPCB, Raigad - He is directed to obtain necessary Bank Guarantee from the applicant and ensure compliance of consent conditions
2. Sub Regional officer, Raigad-I, MPCB,
3. Chief Accounts Officer, Mumbai, MPCB,

Received consent fee of:-

Sr. No.	Amount	DD. No.	Date	Drawn On
1.	Rs. 7,28,700/-	018575	27/09/2011	Indian overseas Bank

4. Cess Branch, MPCB, Mumbai. 5. Master file.

INDIAN INSTITUTE OF TECHNOLOGY BOMBAY
Department of Civil Engineering
Powai, Mumbai - 400 076 (India)

Phone: (+91-22) - 2576 7346, 2572 2545
Fax: (+91-22) - 2572 3480, 2576 7302
Email: rsjangid@civil.iitb.ac.in

Dr. R.S. Jangid
Professor

Ref. No.: **DRD/CE/RSJ-57/14-15**
October 8, 2014

M/s Balaji Symphony
Survey No. 45/4,
Village - Shiloter Raichur,
Panvel Matheran Road, Sukapur,
Taluka - Panvel, Dist. Raigad-410 206.

Subject:- **Structural design proof checking of proposed MMRDA's Rental Housing Scheme "Balaji Symphony" at Panvel.**

Dear Sir,

This has reference to your letter dated 20-09-2014 on the above subject. I have gone through the analysis, design and drawings of the proposed MMRDA's Rental Housing scheme 'Balaji Symphony' (Sale Buildings No. F, G, H, I, J and K) on plot bearing S.No. 45/4, 45/8B, 45/9, 45/11(Pt), 45/18 (Pt) at Shillotar - Raichur and S.No.173/0 at Aakurli, Panvel, Raigad prepared by M/s Epicons Consultants Pvt Ltd. The analysis and design of the buildings is found to be in order and made as per the relevant Indian Standards. The associated design and drawings are countersigned by me and may be accepted for commencement of construction.

Please feel free to contact me if any clarification is required.

Yours sincerely,

(R.S. Jangid)

Dr. R. S. JANGID
Professor
Department of Civil Engineering
I.I.T. Bombay, Powai, Mumbai 76

INDIAN INSTITUTE OF TECHNOLOGY BOMBAY
Department of Civil Engineering
Powai, Mumbai - 400 076 (India)

Dr. R.S. Jangid
Professor

Phone: (+91-22) - 2576 7346, 2572 2545
Fax: (+91-22) - 2572 3480, 2576 7302
Email: rsjangid@civil.iitb.ac.in

Ref. No.: **DRD/CE/RSJ-57/14-15**
February 12, 2015

M/s Balaji Symphony
Survey No. 45/4,
Village - Shiloter Raichur,
Panvel Matheran Road, Sukapur,
Taluka - Panvel, Dist. Raigad-410 206.

Subject:- **Structural design proof checking of proposed MMRDA's Rental Housing Scheme "Balaji Symphony" at Panvel.**

Dear Sir,

This has reference to your letter dated 20-09-2014 on the above subject. I have gone through the analysis, design and drawings of the proposed MMRDA's Rental Housing scheme 'Balaji Symphony' (Buildings No. A, B, C, D and E) on plot bearing S.No. 45/4, 45/8B, 45/9, 45/11(Pt), 45/18 (Pt) at Shillotar - Raichur and S.No.173/0 at Aakurli, Panvel, Raigad prepared by M/s Epicons Consultants Pvt Ltd. The analysis and design of the buildings is found to be in order and made as per the relevant Indian Standards. The associated design and drawings are countersigned by me and may be accepted for commencement of construction.

Please feel free to contact me if any clarification is required.

Yours sincerely,

(R.S. Jangid)
Dr. R. S. JANGID
Professor
Department of Civil Engineering
I.I.T. Bombay, Powai, Mumbai 76

MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/ 24010437
Fax: 24023516
Website: http://mpcb.gov.in
E-mail: cac-cell@mpcb.gov.in

Kalpataru Point, 2nd - 4th Floor
Opp. Cine Planet Cinema,
Near Sion Circle, Sion (E)
Mumbai-400 022.

Consent order No: - BO/CAC-cell/ CE/CAC- 1710000315 *Date-* 12/10/2017

To,
Vinay S. Agarwal Developers
Sr. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt),
Village Shiloter Raichur, Panvel Matheran Road,
Sukapur, New Panvel, Raigad.

Subject: Revalidation of Consent to Establish under RED category.
Ref :

1. Environmental Clearance granted by GoM vide letter NoSEAC-2010/CR.515/TC.2 dated 29.06.2011.
2. Consent to establish granted by the Board vide letter no MPCBHQ/ROHQ/Raigad/CE/CC/145 dated 20.01.2012
3. Your Application approved in 2nd CAC meeting of 2017-18 held on 08.08.2017.

Your application No. 23510
Dated: 22.03.2017
For: Revalidation of existing Consent to Establish
under Section 25 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization under Rule 6 of the Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I, II, III & IV annexed to this order:

1. The Revalidation of Consent to Establish is granted for a period up to: commissioning of the project or 29.06.2018 whichever is earlier.

2. The proposed capital investment of the project is Rs. 364.35 crs. (As per documents submitted by project proponent).

3. The revalidation of existing Consent to Establish is valid for MMDRA Rental Housing Scheme of M/s. Vinay S. Agarwal Developers S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt) Village Shiloter Raichur, Panvel Matheran Road, Sukapur, New panvel, Panvel on total plot area of 36,910 sqm and total construction BUA of 3,08,392 sqm (as per EC dated 29.06.2011) including utilities and services as per construction commencement certificate issued by local body.

4. Conditions under Water (P&CP), 1974 Act for discharge of effluent:

Sr. no.	Description	Permitted quantity of discharge (CMD)	Standards to be achieved	Disposal
1.	Trade effluent	Nil	NA	N.A.
2.	Domestic effluent	2320	As per Schedule –I	The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body.

5. Conditions under Air (P& CP) Act, 1981 for air emissions:

Sr. No.	Description of stack/ source	Number Of Stack	Standards to be achieved
1	DG Sets (3 Nos.x 35 KVA, 3 nos X 25 KVA, 15 KVA)	7	As Per Schedule -II

6. Conditions under Municipal Solid Waste (Management and Handling) Rule,2000 :

Sr. No.	Type Of Waste	Quantity	Treatment	Disposal
1	Bio-degradable waste	6503 kg/D	Organic Waste Convertor (OWC)	use as manure
2	Dry Garbage	4274 Kg/D	-	Hand over to local body or sale for recycle
3	STP sludge	400 Kg/D	-	use as manure

7. Conditions under E-Waste (Management and Handling) Rule,2011 :

Sr. No.	Type Of Waste	Quantity	Treatment	Disposal
		---		

8. Conditions under Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 for treatment and disposal of hazardous waste:

Sr. No.	Type Of Waste	Category	Quantity	UOM	Disposal
			---		

9. The Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry.
10. This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government authorities.
11. PP shall submit an undertaking in prescribed format regarding compliance of conditions of EC and Consent to Establish condition.
12. PP shall achieve the treated domestic effluent standard for the parameter BOD- 10 mg/lit.
13. PP shall install online monitoring system for BOD, TSS and flow at the outlet of STP.
14. PP shall revalidate the EC if project is not completed before the expiry of the same i.e 29.06.2018.

For and on behalf of the
Maharashtra Pollution Control Board

(Dr. P. Anbalagan, IAS)
Member Secretary

Received Consent fee of -

Sr. No.	Amount	DR No	Received date	Bank Name
1	728700	0196724	06.04.2017	Axis Bank

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer MPCB, Raigad-1-- They are directed to ensure the compliance of the consent conditions.
2. Chief Accounts Officer, MPCB, Mumbai.
3. CC/CAC desk- for record & website updation purposes.

Maharashtra Pollution Control Board

Schedule-I

Terms & conditions for compliance of Water Pollution Control:

1) A] As per your application, you have proposed to install Sewage Treatment Plant (STP) having total capacity of 2750 CMD.

B] The Applicant shall operate the effluent treatment plant (STP) to treat the sewage so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent.

Sr No.	Parameters	Standards prescribed by Board
		Limiting Concentration in mg/l, except for pH
01	BOD (3 days 27°C)	10
02	Suspended Solids	10
03	COD	50
04	Residual Chlorine	1ppm

C) The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body. In no case, effluent shall find its way to any water body directly/indirectly at any time. Project proponent shall provide flow meter to ensure 60% recycling of treated sewage and shall maintain the record with data logging system.

2) The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or and extension or addition thereto.
3) The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.
4) In case, the water consumption of the project is not covered under the water consumption of local body, in that situation, the project proponent shall submit the CESS Returns in the prescribed format given under the provision of Water (Prevention & Control of Pollution) Cess Act, 1977 and Rules made there under for various category of water consumption.

In case the water consumption is duly assessed under the quantity of water consumption of local body, the project proponent shall submit certificate to that effect from the concern local body with the request not to assess CESS on their water consumption, being already assessed on the water consumption of local body.

Sr. no.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	Nil
2.	Domestic purpose	2750
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	Nil
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	Nil
5.	Other such as agriculture, gardening	127

Schedule-II

Terms & conditions for compliance of Air Pollution Control:

1. As per your application, you have proposed to install the Air pollution control (APC)system and also proposed to erect following stack (s) and to observe the following fuel pattern-

Sr. No.	Stack Attached To	APC System	Height in Mtrs.	Type Of Fuel	Quantity and UOM	S%
1	DG Sets (3Nos.x 35 KVA)	Acoustic enclosure	3 * each	HSD	@ 0.21 liters/hr/KVA at full load.	1
2	DG Sets (3 nos X 25 KVA)	Acoustic enclosure	2.5 * each	HSD	@ 0.21 liters/hr/KVA at full load.	1
3	DG Sets (15 KVA)	Acoustic enclosure	1.5 * each	HSD	@ 0.21 liters/hr/KVA at full load.	1

*** Above roof of the building in which it is installed.**

2. The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards.

Particulate matter	Not to exceed	150 mg/Nm^3

3. The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacement alteration well before its life come to an end or erection of new pollution control equipment.

4. The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).

Maharashtra Pollution Control Board

Schedule-III
Details of Bank Guarantees

Proposed BG:

PP shall extend/topup the following BGs:

Sr. No.	Consent (C to E/O/R)	Amt of BG Imposed	Submission Period**	Purpose of BG	Compliance Period	Validity++
1	Consent to Establish	Rs. 25 lakh	15 days from date of issue of consent	Towards compliance of EIA Notification, 2006 / EC and Consent to Establish condition	COU or 29.06.2018	Validity of this consent + 4 months

** The above Bank Guarantee(s) shall be submitted by the applicant in favour of Regional Officer at the respective Regional Office within 15 days of the date of issue of Consent.

++ The Bank Guarantee(s) shall be valid for a period upto: Validity of consent + 4 months

Maharashtra Pollution Control Board

Schedule-IV

Conditions during construction phase:

a	During construction phase, applicant shall provide temporary sewage disposal and MSW facility for staff and worker quarters.
b	During construction phase, the ambient air and noise quality should be closely monitored to achieve Ambient Air Quality Standards and Noise by the project proponent through MoEF approved laboratory.
c	Noise should be controlled to ensure that it does not exceed the prescribed standards. During nighttime the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations.

General Conditions:

1) The applicant shall provide facility for collection of samples of sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.
2) The firm shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act,1981 and Environmental Protection Act 1986 and Municipal Solid Waste (Management & Handling) Rule 2000, Noise (Pollution and Control) Rules, 2000 and E-Waste (Management & Handling Rule 2011.
3) Drainage system shall be provided for collection of sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No sewage shall be admitted in the pipes/sewers downstream of the terminal manholes. No sewage shall find its way other than in designed and provided collection system.
4) Vehicles hired for bringing construction material to the site should be in good condition and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.
5) Conditions for D.G. Set
   a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.
   b) Applicant should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.
   c) Applicant should make efforts to bring down noise level due to DG set, outside their premises, within ambient noise requirements by proper sitting and control measures.
   d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.
   e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.
   f) D.G. Set shall be operated only in case of power failure.
   g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.
   h) The applicant shall comply with the notification of MoEF dated 17.05.2002 regarding noise limit for generator sets run with diesel.
6) Solid Waste – The applicant shall provide onsite municipal solid waste processing system & shall comply with Municipal Solid Waste (Management & Handling) Rule 2000 & E-Waste (M & H) Rule 2011.
7) Affidavit undertaking in respect of no change in the status of consent conditions and compliance of the consent conditions the draft can be downloaded from the official web site of the MPCB.
8) Applicant shall submit official e-mail address and any change will be duly informed to the MPCB.
9) The treated sewage shall be disinfected using suitable disinfection method.
10) The firm shall submit to this office, the 30th day of September every year, the environment statement report for the financial year ending 31st march in the prescribed Form-V as per the provision of rule 14 of the Environmental (Protection) Second Amended rule 1992.
11) **The applicant shall obtain Consent to Operate from Maharashtra Pollution Control Board before commissioning of the project.**

Maharashtra Pollution Control Board
5df899fe0605292ea96e98d5

MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/24010437
Fax: 24023516
Website: http://mpcb.gov.in
Email: cac-cell@mpcb.gov.in

Kalpataru Point, 2nd and 4th floor, Opp. Cine Planet Cinema, Near Sion Circle, Sion (E), Mumbai-400022

No:- Format1.0/CAC-CELL/UAN No.0000077799/CE- 1912000968 Date: 17/12/2019

To,
M/s. Vinay S. Agarwal Developers,
Village Shioter Raichur, Panvel
Matheran Road, Sukapur, New
panvel, Tal. Panvel, Dist. Raigad.

Sub: Revalidation of Consent to Establish for remaining construction BUA of residential cum commercial buildings under L.S.I Red Category

Ref:
1. Environment Clearance accorded by Env. Dept GoM vide dated 29/06/2011.
2. Environment Clearance accorded by Env. Dept GoM vide dated 05/04/2018.
3. Consent to Establish accorded by Board vide dated 10/12/2017.
4. Consent to Operate (Part-I) accorded by Board vide dtd. 07/04/2018.
5. CAC meeting held on dated 15.11.2019 & 25.11.2019.

Your application NO. MPCB-CONSENT-0000077799

For: grant of revalidation of Consent to Establish for remaining construction BUA under Section 25 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization / Renewal ofAuthorization under Rule 6 of the Hazardous & Other Wastes (Management & Transboundry Movement) Rules 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I,II,III & IV annexed to this order:

1. **The Revalidation of Consent to Establish is granted for a period upto commissioning of project**
2. **The capital investment of the project is Rs.364.35 Crs. (As per undertaking submitted by pp).**
3. **The revalidation of Consent to Establish is valid for remaining construction BUA of residential cum commercial building project named as M/s. Vinay S. Agarwal Developers, S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt), Village Shioter Raichur, Panvel Matheran Road, Sukapur, New Panvel, Tal. Panvel, Dist. Raigad on Total Plot Area of 36,910 SqMtrs for construction BUA of 1,99,183 out of Total Construction BUA of 3,08,392 Sq.Mtrs including utilities and services**

Sr.No	Permission Obtained	Plot Area (SqMtr)	BUA (SqMtr)
1	Environment Clearance dated 29.06.2011	36910.00	308392.42
2	Revalidation of EC vide dated 04.05.2018	36910.00	298219.86

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

3	Consent to establish vide dated 12.10.2017	36910.00	308392.42
4	1st Consent to Operate (Part-I) vide dated 04.07.2018	36910.00	109209.00

4. **Conditions under Water (P&CP), 1974 Act for discharge of effluent:**

Sr No	Description	Permitted (in CMD)	Standards to	Disposal
1.	Trade effluent	Nil	NA	NA
2.	Domestic effluent	2320	As per Schedule - I	The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be connected to the sewerage system provided by local body

5. **Conditions under Air (P& CP) Act, 1981 for air emissions:**

Stack No.	Description of stack / source	Number of Stack	Standards to be achieved
S1-S3	D G Set (3 x 35 KVA)	3	As per Schedule -II
S4 - S6	D G Set (3 x 25 KVA)	3	As per Schedule -II
S7	D G Set (15 KVA)	1	As per Schedule -II

6. **Conditions under Solid Waste Rules, 2016:**

Sr No	Type Of Waste	Quantity & UoM	Treatment	Disposal
1	Bio-degradable Waste	6503 Kg/Day	Organic waste converter followed by composting facility	Used as Manure
2	Dry Garbage	4274 Kg/Day	By Segregation	Sale to authorized vendor for recycling
3	STP Sludge	400 Kg/Day	Drying	Used as manure within own premises for gardening/plantaion

7. **Conditions under Hazardous & Other Wastes (M & T M) Rules 2016 for treatment and disposal of hazardous waste:**

Sr No	Category No.	Quantity	UoM	Treatment	Disposal
1	5.1 Used /spent oil	As Actual	Ltr/A	Reprocessing	Sale to authorized recycler

8 This Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry.

9 This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government agencies.

10 PP shall provide STP of adequate capacity to achieve BOD standard of 10 mg/lit.

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

11 The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening.

12 PP shall install organic waste digester along with composting facility/bio-digester (biogas) with composting facility for the treatment of wet garbage.

13 PPP shall extend/submit BG of Rs. 25 Lakhs towards compliance of EC and consent conditions. .

For and on behalf of the
Maharashtra Pollution Control Board.

(E. Ravendiran IAS),
Member Secretary

Received Consent fee of -

Sr.No	Amount(Rs.)	Transaction/DR.No.	Date	Transaction Type
1	728700.00	5454811	31/08/2019	NEFT

Balance fees of Rs.__ will be considered at the time of next renewal of consent

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer, MPCB, Raigad I
   - They are directed to ensure the compliance of the consent conditions.
2. Cheif Accounts Officer, MPCB,Sion, Mumbai
3. CAC Desk - for record & website updating purposes.

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

SCHEDULE-I

Terms & conditions for compliance of Water Pollution Control:

1) A] As per your application, you have proposed to provide MBBR Technology based Sewage Treatment Plants (STPs) of combined capacity **2750 CMD for treatment of domestic effluent of 2320 CMD.**

B] The Applicant shall operate the sewage treatment plant (STP) to treat the sewage so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent.

Sr. No.	Parameters	Standards prescribed by Board
		Limiting Concentration in mg/l, except for pH
1.	BOD (3 days 27o C)	10
2.	Suspended Solids	20
3.	COD	50
4.	Residual Chlorine	1ppm

C] The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body.

2) The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or and extension or addition thereto.

3) The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.

4) **The Applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Act,1974 and as amended, and other provisions as contained in the said act.**

Sr. No.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	0.00
2.	Domestic purpose	2750.00
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	0.00
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	0.00

5) The Applicant shall provide Specific Water Pollution control system as per the conditions of EP Act, 1986 and rule made there under from time to time.

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

SCHEDULE-II

Terms & conditions for compliance of Air Pollution Control:

1) **As per your application, you have proposed to provide the Air pollution control (APC)system and also proposed to erect following stack (s) and to observe the following fuel pattern-**

Stack No.	Stack Attached To	APC System	Height in Mtrs.	Type of Fuel	Quantity & UoM
S1-S3	D G Set (3 x 35 KVA)	NA	3.5	HSD	7.35 Kg/Hr
S4 - S6	D G Set (3 x 25 KVA)	NA	3.5	HSD	5.25 Kg/Hr
S7	D G Set (15 KVA)	NA	3.5	HSD	3.15 Kg/Hr

2) The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards.

Total Particular matter	Not to exceed	150 mg/Nm3

3) The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacemenalteration well before its life come to an end or erection of new pollution control equipment.

4) The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).

5) **Conditions for utilities like Kitchen, Eating Places, Canteens:-**

a) The kitchen shall be provided with exhaust system chimney with oil catcher connected to chimney through ducting.

b) The toilet shall be provided with exhaust system connected to chimney through ducting.

c) The air conditioner shall be vibration proof and the noise shall not exceed 68 dB(A).

d) The exhaust hot air from A.C. shall be attached to Chimney at least 5 mtrs. higher than the nearest tallest building through ducting and shall discharge into open air in such a way that no nuisance is caused to neighbors.

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

SCHEDULE-III
Details of Bank Guarantees:

Sr. No.	Consent(C2E/C2O/C2R)	Amt of BG Imposed	Submission Period	Purpose of BG	Compliance Period	Validity Date
1	Re-validation of C2E	Extend BG of Rs. 25.0 Lakh	15 days	Towards compliance of consent conditions & EC conditions	30.06.2024	31.10.2024

** The above Bank Guarantee(s) shall be submitted by the applicant in favour of Regional Officer at the respective Regional Office within 15 days of the date of issue of Consent.
Existing BG obtained for above purpose if any may be extended for period of validity as above.

BG Forfeiture History

Srno.	Consent (C2E/C2O/C2R)	Amount of BG imposed	Submission Period	Purpose of BG	Amount of BG Forfeiture	Reason of BG Forfeiture
1	Nil	NA	NA	NA	NA	NA

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

SCHEDULE-IV

Conditions during construction phase

A	During construction phase, applicant shall provide temporary sewage disposal and MSW facility for staff and worker quarters.
B	During construction phase, the ambient air and noise quality should be closely monitored to achieve Ambient Air Quality Standards and Noise by the project proponent through MoEF approved laboratory.
C	Noise should be controlled to ensure that it does not exceed the prescribed standards. During nighttime the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations.

General Conditions:

1. The applicant shall provide facility for collection of samples of sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.
2. The firm shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act,1981 and Environmental Protection Act 1986 and Solid Waste Management Rule 2016, Noise (Pollution and Control) Rules, 2000 and E-Waste (Management & Handling Rule 2011.
3. Drainage system shall be provided for collection of sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No sewage shall be admitted in the pipes/sewers downstream of the terminal manholes. No sewage shall find its way other than in designed and provided collection system.
4. Vehicles hired for bringing construction material to the site should be in good condition and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.
5. Conditions for D.G. Set
   a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.
   b) Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.
   c) Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.
   d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.
   e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.
   f) D.G. Set shall be operated only in case of power failure.
   g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.
   h) The applicant shall comply with the notification of MoEFCC, India on Environment (Protection) second Amendment Rules vide GSR 371(E) dated 17.05.2002 and its amendments regarding noise limit for generator sets run with diesel.

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

6 Solid Waste - The applicant shall provide onsite municipal solid waste processing system & shall comply with Solid Waste Management Rule 2016 & E-Waste (M & H) Rule 2011.

7 Affidavit undertaking in respect of no change in the status of consent conditions and compliance of the consent conditions the draft can be downloaded from the official web site of the MPCB.

8 Applicant shall submit official e-mail address and any change will be duly informed to the MPCB.

9 The treated sewage shall be disinfected using suitable disinfection method.

10 The firm shall submit to this office, the 30th day of September every year, the environment statement report for the financial year ending 31st march in the prescribed Form-V as per the provision of rule 14 of the Environmental (Protection) Second Amended rule 1992.

11 The applicant shall obtain Consent to Operate from Maharashtra Pollution Control Board before commissioning of the project.

Kindly verify Maharashtra Pollution Control Board's document on Blockchain by scanning the QR code.
https://blockchain.ecmpcb.in/docs/5df899fe0605292ea96e98d5

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector-19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail: dr.yashvant@gmail.com

Date 29/5/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of Mr. Majhar Shaikh

Age/Sex 32/M on date 29/5/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector-19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail : dr.yashvant@gmail.com

Date 29/5/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of

Mr. Bablu Yadav

Age/Sex 43/M on date 29/5/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector-19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail: dr.yashvant@gmail.com

Date 29/5/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of

Mr. Shyshikan phalgaonkar.

Age/Sex 1/M on date 29/5/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector 19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail : dr.yashvant@gmail.com

Date 29/5/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of

Mr. Pappu Prakash Yadhav

Age/Sex 40/M on date 29/5/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 11, Bhimashankar CHS., Sector 19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail: dr.yashvant@gmail.com

Date 29/5/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of

Mr. Eknath B. Patil

Age/Sex 38/M on date 29/05/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector-19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail : dr.yashvant@gmail.com

Date 29/05/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of

Mr. Ajay . Tupe

Age/Sex 23/M on date 29/5/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector 19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail : dr.yashvant@gmail.com

Date 29/05/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of Mr. Pagun S. Phadke.

Age/Sex 32/M on date 29/05/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No.: 2005/04/2216

DR. YASHVANT GOPINATH KHAIRE

M.B.B.S., D.A.

Reg. No.: Allo./2005/04/2216

Address: Get Well Clinic, 14, Bhimashankar CHS., Sector-19A, Nerul (E), Navi Mumbai - 400 706

Contact No.: +91 98200 34507, E-mail : dr.yashvant@gmail.com

Date 29/5/2023

MEDICAL CERTIFICATE

This is to certify that I have personally done clinical examination of

Mr. Binoy mathew

Age/Sex 46/M on date 29/5/2023 He is not suffering from any disease.

He is mentally, physically and clinically fit to join and continue at construction site as per their physical ability.

Dr. Yashvant G. Khaire
M.B.B.S., D.A.
Reg. No. : 2005/04/2216

ULTRA TECH

ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD
(A venture of ULTRA TECH Environmental Consultancy)

Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)
Lab. recognized by CPCB,MoEF&CC (GOI) under EP(A)-1986
ISO 9001:2015 & ISO 45001:2018 Certified

TC-14909

Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Bata Compound, Khopat, Near Flower Valley, Thane (West) - 400 601, Maharashtra, India.
Tel: 022-45119250, 022-45119239 / +91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO: **M/S. VINAY S. AGARWAL DEVELOPERS**

For Project: **"MMRDA Rental Housing Project"**
S.No. 45/4, 45/1B, 45/18B, 45/11 at Shiloter Raichur & Arkurli,Taluka Panvel, District Raigad

ULR NO. : **ULR-TC14909 25 000009970F**
REPORT NO. : UT/ELS/REPORT/ 14462 /12 -2025
ISSUE DATE : 19/12/2025
YOUR REF. : 46/2023-24
REF. DATE : 04/08/2023

SAMPLE PARTICULARS :

AMBIENT AIR QUALITY MONITORING

Sampling Plan Ref. No.: : 66-12/2025
Sampling Procedure : UT/LQMS/SOP/AA01A
Date & Time of Sampling : 15/12/2025 09:30 Hrs. to 15/12/2025 17:30 Hrs.
Sample Registration Date : 17/12/2025
Analysis Starting Date : 17/12/2025
Analysis Completion Date : 18/12/2025
Ambient Air Temperature : 20.1 °C to 28.5 °C
Relative Humidity : 52.4 % to 57.8 %
Sample Collected By : ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.

Location Code : 1
Sample Location : NEAR MMRDA BUILDING NO-03 (06 METER OFF TOWARDS SOUTH DIRECTION)
Height of Sampler : 1 Meter
Sampling Duration : 8:00 Hours:Minutes
Sample Lab Code : UT/ELS/0525/12-2025

Sr. No.	Test Parameter	Test Method	Test Result	Unit	NAAQMS Industrial, Residential, Rural and Other Area 24 Hrs.^ or 1 Hr*
1	Sulphur Dioxide (SO_2)	IS 5182 (Part 2) : 2023	12	$\mu g/m^3$	80
2	Nitrogen Dioxide (NO_2)	IS 5182 (Part 6) : 2006	22	$\mu g/m^3$	80
3	Particulate Matter (PM_{10})	IS 5182 (Part 23) : 2006	82	$\mu g/m^3$	100
4	Particulate Matter ($PM_{2.5}$)	IS 5182 (Part 24) : 2019	29	$\mu g/m^3$	60
5	Carbon Monoxide (CO)*	IS 5182 (Part 10) : 1999	1.2	mg/m^3	4

^: Sampling Period 1 Hr.

Remark/ Statement of Conformity: *The result observed for Carbon monoxide (CO) is found to be within 1 hourly TWA of National Ambient Air Quality Monitoring Standard (NAAQMS) Part III- Section IV. Conformity statement for SO2, NO2, PM10 and PM2.5 can't be given as samples were collected for 8:00 hours.*

Sampling Equipment Details	Instrument Used	Lab ID	Make	Model	Sl. No.	Calibration Valid up to
	Fine Dust Sampler	UT/LAB/75	Netel	NPM PDS2.5/10μ (A)	222	16/09/2026
	Respirable Dust Sampler	UT/LAB/44	Asha Enviro	APM450	2	23/10/2026

Note:
1. This test report refers only to the sample tested and observed values are relevant to sample collected only.
2. This test report may not be reproduced in part, without the permission of this laboratory.
3. Any correction invalidates this test report.
4. Samples were collected by following laboratory's SOP (UT/LQMS/SOP/AA01A) based on CPCB Guidelines - National Ambient Air Quality Monitoring Series: NAAQMS/2003-04 and respective test methods.
5. Weather during sampling was SUNNY
6. *Time weighted average shall be complied with 98% of the time in a year. 2% of the time, they may exceed the limits but not on two consecutive monitorings.
7. Air Quality Index (AQI) at above sampling location 82 which is Satisfactory as per National AQI based on concentrations obtained for reported parameters. [National Air Quality Index (INDIA-AQI) is calculated using AQI Calculator available at 'https://cpcb.nic.in/National-Air-Quality-Index/']

Authorized By:
Manasi Namjoshi
Authorized Signatory

– END OF TEST REPORT –

ULTRA TECH

ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD

(A venture of ULTRA TECH Environmental Consultancy)

Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)

Lab. recognized by CPCB,MoEF&CC [GOI] under EP(A)-1986

ISO 9001:2015 & ISO 45001:2018 Certified

TC-14909

Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Bata Compound, Khopat, Near Flower Valley, Thane (West) - 400 601, Maharashtra, India.

Tel: 022-45119250, 022-45119239 / +91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO: **M/S. VINAY S. AGARWAL DEVELOPERS**

For Project: **"MMRDA Rental Housing Project"**

S.No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Arkurli,Taluka Panvel, District Raigad

ULR NO. : **ULR-TC14909 25 000009971F**

REPORT NO. : UT/ELS/REPORT/ 14463 /12 -2025

ISSUE DATE : 19/12/2025

YOUR REF. : 46/2023-24

REF. DATE : 04/08/2023

SAMPLE PARTICULARS :

AMBIENT AIR QUALITY MONITORING

Sampling Plan Ref. No.: : 66-12/2025

Sampling Procedure : UT/LQMS/SOP/AA01A

Date & Time of Sampling : 15/12/2025 18:00 Hrs. to 16/12/2025 02:00 Hrs.

Sample Registration Date : 17/12/2025

Analysis Starting Date : 17/12/2025

Analysis Completion Date : 18/12/2025

Ambient Air Temperature : 21.4 °C to 28.5 °C

Relative Humidity : 53.4 % to 58.4 %

Sample Collected By : ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.

Location Code : 2

Sample Location : BACK SIDE OF 'F' WING BUILDING (15 METER OFF TOWARDS SOUTH DIRECTION)

Height of Sampler : 1 Meter

Sampling Duration : 8:00 Hours:Minutes

Sample Lab Code : UT/ELS/0526/12-2025

Sr. No.	Test Parameter	Test Method	Test Result	Unit	NAAQMS Industrial, Residential, Rural and Other Area: 24 Hrs.^ or 1 Hr*
1	Sulphur Dioxide (SO_2)	IS 5182 (Part 2) : 2023	10	$\mu g/m^3$	80
2	Nitrogen Dioxide (NO_2)	IS 5182 (Part 6) : 2006	22	$\mu g/m^3$	80
3	Particulate Matter (PM_{10})	IS 5182 (Part 23) : 2006	78	$\mu g/m^3$	100
4	Particulate Matter ($PM_{2.5}$)	IS 5182 (Part 24) : 2019	25	$\mu g/m^3$	60
5	Carbon Monoxide (CO)*	IS 5182 (Part 10) : 1999	1.1	mg/m^3	4

*: Sampling Period 1 Hr.

Remark/ Statement of Conformity: *The result observed for Carbon monoxide (CO) is found to be within 1 hourly TWA of National Ambient Air Quality Monitoring Standard (NAAQMS), Part III- Section IV, Conformity statement for SO2, NO2, PM10 and PM2.5 can't be given as samples were collected for 8:00 hours.*

Sampling Equipment Details	Instrument Used	Lab ID	Make	Model	Sl. No.	Calibration Valid up to
	Fine Dust Sampler	UT/LAB/75	Netel	NPM PDS2.5/10μ (A)	222	16/09/2026
	Respirable Dust Sampler	UT/LAB/44	Asha Enviro	APM450	2	21/10/2026

Note: 1. This test report refers only to the sample tested and observed values are relevant to sample collected only.
2. This test report may not be reproduced in part, without the permission of this laboratory.
3. Any correction invalidates this test report.
4. Samples were collected by following laboratory's SOP (UT/LQMS/SOP/AA01A) based on CPCB Guidelines - National Ambient Air Quality Monitoring Series: NAAQMS/2003-04 and respective test methods.
5. Weather during sampling was CLEAR.
6. ^Time weighted average shall be complied with 98% of the time in a year. 2% of the time, they may exceed the limits but not on two consecutive monitorings.
7. Air Quality Index (AQI) at above sampling location 78 which is Satisfactory as per National AQI based on pollutant concentration obtained for reported parameters. [National Air Quality Index (IND-AQI) is calculated using AQI Calculator available at 'https://cpcb.nic.in/National-Air-Quality-Index']

Authorized By:

Manasi Namjoshi

Authorized Signatory

- END OF TEST REPORT -

ULTRA TECH

ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD

(A venture of ULTRA TECH Environmental Consultancy)

Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)

Lab. recognized by CPCB,MoEF&CC [GOI] under EP(A)-1986

ISO 9001:2015 & ISO 45001:2018 Certified

TC-14909

Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Beta Compound, Khopat, Near Flower Valley, Thane (West) - 400 601, Maharashtra, India.

Tel: 022-45119250, 022-45119239 / ✆+91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO: **M/S. VINAY S. AGARWAL DEVELOPERS**

For Project: **"MMRDA Rental Housing Project"**
S.No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Arkurli,Taluka Panvel, District Raigad

ULR NO. : ULR-TC14909 25 000009972F
REPORT NO. : UT/ELS/REPORT/ 14464 /12 -2025
ISSUE DATE : 19/12/2025
YOUR REF. : 46/2023-24
REF. DATE : 04/08/2023

SAMPLE PARTICULARS :

AMBIENT AIR QUALITY MONITORING

Sampling Plan Ref. No. : 66-12/2025
Sampling Procedure : UT/LQMS/SOP/AA01A
Date & Time of Sampling : 16/12/2025 02:30 Hrs. to 16/12/2025 10:30 Hrs.
Sample Registration Date : 17/12/2025
Analysis Starting Date : 17/12/2025
Analysis Completion Date : 18/12/2025
Ambient Air Temperature : 25.4 °C to 28.4 °C
Relative Humidity : 52.4 % to 57.8 %
Sample Collected By : ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.

Location Code : 3
Sample Location : NEAR SALES OFFICE (10 METER OFF TOWARDS WEST DIRECTION)
Height of Sampler : 1 Meter
Sampling Duration : 8:00 Hours:Minutes
Sample Lab Code : UT/ELS/0527/12-2025

Sr. No.	Test Parameter	Test Method	Test Result	Unit	NAAQMS Industrial, Residential, Rural and Other Area 24 Hrs.^ or 1 Hr*
1	Sulphur Dioxide (SO_2)	IS 5182 (Part 2) : 2023	9	$\mu g/m^3$	80
2	Nitrogen Dioxide (NO_2)	IS 5182 (Part 6) : 2006	17	$\mu g/m^3$	80
3	Particulate Matter (PM_{10})	IS 5182 (Part 23) : 2006	66	$\mu g/m^3$	100
4	Particulate Matter ($PM_{2.5}$)	IS 5182 (Part 24) : 2019	22	$\mu g/m^3$	60
5	Carbon Monoxide (CO)†	IS 5182 (Part 10) : 1999	1.0	mg/m^3	4

†: Sampling Period 1 Hr.

Remark/ Statement of Conformity: *The result observed for Carbon monoxide (CO) is found to be within 1 hourly TWA of National Ambient Air Quality Monitoring Standard (NAAQMS). Part III- Section IV: Conformity statement for SO2, NO2, PM10 and PM2.5 can't be given as samples were collected for 8:00 hours.*

Sampling Equipment Details	Instrument Used	Lab ID	Make	Model	Sl. No.	Calibration Valid up to
	Fine Dust Sampler	UT/LAB/75	Netel	NPM FDS2.5/10μ (A)	222	16/09/2026
	Respirable Dust Sampler	UT/LAB/44	Asha Enviro	APM450	2	23/10/2026

Note:
1. This test report refers only to the sample tested and observed values are relevant to sample collected only.
2. This test report may not be reproduced in part, without the permission of this laboratory.
3. Any correction invalidates this test report.
4. Samples were collected by following laboratory's SOP (UT/LQMS/SOP/AA01A) based on CPCB Guidelines - National Ambient Air Quality Monitoring Series: NAAQMS/2003-04 and respective test methods.
5. Weather during sampling was SUNNY & CLEAR.
6. ^Time weighted average shall be complied with 98% of the time in a year. 2% of the time, they may exceed the limits but not on two consecutive monitorings.
7. Air Quality Index (AQI) at above sampling location 66 which is Satisfactory as per National AQI based on concentrations obtained for reported parameters. [National Air Quality Index (IND-AQI) is calculated using AQI Calculator available at 'https://cpcb.nic.in/National-Air-Quality-Index/']

Authorized By:

Manasi Namjoshi
Authorized Signatory

– END OF TEST REPORT –

ULTRA TECH
ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD
[A venture of ULTRA TECH Environmental Consultancy]
Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)
Lab. recognized by CPCB,MoEF&CC [GOI] under EP(A)-1986
ISO 9001:2015 & ISO 45001:2018 Certified
Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Bata Compound, Khopat, Near Flower Valley, Thane [West] - 400 601, Maharashtra, India.
Tel: 022-45119250, 022-45119239 / +91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO: M/S. VINAY S. AGARWAL DEVELOPERS
For Your Site : "MMRDA Rental Housing Project"
S.No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Arkurli, Taluka Panvel, District Raigad

ULR No. : --
REPORT NO. : UT/ELS/REPORT/14428/12-2025
ISSUE DATE : 18/12/2025
YOUR REF. : 46/2023-24
REF. DATE : 04/08/2023

SAMPLE PARTICULARS : **NOISE LEVEL QUALITY MONITORING**

Sampling Plan Ref. No. : 66-12/2025
Sampling Procedure : UT/LQMS/SOP/N01
Collected By : ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.

Sample Lab Code : UT/ELS/0528/12-2025
Date of Monitoring : 15/12/2025

Sr. No.	Location	Noise Level Reading in dB(A)			
		Time (Hrs)	Day dB(A)	Time (Hrs)	Night dB(A)
01.	Near Sale Office	10:00 TO 10:05	53.4	22:00 TO 22:05	42.8
02.	Near MMRDA Building No. 03	10:10 TO 10:15	52.4	22:10 TO 22:15	43.5
03.	Back Side of "F" Wing	10:20 TO 10:25	51.4	22:20 TO 22:25	43.8
04.	Near RMC Plant	10:30 TO 10:35	52.8	22:30 TO 22:35	42.9
05.	Center Of Project Site	10:40 TO 10:45	54.0	22:40 TO 22:45	44.1

Opinions / Interpretations: *The Noise Pollution (Regulation And Control) Rules, 2000: Is Provided as Annexure II for Your Reference. (Turnover to find Annexure).*

Note:
1. Monitoring area coming under Residential Area.
2. Noise level monitored is an average for period as stated above, the permissible sound pressure level is to be determined with respect to the total time a workman is being exposed (continuously or a number of short term exposures per day) in Hrs.

Sampling Equipment Details	Instrument Used	Make & Model	Calibration Status
	Noise Meter	Make – Lutron Model SL4033 SD ; Sr. No. Q665568	Valid up to – 21/03/2026

Note:
1. Measurement was done following laboratory's SOP (UT/LQMS/SOP/N01) based on CPCB's protocol for Ambient Noise Monitoring, July 2015.
2. This test report refers only to the monitoring conducted.
3. This test report may not be reproduced in part, without the permission of this laboratory.
4. Any correction invalidates this test report.

Authorized By:
Manasi Namjoshi
(Authorized Signatory)

– END OF REPORT –

Regd.: Unit No. 225, Jai Commercial Complex, Eastern Express Highway, Opp. Cadbury Factory, Khopat, Thane [W] 400 601, Maharashtra, India.
Thane HO: Tel: +91-22-49743482 Email: sales@ultratech.in
Pune: +91-20-29525617 - pune@ultratech.in , Kochi: +91-0484-4301947/ +91-9895200526 - kochi@ultratech.in,
Kolkata: +033-40089145 / +91- 3335 746 566- kolkata@ultratech.in, Gujarat: +91-9558117469 - gujarat@ultratech.in
GST: 27AADCU4659H1ZO | CIN NO: U74900MH2023PTC415102 | UT -16975
www.ultratech.in

ANNEXURE-II

THE NOISE POLLUTION (REGULATION AND CONTROL) RULES, 2000

The Principal Rules were published in the Gazette of India, vide S.O. 123(E), dated 14.2.2000 and subsequently amended vide S.O. 1046(E), dated 22.11.2000, S.O. 1088(E), dated 11.10.2002, S.O. 1569 (E), dated 19.09.2006 and S.O. 50 (E) dated 11.01.2010 under the Environment (Protection) Act, 1986.

• SCHEDULE

(See rule 3(1) and 4(1))

Ambient Air Quality Standards in respect of Noise

Area Code	Category of Area / Zone	Limits in dB(A) Leq	
		Day Time	Night Time
A	Industrial Area	75	70
B	Commercial Area	65	55
C	Residential Area	55	45
D	Silence Zone	50	40

Note:
1. Day time shall mean from 6.00 a.m. to 10.00 p.m.
2. Night time shall mean from 10.00 p.m. to 6.00 a.m.
3. Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority.
4. Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

* dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale A which is relatable to human hearing.

A "decibel" is a unit in which noise is measured.

"A", in dB(A) Leq, denotes the frequency weighting in the measurement of noise and corresponds to frequency response characteristics of the human ear.

Leq: It is energy mean of the noise level over a specified period.

• CONSTRUCTION ACTIVITIES

The maximum noise levels near the construction site should be limited to 75 dB(A) Leq(5 min.) in industrial areas and to 65 dB(A) Leq(5 min.) in other areas.

• THE PERMISSIBLE LEVELS FOR NOISE EXPOSURE FOR WORK ZONE

(The Model Rules Of The Factories Act, 1948)

Peak sound pressure level in dB	Permitted number of impulses or impact/day
140	100
135	315
130	1000
125	3160
120	10000

Notes:
1. No exposure in excess of 140 dB peak sound pressure level is permitted.
2. For any peak sound pressure level falling in between any figure and the next higher or lower figure as indicated in column 1,the permitted number of impulses or impacts per day is to be determined by extrapolation on a proportionate basis.

Total time exposure (continuous or a number of short term exposures per day) in Hrs	Sound Pressure Level in dB(A)
8	90
4	93
2	96
1	99
1/2	102
1/8	108
1/16	111
1/32 (2 minutes) or less	114

Notes:
1. No exposure in excess of 115 dB(A) is to be permitted.
2. For any period of exposure falling in between any figure and the next higher or lower figure as indicated in column 1,the permissible sound pressure level is to be determined by extrapolation on a proportionate basis.

ULTRA TECH

ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD

(A venture of ULTRA TECH Environmental Consultancy)

Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)

Lab. recognized by CPCB,MoEF&CC [GOI] under EP(A)-1986

ISO 9001:2015 & ISO 45001:2018 Certified

TC-14909

Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Bata Compound, Khopat, Near Flower Valley, Thane [West] - 400 601, Maharashtra, India.

Tel: 022-45119250, 022-45119239 / ✆+91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO: **M/S. VINAY S. AGARWAL DEVELOPERS**

ULR NO. : **ULR-TC14909 25 000010025F**

REPORT NO. : UT/ELS/REPORT/ 14559 /12 -2025

ISSUE DATE : 22/12/2025

YOUR REF. : 46/2023-24

REF. DATE : 04/08/2023

For Project: **"MMRDA Rental Housing Project"**

S.No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Arkurli,Taluka Panvel, District Raigad

SAMPLE PARTICULARS

Sampling Plan Ref. No.: : 66-12/2025

Sampling Procedure : UT/LQMS/SOP/W01A

Date & Time of Sampling : 15/12/2025 10:00 Hrs.

Sample Registration Date : 17/12/2025

Analysis Starting Date : 17/12/2025

Analysis Completion Date : 22/12/2025

Sample Lab Code : UT/ELS/0629/12-2025

Sample Collected By : ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.

WATER SAMPLE ANALYSIS

Sample Type : Ground Water

Sample Location : NEAR LABOUR CAMP

Sample Quantity & Packaging Details : 2L in Polyethylene Container. 100 ml in Sterilized Corning Bottle for Bacteriological Parameters.

Sr. No.	Test Parameter	Test Method	Test Result	Unit
1	pH @ 25°C	IS 3025 (Part 11) : 2022	7.2	-
2	Turbidity	IS 3025 (Part 10) : 2023	1.1	NTU
3	Total Dissolved Solids	IS 3025 (Part 16) : 2023	597	mg/L
4	Electrical Conductivity @ 25° C	APHA 24th Ed. 2510 B : 2023	918	µS/cm
5	Ammonia as NH_3-N	APHA 24th Ed. 4500- NH3- F : 2023	BDL[DL=0.01]	mg/L
6	Calcium as Ca	IS 3025 (Part 40); Clause 5 : 2024	65	mg/L
7	Chlorides as Cl	IS 3025 (Part 32); Clause 2 : 1988	125	mg/L
8	Fluoride as F	APHA 24th Ed. 4500- F- B,D : 2023	BDL[DL=0.2]	mg/L
9	Iron as Fe	IS 3025 (Part 53); Clause 7 : 2024	BDL[DL=0.06]	mg/L
10	Magnesium as Mg	IS 3025 (Part 46); Clause 5 : 2023	34	mg/L
11	Nitrate as NO_3^- - N	IS 3025 (Part 34/Sec 1), Clause 6.4 : 2023	1.9	mg/L
12	Sulphate as SO_4^{2-}	IS 3025 (Part 24/Sec 1: Clause 5 : 2022	63	mg/L
13	Phosphorus as PO_4^{3-} - P	APHA 24th Ed. 4500- P E : 2023	BDL[DL=0.01]	mg/L
14	Potassium as K	APHA 24th Ed. 3500 K : 2023	5.0	mg/L
15	Sodium as Na	APHA 24th Ed. 3500 Na : 2023	75.2	mg/L
16	Total Alkalinity as $CaCO_3$	IS 3025 (Part 23) : 2023	228	mg/L
17	Phenolphthalein Alkalinity as $CaCO_3$	IS 3025 (Part 23) : 1986	BDL[DL=1]	mg/L
18	Total Hardness as $CaCO_3$	IS 3025 (Part 21) : 2009	302	mg/L
19	Calcium Hardness as $CaCO_3$	IS 3025 (Part 21) : 2009	162	mg/L
20	Lead as Pb	IS 3025 (Part 47); Clause 6 : 2024	BDL[DL=0.6]	mg/L

BDL: Below Detection Limit **DL: Detection Limit**

Remark/ Statement of Conformity: NU

Note:
1. This test report refers only to the sample tested.
2. This test report may not be reproduced in part, without the permission of this laboratory.
3. Any correction invalidates this test report.
4. Sample was collected using laboratory's SOP (UT/LQMS/SOP/W01A) based on CPCB's Guide Manual: Water & Wastewater Analysis, IS 10500 and IS3025 (Part 1).
5. This test report shall be referred along with Test Report No. UT/ELS/REPORT/ 14560 / 12 - 2025 Dated for any confusion.

Authorized By:

Deepa Gautam

Authorized Signatory

- END OF TEST REPORT -

Regd.: Unit No. 225, Jai Commercial Complex, Eastern Express Highway, Opp. Cadbury Factory, Khopat, Thane (W) 400 601, Maharashtra, India.

Thane HO: Tel: +91-22-49743482 Email: sales@ultratech.in

Pune: +91-20-29525517 - pune@ultratech.in , Kochi: +91-0484-4301947/ +91-9895200525 - kochi@ultratech.in,

Kolkata: +033-40069145 / +91- 3336 746 666- kolkata@ultratech.in, Gujarat: +91-9558117469 - gujarat@ultratech.in

GST: 27AADCU4659H1ZO CIN NO: U74900MH2023PTC415102 UT -017513

www.ultratech.in

ULTRA TECH

ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD

[A venture of ULTRA TECH Environmental Consultancy]

Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)

Lab. recognized by CPCB,MoEF&CC [GOI] under EP(A)-1986

ISO 9001:2015 & ISO 45001:2018 Certified

Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Bata Compound, Khopat, Near Flower Valley, Thane (West) - 400 601, Maharashtra, India.

Tel: 022-45119250, 022-45119239 / +91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO:	**M/S. VINAY S. AGARWAL DEVELOPERS**	**ULR NO.**	:	--
		REPORT NO.	:	UT/ELS/REPORT/ 14560 /12 -2025
		ISSUE DATE	:	22/12/2025
For Project:	**"MMRDA Rental Housing Project"**	**YOUR REF.**	:	46/2023-24
S.No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Arkurli,Taluka Panvel, District Raigad		**REF. DATE**	:	04/08/2023

SAMPLE PARTICULARS :

WATER SAMPLE ANALYSIS

Sampling Plan Ref. No.	: 66-12/2025	**Sample Type**	: Ground Water
Sampling Procedure	: UT/LQMS/SOP/W01A	**Sample Location**	: NEAR LABOUR CAMP
Date & Time of Sampling	: 15/12/2025 10:00 Hrs.		
Sample Registration Date	: 17/12/2025		
Analysis Starting Date	: 17/12/2025	**Sample Quantity & Packaging Details**	: 2L in Polyethylene Container. 100 ml in Sterilized Corning Bottle for Bacteriological Parameters.
Analysis Completion Date	: 22/12/2025		
Sample Lab Code	: UT/ELS/0529/12-2025		
Sample Collected By	: ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.		

Sr. No.	Test Parameter	Test Method	Test Result	Unit
1	*Total Coliform Bacteria*	IS 1622:1981	26.0	MPN/100ml
2	*Escherichia Coliform (E. coli)*	IS 1622:1981	ABSENT	--
3	*Fecal Coliform (F. coli)*	IS 1622:1981	BDL[DL=2]	MPN/100ml

BDL: Below Detection Limit **DL: Detection Limit**

Remark/ Statement of Conformity: *Nil*

Note:
1. This test report refers only to the sample tested.
2. This test report may not be reproduced in part, without the permission of this laboratory.
3. Any correction invalidates this test report.
4. Parameter/s tested are not covered under NABL scope.
5. Sample was collected using laboratory's SOP [UT/LQMS/SOP/W01A] based on CPCB's Guide Manual: Water & Wastewater Analysis, APHA 24th Edition and IS3025 (Part 1).
6. This test report shall be referred along with Test Report No. UT/ELS/REPORT/ 14559 / 12 - 2025 Dated 22/12/2025 for final conclusion.

Authorized By:

Deepa Gautam
Authorized Signatory

- END OF TEST REPORT -

Regd.: Unit No. 225, Jai Commercial Complex, Eastern Express Highway, Opp. Cadbury Factory, Khopat, Thane (W) 400 601, Maharashtra, India.
Thane HO: Tel: +91-22-49743482 Email: sales@ultratech.in
Pune: +91-20-29525517 - pune@ultratech.in , Kochi: +91-0484-4301947/ +91-9895200526 - kochi@ultratech.in,
Kolkata: +033-40099145 / +91- 3335 748 566- kolkata@ultratech.in, Gujarat: +91-9558117469 - gujarat@ultratech.in
GST: 27AADCU4659H1ZO CIN NO: U74900MH2023PTC415102 UT -017512
www.ultratech.in



ULTRA TECH

ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD
(A venture of ULTRA TECH Environmental Consultancy)
Lab. Accredited by NABL-ISO/IEC 17025:2017,TC-14909 (Valid up to 17/11/2028)
Lab. recognized by CPCB,MoEF&CC [GOI] under EP(A)-1986
ISO 9001:2015 & ISO 45001:2018 Certified
TC-14909
Lab Operates at : Survey No. 93/A, Conformity Hissa No. 2, G V Brothers Bldg., Bata Compound, Khopat, Near Flower Valley, Thane (West) - 400 601, Maharashtra, India.
Tel: 022-45119250, 022-45119239 / ©+91-7039076680 Email: lab@ultratech.in

TEST REPORT

ISSUED TO:	**M/S. VINAY S. AGARWAL DEVELOPERS**	**ULR NO.**	:	**ULR-TC14909 25 000010061F**
		REPORT NO.	:	UT/ELS/REPORT/ 14608 /12 - 2025
		ISSUE DATE	:	24/12/2025
For Project:	**"MMRDA Rental Housing Project"**	**YOUR REF.**	:	46/2023-24
S.No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Arkurli,Taluka Panvel, District Raigad		**REF. DATE**	:	04/08/2023

SAMPLE PARTICULARS :

SOIL SAMPLE ANALYSIS

Sampling Plan Ref. No.:	66-12/2025	**Sample Type**	: Soil
Sampling Procedure	: UT/LQMS/SOP/S01A	**Sample Location**	: AT PROJECT SITE.
Date & Time of Sampling	: 15/12/2025 10:15 Hrs.		
Sample Registration Date	: 17/12/2025		
Analysis Starting Date	: 17/12/2025		
Analysis Completion Date	: 24/12/2025	**Sample Quantity & Packaging Details**	: 1 Kg in Ziplock Plastic Bag (Approximately)
Sample Lab Code	: UT/ELS/0530/12-2025		
Sample Collected By	: ULTRA TECH ENVIRONMENTAL CONSULTANCY AND LABORATORY PVT. LTD.		

Sr. No.	Test Parameter	Test Method	Test Result	Unit
1	pH [1:2.5 Soil:Water] @ 25°C	IS 2720 (Part 26) : 1987	7.6	-
2	Electrical Conductivity [1:2 Soil:Water] @ 25°C	IS 14767:2000	486	µS/cm
3	Bulk Density	SOP No. UT/LQMS/SOP/S03	1117	kg/m^3
4	Moisture Content	IS 2720 (Part 02):1973	7.2	%
5	Organic Matter	IS 2720 (Part 22):1972	1.1	%
6	Organic Carbon	IS 2720 (Part 22):1972	0.6	%
7	Water Holding Capacity	SOP No. UT/LQMS/SOP/S12	57.8	%
8	Cation Exchange Capacity	US EPA SW 846, Method 9080 : 1986	27.4	meq/100g
9	Sodium Adsorption Ratio	SOP No. UT/LQMS/SOP/S26	1.2	$(meq/kg)^{0.5}$
10	Sodium as Na	SOP No. UT/LQMS/SOP/S19	80	mg/kg
11	Magnesium as Mg	SOP No. UT/LQMS/SOP/S22	74	mg/kg
12	Chlorides as Cl	SOP No. UT/LQMS/SOP/S23	88	mg/kg
13	Sulphate as SO_4	SOP No. UT/LQMS/SOP/S24	128	mg/kg
14	Boron as B (Available)	SOP No. UT/LQMS/SOP/S27	0.7	mg/kg
			1.2	$kg/ha^\dagger$
15	Phosphorous as P_2O_5 (Available)	SOP No. UT/LQMS/SOP/S28	38	mg/kg
			63	$kg/ha^\dagger$
16	Potassium as K_2O (Available)	SOP No. UT/LQMS/SOP/S29	133	mg/kg
			222	$kg/ha^\dagger$
17	Nitrogen as N (Available)	SOP No. UT/LQMS/SOP/S30	109	mg/kg
			182	$kg/ha^\dagger$
18	Iron as Fe	SOP No. UT/LQMS/SOP/S35 & S37	70312	mg/kg
19	Zinc as Zn	SOP No. UT/LQMS/SOP/S35 & S37	72	mg/kg

Remark/ Statement of Conformity: NIL

Note:
1. This test report refers only to the sample tested.
2. This test report may not be reproduced in part, without the permission of this laboratory.
3. Any correction invalidates this test report.
4. Sample was collected using laboratory's SOP [UT/LQMS/SOP/S01A) based on Manual on Sampling, Analysis and Characterization of Hazardous Wastes, CPCB, New Delhi.
5. Test results reported with unit/s † are obtained from scientific conversions/calculations applied to test results in mg/kg.

ULTRA TECH ENVIRONMENTAL CONSULTANCY & LABORATORY PVT. LTD. CIN No. U74900MH2023PTC415102 ULTRA TECH THANE (W) INDIA PIN-400 601 GST No. 27AADCU4659H1ZO

Authorized By:

Manasi Namjoshi
Authorized Signatory

- END OF TEST REPORT -

Regd.: Unit No. 225, Jai Commercial Complex, Eastern Express Highway, Opp. Cadbury Factory, Khopat, Thane (W) 400 601, Maharashtra, India.
Thane HO: Tel: +91-22-49743482 Email: sales@ultratech.in
Pune: +91-20-29525517 - pune@ultratech.in , Kochi: +91-0484-4301947/ +91-9895200526 - kochi@ultratech.in,
Kolkata: +033-40089145 / +91- 3335 746 566 kolkata@ultratech.in, Gujarat: +91-9558117469 - gujarat@ultratech.in
GST: 27AADCU4659H1ZO | CIN NO: U74900MH2023PTC415102 | UT -017581
www.ultratech.in

Form 59

[See rules 115 (2)]


Pollution Under Control Certificate

Authorised By :
Government of Maharashtra

Date	:	**15/03/2023**
Time	:	**11:30:45 AM**
Validity upto	:	**14/03/2024**

Certificate SL No.	:	MH04600160004930
Registration No.	:	MH46BU1275
Date of Registration	:	15/Mar/2022
Month & Year of Manufacturing	:	February-2022
Valid Mobile Number	:	******8440
Emission Norms	:	BHARAT STAGE VI
Fuel	:	DIESEL
PUC Code	:	MH0460016
GSTIN	:	
Fees	:	Rs.150.00 (GST to be paid extra as applicable)
MIL observation	:	No

Vehicle Photo with Registration plate
60 mm x 30 mm



Sr. No.	Pollutant (as applicable)	Units (as applicable)	Emission limits	Measured Value (upto 2 decimal places)
1	2	3	4	5
Idling Emissions	Carbon Monoxide (CO)	percentage (%)		
	Hydrocarbon, (THC/HC)	ppm		
High idling emissions	CO	percentage (%)		
	RPM	RPM	2500 ± 200	
	Lambda	-	1 ± 0.03	
Smoke Density	Light absorption coefficient	1/metre	0.7	0.25

This PUC certificate is system generated through the national register of motor vehicles and does not require any signature.

Note : 1. Vehicle owners to link their mobile numbers to registered vehicle by logging to https://puc.parivahan.gov.in

Authorised Signature with stamp of PUC operator
60mm x 20 mm

MAHARASHTRA POLLUTION CONTROL BOARD

Phone : 022- 27576034
Fax : 022- 27576034
Email : srcraigad1@mpcb.gov.in
Visit At : http://mpcb.gov.in

Sub Regional Office Raigad-1, Raigad Bhavan 6th Floor , Sector-11, CBD Belapur
Navi Mumbai - 400614

11/12/2014

Green/S.S.I *Date:* ~~Nov 2014~~

Consent No: MPCB/SROR-I/ 11315

Consent to Operate under Section 26 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization / Renewal of Authorization under Rule 5 of the Hazardous Wastes (Management, Handling & Transboundry Movement) Rules 2008

[To be referred as Water Act, Air Act and HW (M&H) Rules respectively].

.....

CONSENT is hereby granted to

R N P Concrete India Pvt Ltd,
C/O Balaji Symphony
Survey No. 45/4,Village - Shiloter,Raichur
Tal-Panvel ,Dist-Raigad

located in the area declared under the provisions of the Water Act, Air act and Authorization under the provisions of HW(M&H) Rules and amendments thereto subject to the provisions of the Act and the Rules and the Orders that may be made further and subject to the following terms and conditions:

1. **The Consent to Operate is granted for a period up to:30/11/2017.**
2. **The Consent is valid for the manufacture of –**

Sr. No.	Product Name	Maximum Quantity	UOM
1	Ready Mix Concrete	30	M^3/Hr

3. **CONDITIONS UNDER WATER ACT:**

(i) The daily quantity of trade effluent from the factory shall not exceed **0.00M^3.**

(ii) The daily quantity of sewage effluent from the factory shall not exceed **1.0M^3.**

(iii) **Trade Effluent Treatment:** NIL

(iv) **Trade Effluent Disposal:** NIL.

(v) **Sewage Effluent Treatment:** The applicant shall provide comprehensive treatment system as is warranted with reference to influent quality and operate and maintain the same continuously so as to achieve the quality of treated effluent to the following standards.

(1)	Suspended Solids	Not to exceed	100	mg/l.
(2)	BOD 3 days 27o C.	Not to exceed	100	mg/l.

(vi) **Sewage Effluent Disposal:** The treated domestic effluent shall be soaked in a soak pit, which shall be got cleaned periodically. Overflow, if any, shall be used on land for gardening / plantation only.

(vii) **Non-Hazardous Solid Wastes:**

Sr. No.	Type Of Waste	Quantity	UOM	Treatment	Disposal
		NA			

(viii)**Other Conditions:** NIL.

Maharashtra Pollution Control Board

Maharashtra Pollution Control Sub

h. The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set

7. Standards for Stack Emissions:

(i) **The applicant shall observe the following fuel pattern:-**

Sr. No.	Type Of Fuel	Quantity	UOM
1	Diesel	50.00	Lit/Day

(ii) **The applicant shall erect the chimney(s) of the following specifications:-**

Sr. No.	Chimney Attached To	Height in Mtrs.
1	D. G. Set(125 KVA)	5.5

(iii) The applicant shall provide ports in the chimney/(s) and facilities such as ladder, platform etc. for monitoring the air emissions and the same shall be open for inspection to/and for use of the Board's Staff. The chimney(s) vents attached to various sources of emission shall be designated by numbers such as S-1, S-2, etc. and these shall be painted/ displayed to facilitate identification.

(iv) The industry shall take adequate measures for control of noise levels from its own sources within the premises so as to maintain ambient air quality standard in respect of noise to less than 75 dB(A) during day time and 70 dB(A) during night time. Day time is reckoned in between 6 a.m. and 10 p.m. and night time is reckoned between 10 p.m. and 6 a.m.

(vi) **Other Conditions:**

1) The industry should not cause any nuisance in surrounding area.
2) The industry should monitor stack emissions and ambient air quality Regularly.

8. CONDITIONS UNDER HAZARDOUS WASTE (MANAGEMENT, HANDLING & TRANSBOUNDRY MOVEMENT) RULES, 2008:

(i) The Industry shall handle hazardous wastes as specified below.

Sr. No.	Type Of Waste	Quantity	UOM	Disposal
		NA		

(ii) Treatment: - NIL

a. Whenever due to any accident or other unforeseen act or even, such emissions occur or is apprehended to occur in excess of standards laid down, such information shall be forthwith Reported to Board, concerned Police Station, office of Directorate of Health Services, Department of Explosives, Inspectorate of Factories and Local Body. In case of failure of pollution control equipments, the production process connected to it shall be stopped.

9. Industry shall comply with following additional conditions:

i. The applicant shall maintain good housekeeping and take adequate measures for control of pollution from all sources so as not to cause nuisance to surrounding area / inhabitants.

ii. The applicant shall bring minimum 33% of the available open land under green coverage/ tree plantation.

Sub Regional Officer Raigad-I

Pollution Co

4. **The applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Cess Act, 1977 (to be referred as Cess Act) and amendment Rules, 2003 there under**

The daily water consumption for the following categories is as under:

(i) Domestic purpose	...	1.00 CMD
(ii) Water gets Polluted & Pollutants are Biodegradable	...	0.00 CMD
(iii) Water gets Polluted, Pollutants are not Biodegradable & Toxic	...	0.00 CMD
(iv) Industrial Cooling, spraying in mine pits or boiler feed	...	0.00 CMD

The applicant shall regularly submit to the Board the returns of water consumption in the prescribed form and pay the Cess as specified under Section 3 of the said Act.

5. **CONDITIONS UNDER AIR ACT :**

(i) The applicant shall install a comprehensive control system consisting of control equipments as is warranted with reference to generation of emission and operate and maintain the same continuously so as to achieve the level of pollutants to the following standards:

a. **Control Equipment:** Industry shall provide dust collector of sufficient capacity to control the emissions.

(i) Dust containment cum suppression system for the equipment.

(ii) Construction of wind breaking walls.

(iii) Construction of the metal roads within the premises.

(iv) Regular cleaning & wetting of the ground within the premises.

(v) Growing of a green belt along the periphery.

6. **Conditions for D.G. Set**

a. Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.

b. Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.

c. The industry shall take adequate measures for control of noise levels from its own sources within the premises in respect of noise to less than 55 dB(A) during day time and 45 dB(A) during the night time. Day time is reckoned between 6 a.m. to 10 p.m and night time is reckoned between 10 p.m to 6 a.m.

d. Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.

e. Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.

f. A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use

g. D.G. Set shall be operated only in case of power failure

Maharashtra Pollution Control Board

iii. Solid waste – The non hazardous solid waste arising in the factory premises, sweepings, etc., be disposed of scientifically so as not to cause any nuisance / pollution. The applicant shall take necessary permissions from civic authorities for disposal to dumping ground.

iv. The applicant shall provide for an alternate electric power source sufficient to operate all pollution control facilities installed by he applicant to maintain compliance with the terms and conditions of the consent. In the absence, the applicant shall stop, reduce or otherwise, control production to abide by terms & conditions of this consent regarding pollution levels.

v. The applicant shall not change or alter quantity, quality, the rate of discharge, temperature or the mode of the effluent / emissions or hazardous wastes or control equipments provided for without previous written permission of the Board.

vi. The applicant shall provide facility for collection of environmental samples and samples of trade and sewage effluents, air emissions and hazardous wastes to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.

vii. The applicant shall make an application for renewal of the consent at least 60 days before the date of the expiry of the consent.

viii. The firm shall submit to this office, the 30th day of September every year, the Environmental Statement Report for the financial year ending 31st March in the prescribed Form-V as pre the provisions of rule 14 of the Environment (Protection) (Second Amendment) Rules, 1992.

ix. As inspection book shall be opened and made available to the Board's officers during their visit to the applicant.

x. The applicant shall install a separate electric meter showing the consumption of energy for operation of domestic and industrial effluent treatment plants and air pollution control system. A register showing consumption of chemicals used for treatment shall be maintained.

Xi. Separate drainage system shall be provided for collection of trade and sewage effluents. Terminal manholes shall be provided at the end of collection system with arrangement for measuring the flow. No effluent shall be admitted in the pipes / sewers down- stream of the terminal manholes. No effluent shall find its way other than in designed and provided collection System.

xii. Neither storm water nor discharge from other premises shall be allowed to mix with the effluents from the factory.

10. **The Capital investment of the industry is Rs. 90 Lacs.**

Maharashtra Pollution Control Board
Sub Regional Officer Raigad-I

1/12/14

(Shankar Laxman Waghmare)
Sub Regional Officer, Raigad-1

To,
R N P Concrete India Pvt Ltd
C/O Balaji Symphony
Survey No. 45/4,Village - Shiloter,Raichur
Tal-Panvel ,Dist-Raigad

Sr. No.	Amount(Rs.)	DD. No.	Date	Drawn On
1	10100.00	009515	25/09/2014	Axis Bank

Maharashtra Pollution Control Board

MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/ 24010437
Fax: 24023516
Website: http://mpcb.gov.in
E-mail: cac-cell@mpcb.gov.in

Kalpataru Point, 2nd - 4th Floor
Opp. Cine Planet Cinema,
Near Sion Circle, Sion (E)
Mumbai-400 022.

Consent order No: - Format1.0/BO/CAC-cell/UAN No. 0000037212/CO(Part-II)/CAC- ***Date-*** 04/07/2018
1807000091

To,
M/s. Vinay S. Agarwal Developers,
S. No. 45/4, 45/8B, 45/18B,45/11(pt),
Village Shioter Raichur & Akurli
Tal. Panvel, Dist. Raigad.

Subject: 1st Consent to Operate (part-I) for proposed MMRDA rental housing project in RED Category.

Ref : 1. Environment Clearance accorded by GoM vide No. SEAC-2010/CR.519/TC.2 dtd. 29.6.2011.
2. Revalidation of Consent to Establish granted by Board vide no. MPCB/CAC-cell/CE/CAC-1710000315 Dated 12.10.2017 which is valid upto 29.6.2018.

Your application No.0000037212 **Dated** 30.11.2017.

For: **1st Consent to Operate (part-I)**

under Section 26 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization under Rule 6 of the Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I, II, III & IV annexed to this order:

1. The 1st Consent to Operate (Part-I) is valid for period upto **31.10.2020**.

2. The capital investment of the project (Part-II) is **Rs. 115.12 Cr** (As per undertaking submitted by project proponent and capital investment of the total project is Rs.1605 Cr)

3. The 1st Consent to Operate (Part-II) is valid for proposed MMRDA rental housing project named as **M/s.Vinay S. Agarwal Developers on S. No. 45/4, 45/8B, 45/18B,45/11(pt), Village Shioter Raichur & Akurli Tal. Panvel, Dist. Raigad** for Total plot area of 36,190 Sq. Mtrs and construction BUA of 1,09,209 Sq .Mtrs out of 3,08,392.42 Sq. Mtrs as per Environmental clearance dated 12.10.2017 including utilities and services.

4. Conditions under Water (P&CP), 1974 Act for discharge of effluent:

Sr. no.	Description	Permitted quantity of discharge (CMD)	Standards to be achieved	Disposal
1.	Trade effluent	NIL	NA	NA
2.	Domestic effluent	1850	As per Schedule –I	The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body.

Maharashtra Pollution Control Board

5. **Conditions under Air (P& CP) Act, 1981 for air emissions:**

Sr. No.	Description of stack/ source	Number Of Stack	Standards to be achieved
1	DG set (320 KVA)	1	As Per Schedule -II
2.	DG set (250 KVA)	1	As Per Schedule -II
3.	DG set (250 KVA)	1	As Per Schedule -II

6. **Conditions under Municipal Solid Waste (Management and Handling) Rule, 2000 :**

Sr. no.	Type Of Waste	Quantity	Treatment	Disposal
1	Biodegradable	6503 Kg/day	OWC provided	Used as Manure
2	Non-Biodegradable	4274 Kg/day	---	Segregate and Hand over to Local Body for recycling
3	STP Sludge	400 Kg/Day	--	Used as Manure

7. **Conditions under Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 for treatment and disposal of hazardous waste**

Sr. No.	Type Of Waste	Quantity	UOM	Treatment	Disposal
NIL					

8. The Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry.
9. This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government authorities.
10. PP shall submit undertaking shall submit an undertaking in Board prescribed format within 15 days regarding compliance of conditions of Environmental Clearance (EC) and Consent to Establish.
11. PP shall submit the undertaking within 15 days in the prescribed format regarding the part of the built-up area/ building for which application for 1st Consent to Operate (Part) is made and that the same is included in the Environmental Clearance accorded.
12. PP shall achieve the treated domestic effluent standard for the parameter BOD- 10 mg/lit within 6 months period.
13. **PP shall install online monitoring system for the parameters flow, BOD, TSS at the outlet of STP within one month as communicated by PP in their undertaking dated 25.6.2018.**
14. PP shall not take further effective steps after expiry of Consent to Establish and Environmental clearance for remaining BUA without obtaining revalidated Consent to Establish and Environmental clearance
15. **PP shall comply conditions stipulated in Environmental clearance issued by GoM vide No. SEAC-2010/CR.519/TC.2 dtd. 29.6.2011**

For and on behalf of the
Maharashtra Pollution Control Board

(Dr. P. Anbalagan, IAS)
Member Secretary

Received Consent fee of –

Sr. No.	DR No.	Bank Name	Amount	date
1	690764	Axis Bank	690764	4.12.2017

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer, MPCB, Raigad-I -- They are directed to ensure the compliance of the consent conditions.
2. Chief Accounts Officer, MPCB, Mumbai.
3. CC/CAC desk- for record & website updation purposes.

Schedule-I

Terms & conditions for compliance of Water Pollution Control:

1) A] As per your application, you have provided 1 Nos of Sewage Treatment Plants (STP) of capacity 1850 CMD with MBBR technology.

2) B] The Applicant shall operate the effluent treatment plant (STP) to treat the sewage so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent.

Sr No.	Parameters	Standards prescribed by Board
		Limiting Concentration in mg/l, except for pH
01	BOD (3 days 27°C)	10
02	Suspended Solids	10
03	COD	50
04	Residual Chlorine	1ppm

C] The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body. In no case, effluent shall find its way to any water body directly/indirectly at any time. Project proponent shall provide flow meter to ensure 60% recycling of treated sewage and shall maintain the record with data logging system. **PP shall achieve the treated domestic effluent standard for the parameter BOD- 10 mg/lit. and PP shall install online monitoring system for the parameters flow, BOD, TSS at the outlet of STP within one month as communicated by PP in their undertaking letter dated 25.6.2018.**

3) The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or and extension or addition thereto.

4) The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.

5) **Water consumption details**

Sr. no.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	0.00
2.	Domestic purpose	2100
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	0.00
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	0.00

Maharashtra Pollution Control Board

Schedule-II

Terms & conditions for compliance of Air Pollution Control:

1. **As per your application, you have proposed to installed the Air pollution control (APC) system and also erected following stack (s) and to observe the following fuel pattern-**

Sr. No.	Stack Attached To	APC System	Height in Mtrs.	Type of Fuel	Quantity & UoM
01.	DG set (320 KVA)	Acoustic Enclosure	3.0*	Diesel	105 Ltr/hr
01.	DG set (250 KVA)	Acoustic Enclosure	3.0*	Diesel	75 Ltr/hr
01.	DG set (140 KVA)	Acoustic Enclosure	3.0*	Diesel	15 Ltr/hr

* Above roof of the building in which it is installed.

2. The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards.

Particulate matter	Not to exceed	150 mg/Nm^3

3. The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacement alteration well before its life come to an end or erection of new pollution control equipment.

4. The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).

Maharashtra Pollution Control Board

Schedule-III
Details of Bank Guarantees

Project Proponent shall extend the Bank Guarantee as below:

Sr. No.	Consent (Renewal Of C to O)	Amt of BG Imposed	Submission Period**	Purpose of BG #	Compliance Period	Validity
1	1st C to O(Part-I)	Rs.25 Lakh	15 Days	Towards O and M Pollution Control system	31.10.2020	28.2.2021

* The above Bank Guarantee(s) shall be submitted by the applicant in favour of Regional Officer at the respective Regional Office within 15 days of the date of issue of Consent.

++ The Bank Guarantee(s) shall be valid for a period upto: Validity of consent + 4 months

Existing BG obtained for above purpose if any may be extended for period of validity as above.

Maharashtra Pollution Control Board

Schedule-IV

General Conditions:

1) The applicant shall provide facility for collection of samples of sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.
2) The firm shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act,1981 and Environmental Protection Act 1986 and Municipal Solid Waste (Management & Handling) Rule 2000, Noise (Pollution and Control) Rules, 2000 and E-Waste (Management & Handling Rule 2011.
3) Drainage system shall be provided for collection of sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No sewage shall be admitted in the pipes/sewers downstream of the terminal manholes. No sewage shall find its way other than in designed and provided collection system.
4) Vehicles hired for bringing construction material to the site should be in good condition and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.
5) Conditions for D.G. Set
   a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.
   b) Applicant should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.
   c) Applicant should make efforts to bring down noise level due to DG set, outside their premises, within ambient noise requirements by proper sitting and control measures.
   d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.
   e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.
   f) D.G. Set shall be operated only in case of power failure.
   g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.
   h) The applicant shall comply with the notification of MoEF dated 17.05.2002 regarding noise limit for generator sets run with diesel.
6) Solid Waste – The applicant shall provide onsite municipal solid waste processing system & shall comply with Municipal Solid Waste (Management & Handling) Rule 2000 & E-Waste (M & H) Rule 2011.
7) Affidavit undertaking in respect of no change in the status of consent conditions and compliance of the consent conditions the draft can be downloaded from the official web site of the MPCB.
8) Applicant shall submit official e-mail address and any change will be duly informed to the MPCB.
9) The treated sewage shall be disinfected using suitable disinfection method.
10) The firm shall submit to this office, the 30th day of September every year, the environment statement report for the financial year ending 31st march in the prescribed Form-V as per the provision of rule 14 of the Environmental (Protection) Second Amended rule 1992.
11) **The applicant shall make an application for renewal of the consent atleast 60 days before date of the expiry of the consent.**

-----0000-----

Maharashtra Pollution Control Board

5. **Conditions under Air (P& CP) Act, 1981 for air emissions:**

Sr. No.	Description of stack/ source	Number Of Stack	Standards to be achieved
1	DG set (320 KVA)	1	As Per Schedule -II
2.	DG set (250 KVA)	1	As Per Schedule -II
3.	DG set (250 KVA)	1	As Per Schedule -II

6. **Conditions under Municipal Solid Waste (Management and Handling) Rule, 2000 :**

Sr. no.	Type Of Waste	Quantity	Treatment	Disposal
1	Biodegradable	6503 Kg/day	OWC provided	Used as Manure
2	Non-Biodegradable	4274 Kg/day	---	Segregate and Hand over to Local Body for recycling
3	STP Sludge	400 Kg/Day	--	Used as Manure

7. **Conditions under Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 for treatment and disposal of hazardous waste**

Sr. No.	Type Of Waste	Quantity	UOM	Treatment	Disposal
NIL					

8. The Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry.
9. This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government authorities.
10. PP shall submit undertaking shall submit an undertaking in Board prescribed format within 15 days regarding compliance of conditions of Environmental Clearance (EC) and Consent to Establish.
11. PP shall submit the undertaking within 15 days in the prescribed format regarding the part of the built-up area/ building for which application for 1st Consent to Operate (Part) is made and that the same is included in the Environmental Clearance accorded.
12. PP shall achieve the treated domestic effluent standard for the parameter BOD- 10 mg/lit within 6 months period.
13. **PP shall install online monitoring system for the parameters flow, BOD, TSS at the outlet of STP within one month as communicated by PP in their undertaking letter dated 25.6.2018.**
14. PP shall not take further effective steps after expiry of Consent to Establish and Environmental clearance for remaining BUA without obtaining revalidated Consent to Establish and Environmental clearance
15. **PP shall comply conditions stipulated in Environmental clearance issued by GoM vide No. SEAC-2010/CR.519/TC.2 dtd. 29.6.2011**

For and on behalf of the
Maharashtra Pollution Control Board

(Dr. P. Anbalagan, IAS)
Member Secretary

Received Consent fee of –

Sr. No.	DR No.	Bank Name	Amount	date
1	690764	Axis Bank	690764	4.12.2017

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer, MPCB, Raigad-I – They are directed to ensure the compliance of the consent conditions.
2. Chief Accounts Officer, MPCB, Mumbai.
3. CC/CAC desk- for record & website updation purposes.

MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/24010437
Fax: 24023516
Website: http://mpcb.gov.in
Email: cac-cell@mpcb.gov.in

Kalpataru Point, 2nd and 4th floor, Opp. Cine Planet Cinema, Near Sion Circle, Sion (E), Mumbai-400022

No:- Format1.0/CAC-CELL/UAN No.0000070918/CO-2001000546 **Date:** 07/01/2020

To,
M/s. Vinay S. Agarwal Developers,
Village Shioter Raichur, Panvel
Matheran Road, Sukapur, New
Panvel, Tal. Panvel, Dist. Raigad.

Sub: 1st Consent to Operate (Part-II) for MMRDA residential building No. A, F, G, H under L.S.I Red Category

Ref:
1. Environment Clearance obtained vide dated 29.06.2011.
2. Revalidation of EC obtained vide dated 04.05.2018.
3. Consent to establish obtained vide dated 12.10.2017.
4. Revalidation of Consent to establish obtained vide dated 17.12.2019.

Your application NO. MPCB-CONSENT-0000070918

For: grant of 1st Consent to Operate (Part-II) under Section 26 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization / Renewal ofAuthorization under Rule 6 of the Hazardous & Other Wastes (Management & Transboundry Movement) Rules 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I,II,III & IV annexed to this order:

1. **The 1st Consent to Operate is granted for a period up to 31.10.2020**
2. **The capital investment of the project is Rs.193.6449 Crs. (As per C.A Certificate submitted by industry).**
3. **The 1st Consent to Operate (Part-II) is valid for MMRDA residential building No. A, F, G, H named as M/s. Vinay S. Agarwal Developers, bearing S. No. 45/4, 45/8b, 45/9, 45/11(pt), 45/18(pt), Village Shioter Raichur, Panvel Matheran Road, Sukapur, New Panvel, Tal. Panvel, Dist. Raigad on Total Plot Area of 36,910 SqMtrs for construction BUA of 1,48,058 SqMtrs out of Total Construction BUA of 2,98,216.86 SqMtrs as per EC granted dated 04.05.2018 including utilities and services**

Sr.No	Permission Obtained	Plot Area (SqMtr)	BUA (SqMtr)
1	Environment Clearance obtained dated 29.06.2011	36910.00	308392.42
2	Consent to establish granted dated 12.10.2017	36910.00	308392.42
3	Revalidation of consent to establish dated 17.12.2019	36910.00	199183.00
4	1st Consent to Operate (Part-I) vide dated 04.07.2018	36190.00	109209.00

4. **Conditions under Water (P&CP), 1974 Act for discharge of effluent:**

Sr No	Description	Permitted (in CMD)	Standards to	Disposal
1.	Trade effluent	Nil	NA	NA
2.	Domestic effluent	660	As per Schedule - I	The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be connected to the sewerage system provided by local body

5. **Conditions under Air (P& CP) Act, 1981 for air emissions:**

Stack No.	Description of stack / source	Number of Stack	Standards to be achieved
S1 to S4	D G Set (4 x 125 KVA)	4	As per Schedule -II

6. **Conditions under Solid Waste Rules, 2016:**

Sr No	Type Of Waste	Quantity & UoM	Treatment	Disposal
1	STP Sludge	300 Kg/Day	Drying	Used as manure in gardening
2	Dry Garbage	2500 Kg/Day	By Segregation	Handover to authorized vendor of recycling
3	Wet Garbage	5000 Kg/Day	OWC followed Composting	Used as manure within own premises for gardening/plantaion

7. **Conditions under Hazardous & Other Wastes (M & T M) Rules 2016 for treatment and disposal of hazardous waste:**

Sr No	Category No.	Quantity	UoM	Treatment	Disposal
1	5.1 Used /spent oil	As Actual	Ltr/A	Reprocessing	Sale to authorized recycler

8 The Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry.

9 This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government authorities.

10 PP shall submit undertaking in Board's prescribed format within 15 days towards compliance of conditions of Environmental Clearance (EC) and Consent to Operate.

11 PP shall submit the undertaking in Board's prescribed format within 15 days regarding compliance of conditions stipulated in Environmental Clearance (EC) and Consent to Operate (Part-II).

12 PP shall achieve the treated domestic effluent standard for the parameter BOD- 10 mg/lit.

13 The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening.

14 PP shall operate organic waste digester along with composting facility and compost obtained shall be used as manure in their own garden/plantation.

15 PP will be responsible for proper operation & maintenance of pollution control systems for initial period of five years after Society formation and afterwards handover the facility to the Society for its further operation in good and working conditions.

16 PP shall submit the BG of Rs. 25 lakhs towards O&M of STP, OWC and compliance of conditions stipulated in EC and Consent to Operate.

For and on behalf of the
Maharashtra Pollution Control Board.

(E. Ravendiran IAS),
Member Secretary

Received Consent fee of -

Sr.No	Amount(Rs.)	Transaction/DR.No.	Date	Transaction Type
1	774580.00	5451098	03/05/2019	NEFT

Balance fees of Rs. 2,58,193/- will be considered at the time of renewal of consent.

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer, MPCB, Raigad I
- They are directed to ensure the compliance of the consent conditions.
2. Chief Accounts Officer, MPCB,Sion, Mumbai
3. CAC Desk - for record & website updating purposes.

SCHEDULE-I

Terms & conditions for compliance of Water Pollution Control:

1) A] As per your application, you have provided MBBR Technology based Sewage Treatment Plants (STPs) of combined capacity **1250 CMD for treatment of domestic effluent of 660 CMD.**

B] The Applicant shall operate the sewage treatment plant (STP) to treat the sewage so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent.

Sr. No.	Parameters	Standards prescribed by Board
		Limiting Concentration in mg/l, except for pH
1.	BOD (3 days 27o C)	10
2.	Suspended Solids	20
3.	COD	50
4.	Residual Chlorine	1ppm

C] The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body.

2) The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or and extension or addition thereto.

3) The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.

4) **The Applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Act,1974 and as amended, and other provisions as contained in the said act.**

Sr. No.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	0.00
2.	Domestic purpose	700.00
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	0.00
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	0.00

5) The Applicant shall provide Specific Water Pollution control system as per the conditions of EP Act, 1986 and rule made there under from time to time.

SCHEDULE-II

Terms & conditions for compliance of Air Pollution Control:

1) **As per your application, you have provided the Air pollution control (APC)system and also proposed to erect following stack (s) and to observe the following fuel pattern-**

Stack No.	Stack Attached To	APC System	Height in Mtrs.	Type of Fuel	Quantity & UoM
S1 to S4	D G Set (4 x 125 KVA)	NA	3.5	HSD	26.25 Kg/Hr

2) The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards.

Total Particular matter	Not to exceed	150 mg/Nm3

3) The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacemenalteration well before its life come to an end or erection of new pollution control equipment.

4) The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).

5) **Conditions for utilities like Kitchen, Eating Places, Canteens:-**

a) The kitchen shall be provided with exhaust system chimney with oil catcher connected to chimney through ducting.

b) The toilet shall be provided with exhaust system connected to chimney through ducting.

c) The air conditioner shall be vibration proof and the noise shall not exceed 68 dB(A).

d) The exhaust hot air from A.C. shall be attached to Chimney at least 5 mtrs. higher than the nearest tallest building through ducting and shall discharge into open air in such a way that no nuisance is caused to neighbors.

SCHEDULE-III
Details of Bank Guarantees:

Sr. No.	Consent(C2E/C2O/C2R)	Amt of BG Imposed	Submission Period	Purpose of BG	Compliance Period	Validity Date
1	C to O (Part-II)	25.0 Lakh	15 days	Towards O & M of pollution control system and compliance of consent conditions	31.10.2020	28.02.2021

** The above Bank Guarantee(s) shall be submitted by the applicant in favour of Regional Officer at the respective Regional Office within 15 days of the date of issue of Consent.
Existing BG obtained for above purpose if any may be extended for period of validity as above.

BG Forfeiture History

Srno.	Consent (C2E/C2O/C2R)	Amount of BG imposed	Submission Period	Purpose of BG	Amount of BG Forfeiture	Reason of BG Forfeiture
1	Nil	NA	NA	NA	NA	NA

SCHEDULE-IV

General Conditions:

1 The applicant shall provide facility for collection of samples of sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.

2 The firm shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act,1981 and Environmental Protection Act 1986 and Solid Waste Management Rule 2016, Noise (Pollution and Control) Rules, 2000 and E-Waste (Management & Handling Rule 2011.

3 Drainage system shall be provided for collection of sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No sewage shall be admitted in the pipes/sewers downstream of the terminal manholes. No sewage shall find its way other than in designed and provided collection system.

4 Vehicles hired for bringing construction material to the site should be in good condition and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.

5 Conditions for D.G. Set

a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.

b) Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.

c) Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.

d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.

e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.

f) D.G. Set shall be operated only in case of power failure.

g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.

h) The applicant shall comply with the notification of MoEFCC, India on Environment (Protection) second Amendment Rules vide GSR 371(E) dated 17.05.2002 and its amendments regarding noise limit for generator sets run with diesel.

6 Solid Waste – The applicant shall provide onsite municipal solid waste processing system & shall comply with Solid Waste Management Rule 2016 & E-Waste (M & H) Rule 2011.

7 Affidavit undertaking in respect of no change in the status of consent conditions and compliance of the consent conditions the draft can be downloaded from the official web site of the MPCB.

8 Applicant shall submit official e-mail address and any change will be duly informed to the MPCB.

9 The treated sewage shall be disinfected using suitable disinfection method.

10 The firm shall submit to this office, the 30th day of September every year, the environment statement report for the financial year ending 31st march in the prescribed Form-V as per the provision of rule 14 of the Environmental (Protection) Second Amended rule 1992.

11 The applicant shall make an application for renewal of the consent at least 60 days before date of the expiry of the consent.

MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/24010437
Fax: 24023516
Website: http://mpcb.gov.in
Email: cac-cell@mpcb.gov.in

Kalpataru Point, 2nd, 3rd and 4th floor, Opp. Cine Planet Cinema, Near Sion Circle, Sion (E), Mumbai-400022

Infrastructure/RED/L.S.I
No:- Format1.0/CC/UAN No.0000194719/CR/2405000431

Date: 07/05/2024

To,
M/s. Vinay S. Agrawal Developers,
S. No. 45/4, 45/8b, 45/9, 45/11(pt),
45/18(pt), Village-Shioter Raichur, Panvel
Matheran Road, Sukhapur, New Panvel,
Tal. Panvel, Dist. Raigad.

Your Service is Our Duty

Sub: Renewal of Consent to Operate for MMRDA Rental Housing Project Granted Under Red Category

Ref:

1. Your application no. MPCB-CONSENT-0000194719 dtd. 06/02/2024.
2. Revalidation of Environmental Clearance vide No. SEIAA-EC-000000278, dtd 04/05/2018.
3. Revalidation of Consent to Establish for Vide No. Format1.0/CAC-CELL/ UAN No.0000077799/CE-1912000968 dtd 17/12/2019.
4. Previous Renewal of Consent to Operate Part I & II vide no. Format1.0/CC/UAN No.0000119969/CR/2309002297 dtd. 28/09/2023.
5. 1st Consent Committee meeting of 2024-25 held on 18/04/2024.

Your application NO. MPCB-CONSENT-0000194719

For: Grant of Consent to Renewal under Section 26 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization / Renewal of Authorization under Rule 6 of the Hazardous & Other Wastes (Management & Transboundry Movement) Rules 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I,II,III & IV annexed to this order:

1. **The Consent to Renewal is granted for a period up to 31.10.2024**
2. **The capital investment of the project is Rs.330.98 Cr. (As per C.A Certificate submitted by industry).**
3. **The Consent to Renewal is valid for MMRDA Rental Housing project named as M/s. Vinay S. Agrawal Developers, S. No. 45/4, 45/8b, 45/9, 45/11(Pt), 45/18(Pt), Village-Shioter Raichur, Panvel Matheran Road, Sukhapur, New Panvel, Tal. Panvel, Dist. Raigad on Total Plot Area of 36910 Sq Mtrs for construction BUA of 257267 Sq Mtrs out of Total Construction BUA of 298219.86 Sq Mtrs as per revalidated EC granted dated 04.05.2018 including utilities and services.**

Sr.No	*Permission Obtained*	*Plot Area (SqMtr)*	*BUA (SqMtr)*
1	Revalidation of Consent to Establish Granted dtd. 17.12.2019	36190.00	308392.00
2	Revalidation of Environmental Clearance Granted dtd. 04.05.2018	36910.00	298219.86
3	Renewal and Amalgamation of Consent to Operate Part I & II dtd. 28/09/2023	36910.00	257267.00

4. **Conditions under Water (P&CP), 1974 Act for discharge of effluent:**

Sr No	Description	Permitted (in CMD)	Standards to	Disposal
1.	Trade effluent	Nil	NA	NA
2.	Domestic effluent	2510	As per Schedule - I	The treated effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be connected to the sewerage system provided by local body

5. **Conditions under Air (P& CP) Act, 1981 for air emissions:**

Stack No.	Description of stack / source	Number of Stack	Standards to be achieved
S-1	DG Set - 125 KVA X 4 Nos	4	As per Schedule -II
S-2	DG Set -320 KVA	1	As per Schedule -II
S-3	DG Set - 250 KVA	1	As per Schedule -II
S-4	DG Set - 140 KVA	1	As per Schedule -II

6. **Conditions under Solid Waste Rules, 2016:**


Sr No	Type Of Waste	Quantity & UoM	Treatment	Disposal
1	Biodegradable waste	11503 Kg/Day	OWC	Use as Manure
2	Non-Biodegradable waste	6774 Kg/Day	NA	Handed over to authorized vendor
3	STP Sludge	700 Kg/Day	Drying	Use as Manure

7. **Conditions under Hazardous & Other Wastes (M & T M) Rules 2016 for Collection, Segregation, Storage, Transportation, Treatment and Disposal of hazardous waste:**

Sr No	Category No.	Quantity	UoM	Treatment	Disposal
NA					

8. The Board reserves the right to review, amend, suspend, revoke etc. this consent and the same shall be binding on the industry
9. This consent should not be construed as exemption from obtaining necessary NOC/permission from any other Government authorities.
10. Project Proponent shall operate Organic waste digester with composting facility or Bio-gas digester with composting facility effectively.
11. Project Proponent shall submit an affidavit in Board's prescribed format within 15 days regarding the compliance of conditions C to O & EC
12. The Project Proponent shall comply with the Revalidation of Environment Clearance granted vide No. SEIAA-EC-000000278, dtd 04/05/2018







Signed by: Dr.Avinash Dhakne
Member Secretary
For and on behalf of,
Maharashtra Pollution Control Board
ms@mpcb.gov.in
2024-05-07 11:16:40 IST

Received Consent fee of -

Sr.No	Amount(Rs.)	Transaction/DR.No.	Date	Transaction Type
1	1481361.20	MPCB-DR-24333	06/02/2024	RTGS

Penal Fees- Rs. 3,51,842/- towards late submission of application for renewal of Consent is considered from paid excess consent fees. The consent fees Rs. 6,61,960/- is considered for one term. Consent fees Rs. 4,67,549/- is balanced & same will be consider at the time of next renewal of consent.

Copy to:

1. Regional Officer, MPCB, Raigad and Sub-Regional Officer, MPCB, Raigad I
- They are directed to ensure the compliance of the consent conditions.
2. Chief Accounts Officer, MPCB,Sion, Mumbai
3. CC/CAC desk- for record & website updating purposes

SCHEDULE-I

Terms & conditions for compliance of Water Pollution Control:

1) A] As per your application, you have provided MBBR based Sewage Treatment Plants (STPs) of combined capacity **2510 CMD for treatment of domestic effluent of 2510 CMD.**

B] The Applicant shall operate the sewage treatment plant (STP) to treat the sewage so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent.

Sr.No	Parameters	Limiting concentration not to exceed in mg/l, except for pH
1	pH	5.5-9.0
2	BOD	10
3	COD	50
4	TSS	20
5	NH4 N	5
6	N-total	10
7	Fecal Coliform	less than 100

C] The treated domestic effluent shall be 60% recycled for secondary purposes such as toilet flushing, air conditioning, cooling tower make up, firefighting etc. and remaining shall be utilized on land for gardening and connected to the sewerage system provided by local body.

2) The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or and extension or addition thereto.

3) The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.

4) **The Applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Act,1974 and as amended, and other provisions as contained in the said act.**

Sr. No.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	0.00
2.	Domestic purpose	2800.00
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	0.00
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	0.00

5) The Applicant shall provide Specific Water Pollution control system as per the conditions of EP Act, 1986 and rule made there under from time to time.

SCHEDULE-II

Terms & conditions for compliance of Air Pollution Control:

1) **As per your application, you have provided the Air pollution control (APC)system and erected following stack (s) and to observe the following fuel pattern-**

Stack No.	Source	APC System provided/proposed	Stack Height(in mtr)	Type of Fuel	Sulphur Content(in %)	Pollutant	Standard
S-1	DG Set 125 KVA x 4	Acoustic Enclosure	2.24	HSD 26.25 Ltr/Hr	1	SO2	12.6 Kg/Day
S-2	DG Set 320 KVA	Acoustic Enclosure	4.00	Diesel 105 Ltr/Hr	1	SO2	50.4 Kg/Day
S-3	DG Set 250 KVA	Acoustic Enclosure	3.16	Diesel 75 Ltr/Hr	1	SO2	36 Kg/Day
S-4	DG Set 140 KVA	Acoustic Enclosure	2.37	Diesel 15 Ltr/Hr	1	SO2	7.2 Kg/Day

2) The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards.

Total Particular matter	Not to exceed	150 mg/Nm3

3) The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacemenalteration well before its life come to an end or erection of new pollution control equipment.

4) The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).

SCHEDULE-III

Details of Bank Guarantees:

Sr. No.	Consent(C2E/C2O/C2R)	Amt of BG Imposed	Submission Period	Purpose of BG	Compliance Period	Validity Date
1	C2R	Rs. 25 Lakhs	15 Days	Compliance of Consent Conditions & Environmental Clearance	31/10/2024	28/02/2025

** The above Bank Guarantee(s) shall be submitted by the applicant in favour of Regional Officer at the respective Regional Office within 15 days of the date of issue of Consent. **# Existing BG obtained for above purpose if any may be extended for period of validity as above.**

BG Forfeiture History

Srno.	Consent (C2E/C2O/C2R)	Amount of BG imposed	Submission Period	Purpose of BG	Amount of BG Forfeiture	Reason of BG Forfeiture
NA						

BG Return details

Srno.	Consent (C2E/C2O/C2R)	BG imposed	Purpose of BG	Amount of BG Returned
NA				

SCHEDULE-IV

General Conditions:

1 The applicant shall provide facility for collection of samples of sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.

2 The firm shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act,1981 and Environmental Protection Act 1986 and Solid Waste Management Rule 2016, Noise (Pollution and Control) Rules, 2000 and E-Waste (Management & Handling Rule 2011.

3 Drainage system shall be provided for collection of sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No sewage shall be admitted in the pipes/sewers downstream of the terminal manholes. No sewage shall find its way other than in designed and provided collection system.

4 Vehicles hired for bringing construction material to the site should be in good condition and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.

5 Conditions for D.G. Set

a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.

b) Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.

c) Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.

d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.

e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.

f) D.G. Set shall be operated only in case of power failure.

g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.

h) The applicant shall comply with the notification of MoEFCC, India on Environment (Protection) second Amendment Rules vide GSR 371(E) dated 17.05.2002 and its amendments regarding noise limit for generator sets run with diesel.

6 Solid Waste – The applicant shall provide onsite municipal solid waste processing system & shall comply with Solid Waste Management Rule 2016 & E-Waste (M & H) Rule 2011.

7 Affidavit undertaking in respect of no change in the status of consent conditions and compliance of the consent conditions the draft can be downloaded from the official web site of the MPCB.

8 Applicant shall submit official e-mail address and any change will be duly informed to the MPCB.

9 The treated sewage shall be disinfected using suitable disinfection method.

10 The firm shall submit to this office, the 30th day of September every year, the environment statement report for the financial year ending 31st march in the prescribed Form-V as per the provision of rule 14 of the Environmental (Protection) Second Amended rule 1992.

11 The applicant shall make an application for renewal of the consent at least 60 days before date of the expiry of the consent.

This certificate is digitally & electronically signed.

Government of Maharashtra

File.No.:SEAC-2010/CR.519/TC.2
Environment department,
Room No. 217, 2nd floor,
Mantralaya Annexe,
Mumbai 400 032
Date: 29th June, 2011

To,
M/s. Vinay S Agarwal Developers,
25, Omsurya, Plot No. 3 B,
Sector -15, Nerul ,
Navi Mumbai – 400 706

Subject: Proposed MMRDA rental housing project at Shiloter Raichur & Aakurli, Taluka Panvel, District Raigad by M/s Vinay S Agarwal Developers - Environmental clearance regarding.

Sir,

This has reference to your communication dated 9th March, 2010 on the above mentioned subject. The proposal was considered as per the EIA Notification - 2006, by the State Level Expert Appraisal Committee, Maharashtra in its 32nd & 40th meetings and decided to recommend the project for prior environmental clearance to SEIAA. Information submitted by you has been considered by State Level Environment Impact Assessment Authority in its 33rd & 36th meetings.

2. It is noted that the proposal is for grant of Environmental Clearance for Proposed MMRDA rental housing project at Shiloter Raichur & Aakurli, Taluka Panvel, District Raigad by M/s Vinay S Agarwal Developers. SEAC considered the project under screening category is 8(b) as per EIA Notification 2006.

Brief Information of the project is summarized as below-

Name of the Project	:	MMRDA rental housing project
Project Proponent	:	M/s Vinay S Agarwal Developers
Location of the project	:	S. No. 45/4, 45/18, 45/18B, 45/11 at Shiloter Raichur & Aakurli, Taluka Panvel, District Raigad.
Type of Project	:	Construction Project
Total Plot Area	:	36,910 m^2
Proposed Total built up area	:	As per FSI: 1,47,640 sq. m. Total construction area (including rental): 3,08,392.42 sq. m FSI consumed : 4
Estimated cost of the project	:	₹ 363.35 Cr

No. of Buildings	:	• Sale building : 12 residential + 1 commercial : G + 30 floors No. of tenements: 1955. • Rental building : 1 building (9 wings): G + 23 floors , No. of rental units: 2136
Max. Height of the building	:	95.10 m

Water Requirement: 2870 m3/day

Wastewater generated: 2275 m^3/day. Waste water generated form the proposed project will be treated in five nos. of sewage treatment plants with SAFF (Submerged Aerated Fixed Film technology

Total Capacity of STP: 1 for commercial of 60 m3/day, 2 nos. for Rental - 600 m^3/day and 2 nos. for Sale - 500 m^3/day. (based on SAFF Technology)

975 m^3/day Treaded waste water will be reused for landscaping & flushing. Excess treated 25 m^3/day water will be disposed in to the municipal sewer.

Rain water Harvesting & Storm Water Drainage:

- 13 nos. of recharge pits having size 4m x 4m x 4m depth will be provided.
- 12 nos. of RWH tanks having total capacity 768 m^3.
- Boer well will be provided.

Solid Waste Generation:

Operation Phase:

- Biodegradable waste – 6503 Kg /day.
- Non Biodegradable waste – 4274 Kg /day
- STP Sludge : 409 Kg /day

Disposal –

- The solid wastes generated will be segregated into organic and inorganic components and collected in separate colored bins. The organic biodegradable wastes composted. The inorganic wastes handed over to authorized recycler for further handling and disposal.
- Sludge from STP will be used as manure.

Energy:

Power requirement: construction phase: 100 KW; Operation phase: 40,000 KW ; Source of Power: MSEDCL

DG set of 19 no. having total capacities 16860 KVA will be provided

Energy Conservation measures:

- Use of CFL, T5 Lamps.
- Timers for switching on/off of common area lights for sale building.
- Alternate circuits for common area lights for sale building.
- Use of building management system (BMS) to have efficient control to save energy.
- PP cement shall be used which contains 15 % fly ash.
- Use of water cooled and energy efficient chillers in sale building.

Green Belt Development: area for green belt: 5160.295 sq. m, 512 Nos. of new trees will be planted.

Traffic Management: Parking area: 59,660.344 sq. m.; Total 1424 nos. of vehicle Parking will be provided

Environmental Management Plan: cost for EMP during construction phase shall be ₹ 15.50 Lakhs and cost for EMP during post construction phase shall be ₹ 13.25 lakhs
Capital cost for STP: ₹ 800 lakhs ; Green belt : ₹ 10 lakhs

3. The proposal has been considered by SEIAA in its 33rd & 36th meetings & decided to accord environmental clearance to the said project under the provisions of Environment Impact Assessment Notification, 2006 subject to implementation of the following terms and conditions :-

(i) This environmental clearance is issued subject to following general conditions which have to be addressed by MMRDA & Local Planning Authority.

- As buildings with very high FSI are proposed, Local Authority should ensure that Regional plan /development plan take care of these high density pockets and if necessary recast these plans.
- Operation & Maintenance: MMRDA should make arrangement to create dedicated corpus fund for each colony of Rental housing scheme on organizational set-up along with the timely provision of adequate funds required to ensure satisfactory implementation of EMP of the rental housing component.
- Sharing Responsibilities: MMRDA should enter into legally binding agreement / issuing Notification or Government Resolution with all corresponding local Authorities like CIDCO/ Municipal corporation etc regarding provision of necessary services like roads, transport facilities ,electric supply, drinking water supply and essential social infrastructures like hospitals, dispensaries, schools, and other educational institutions, parks, gardens etc. This also should clearly specify the responsibilities regarding municipal services like Water supply scheme, closed sewer lines for discharge of excess treated effluent, waste disposal & treatment with appropriate treatment facilities, treatment and disposal facilities of MSW generated , street light maintainace, health facilities, fire fighting, educational facilities, regulating construction activities, maintaing safety, health and inhabitants etc.
- Time frame to develop above said infrastructure
- EIA of the entire area and its effect on the Infrastructure and take mitigation measures as per the studies.
- Occupation of the premises should not be allowed prior to construction and completion of environmental infrastructure & compliance of the above requisites.
- Project proponent, MMRDA and local authority should ensure that work should not be initiated before compliance of written commitment on above said conditions to this department.

(ii) The proposed height of the building requires NOC from High Rise Committee (HRC). If there is any change in the plans suggested by HRC, Project proponent should approach SEIAA with corrected building plans.

(iii) This environmental clearance is issued subject to land use verification. Local authority / planning authority should ensure this with request to Rules, Regulations, Notifications, Government Resolutions, Circulars, etc. issued if any. This environmental clearance issued with respect to the environmental consideration and it does not mean that State Level Impact Assessment Authority (SEIAA) approved the proposed land use.

(iv) The proposed height of the building requires NOC from High Rise Committee (HRC). If there is any change in the plans suggested by HRC, Project proponent should approach SEIAA with corrected building plans.

(v) Project proponent shall ensure completion of STP, MSW disposal facility, green belt development prior to occupation of the buildings. No physical occupation or allotment will be given unless all above said environmental infrastructure is installed

and made functional including water requirement in Para 2. Prior certification from appropriate authority shall be obtained.

(vi) The height, Construction built up area of proposed construction shall be in accordance with the existing FSI/FAR norms of the urban local body & it should ensure the same along with survey number before approving layout plan & before according commencement certificate to proposed work. ULB should also ensure the zoning permissibility for the proposed project as per the approved development plan of the area.

(vii) "Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under Air and Water Act and a copy shall be submitted to the Environment department before start of any construction work at the site.

(viii) All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase.

(ix) Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche and First Aid Room etc.

(x) Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured.

(xi) The solid waste generated should be properly collected and segregated. Dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material

(xii) Wet garbage should be treated by improvised composting bins and treated waste (manure) should be utilized in the existing premises for gardening. And, no wet garbage will be disposed outside the premises. Local authority should ensure this.

(xiii) Arrangement shall be made that waste water and storm water do not get mixed.

(xiv) All the topsoil excavated during construction activities should be stored for use in horticulture / landscape development within the project site.

(xv) Additional soil for leveling of the proposed site shall be generated within the sites (to the extent possible) so that natural drainage system of the area is protected and improved.

(xvi) Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/ Agriculture Dept.

(xvii) Disposal of muck during construction phase should not create any adverse effect on the neighboring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.

(xviii) Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants.

(xix) Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water.

(xx) Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board.

(xxi) The diesel generator sets to be used during construction phase should be low sulphur diesel type and should conform to Environments (Protection) Rules prescribed for air and noise emission standards.

(xxii) The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken.

(xxiii) Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.

(xxiv) Ambient noise levels should conform to residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be made to reduce ambient air and noise level during construction phase, so as to conform to the stipulated standards by CPCB/MPCB.

(xxv) Fly ash should be used as building material in the construction as per the provisions of Fly Ash Notification of September 1999 and amended as on 27th August, 2003. (The above condition is applicable only if the project site is located within the 100Km of Thermal Power Stations).

(xxvi) Ready mixed concrete must be used in building construction.

(xxvii) The approval of competent authority shall be obtained for structural safety of the buildings due to any possible earthquake, adequacy of fire fighting equipments etc. as per National Building Code including measures from lighting.

(xxviii) Storm water control and its re-use as per CGWB and BIS standards for various applications.

(xxix) Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices referred.

(xxx) The ground water level and its quality should be monitored regularly in consultation with Ground Water Authority.

(xxxi) The installation of the Sewage Treatment Plant (STP) should be certified by an independent expert and a report in this regard should be submitted to the Ministry before the project is commissioned for operation. Treated effluent emanating from STP shall be recycled/refused to the maximum extent possible. Treatment of 100% gray water by decentralized treatment should be done. Discharge of unused treated affluent shall conform to the norms and standards of the Maharashtra Pollution Control Board. Necessary measures should be made to mitigate the odour problem from STP.

(xxxii) Local body should ensure that no occupation certification is issued prior to operation of STP/MSW site etc. with due permission of MPCB.

(xxxiii) Permission to draw ground water shall be obtained from the competent Authority prior to construction/operation of the project.

(xxxiv) Separation of gray and black water should be done by the use of dual plumbing line for separation of gray and black water.

(xxxv) Fixtures for showers, toilet flushing and drinking should be of low flow either by use of aerators or pressure reducing devices or sensor based control.

(xxxvi) Use of glass may be reduced up to 40% to reduce the electricity consumption and load on airconditioning. If necessary, use high quality double glass with special reflective coating in windows.

(xxxvii) Roof should meet prescriptive requirement as per Energy Conservation Building Code by using appropriate thermal insulation material to fulfill requirement

(xxxviii) Energy conservation measures like installation of CFLs /TFLs for the lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning. Use CFLs and TFLs should be properly collected and disposed off/sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination. Use of solar panels may be done to the extent possible like installing solar street lights, common solar water heaters system. Project proponent should install, after checking feasibility, solar plus hybrid non conventional energy source as source of energy.

(xxxix) Diesel power generating sets proposed as source of back up power for elevators and common area illumination during operation phase should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The height of stack of DG sets should be equal to the height needed for the combined capacity of all proposed DG sets. Use low sulphur diesel. The location of the DG sets may be decided with in consultation with Maharashtra Pollution Control Board.

(xl) Noise should be controlled to ensure that it does not exceed the prescribed standards. During nighttime the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations.

(xli) Traffic congestion near the entry and exit points from the roads adjoining the proposed project site must be avoided. Parking should be fully internalized and no public space should be utilized.

(xlii) Opaque wall should meet prescriptive requirement as per Energy Conservation Building Code, which is proposed to be mandatory for all air-conditioned spaces while it is aspirational for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement

(xliii) The building should have adequate distance between them to allow movement of fresh air and passage of natural light, air and ventilation

(xliv) Regular supervision of the above and other measures for monitoring should be in place all through the construction phase, so as to avoid disturbance to the surroundings.

(xlv) Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the project proponent if it was found that construction of the project has been started without obtaining environmental clearance.

(xlvi) Six monthly monitoring reports should be submitted to the Department and MPCB.

(xlvii) A complete set of all the documents submitted to Department should be forwarded to the MPCB

(xlviii) In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by this Department.

(xlix) No land development / construction work preliminary or otherwise relating to the project shall be taken up without obtaining due clearance from respective authorities.

(l) A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.

(li) Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department.

(lii) The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at http://envis.maharashtra.gov.in.

(liii) Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & soft copies to the MPCB & this department, on 1st June & 1st December of each calendar year.

(liv) A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.

(lv) The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM. SO_2, NOx (ambient levels as well as stack emissions) or critical sectorai parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.

(lvi) The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as by e-mail) to the respective Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB.

(lvii) The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the respective Regional Offices of MoEF by e-mail.

4. The environmental clearance is being issued without prejudice to the action initiated under EP Act or any court case pending in the court of law and it does not mean that project proponent has not violated any environmental laws in the past and whatever decision under EP Act or of the Hon'ble court will be binding on the project proponent. Hence this clearance does not give immunity to the project proponent in the case filed against him, if any or action initiated under EP Act.

5. This environmental clearance is issued as per EIA Notification, 2006. If any part of the plot is affected by CRZ then project proponent should obtain NOC from MCZMA as per FSI applicability. If there is change in building plan accordingly, project proponent should approach SEIAA with corrected plans.

6. In case of submission of false document and non compliance of stipulated conditions, Authority/ Environment Department will revoke or suspend the Environmental Clearance without any intimation and initiate appropriate legal action under Environmental Protection Act, 1986.

7. The Environment department reserves the right to add any stringent condition or to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the department or for that matter, for any other administrative reason.

8. **Validity of Environment Clearance**: The environmental clearance accorded shall be valid for a period of 5 years.

9. In case of any deviation or alteration in the project proposed from those submitted to this department for clearance, a fresh reference should be made to the department to assess the adequacy of the condition(s) imposed and to incorporate additional environmental protection measures required, if any.

10. The above stipulations would be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management and Handling) Rules, 1989 and its amendments, the public Liability Insurance Act, 1991 and its amendments.

11. Any appeal against this environmental clearance shall lie with the National Environmental Appellate Authority, if preferred, within 30days as prescribed under Section 11 of the National Environmental Appellate Act, 1997.

(Valsa R Nair Singh)
Secretary, Environment
department & MS, SEIAA

Copy to:

1. Shri. Ashok Basak, IAS (Retd.), Chairman, SEIAA, 502, Charleville, 'A' Road, Church gate, Mumbai- 400 020, Maharashtra.
2. Shri. P.M.A Hakeem, IAS (Retd.), Chairman, SEAC, 'Jugnu' Kottaram Road, Calicut- 673 006 Kerla.
3. Additional Secretary, MOEF, 'Paryavaran Bhawan' CGO Complex, Lodhi Road, New Delhi – 110510
4. Member Secretary, Maharashtra Pollution Control Board, with request to display a copy of the clearance.
5. The CCF, Regional Office, Ministry of Environment and Forest (Regional Office, Western Region, Kendriya Paryavaran Bhavan, Link Road No- 3, E-5, Ravi-Shankar Nagar, Bhopal- 462 016). (MP).
6. Regional Office, MPCB, Raigad.
7. Collector, Raigad.
8. IA- Division, Monitoring Cell, MoEF, Paryavaran Bhavan, CGO Complex, Lodhi Road, New Delhi-110003.
9. Director (TC-1), Dy. Secretary (TC-2), Scientist-1, Environment Department.
10. Select file (TC-3).

STATE LEVEL ENVIRONMENT IMPACT ASSESSMENT AUTHORITY

सत्यमेव जयते

Environment department,
Room No. 217, 2nd floor,
Mantralaya, Annexe,
Mumbai- 400 032.
Date:May 4, 2018

To,
Mr. Vinay S Agrawal
at Survey no. 45/2 [old nos. 45/4, 45/8B, 45/9, 45/18(PT), 45/11(PT)] at Village Shillotar Raichur, Survey No. 173/0 at village Aakurli, Taluka – Panvel

Subject: Environment Clearance for "MMRDA Rental Housing Scheme with Sale component" at Village Shillotar Raichur and village Aakurli, Taluka – Panvel

Sir,

This has reference to your communication on the above mentioned subject. The proposal was considered as per the EIA Notification - 2006, by the State Level Expert Appraisal Committee-II, Maharashtra in its 55th meeting and recommend the project for prior environmental clearance to SEIAA. Information submitted by you has been considered by State Level Environment Impact Assessment Authority in its 127th meetings.

2. It is noted that the proposal is considered by SEAC-II under screening category Category 8(b) as per EIA Notification 2006.

Brief Information of the project submitted by you is as below :-

1.Name of Project	"MMRDA Rental Housing Scheme with Sale component" at Village Shillotar Raichur and village Aakurli, Taluka – Panvel
2.Type of institution	Private
3.Name of Project Proponent	Mr. Vinay S Agrawal
4.Name of Consultant	M/s. Ultra-Tech
5.Type of project	MMRDA Rental Housing Scheme with Sale component
6.New project/expansion in existing project/modernization/diversification in existing project	Amendment in EC
7.If expansion/diversification, whether environmental clearance has been obtained for existing project	Received Environmental Clearance dt. 29th June, 2011
8.Location of the project	Survey no. 45/2 [old nos. 45/4, 45/8B, 45/9, 45/18(PT), 45/11(PT)] at Village Shillotar Raichur, Survey No. 173/0 at village Aakurli, Taluka – Panvel
9.Taluka	Panvel
10.Village	Shiloter Raichur and Aakurli
11.Area of the project	Local Planning Authority: Mumbai Metropolitan Region Development Authority (MMRDA)
12.IOD/IOA/Concession/Plan Approval Number	NA
	IOD/IOA/Concession/Plan Approval Number: CIDCO / NAINA / PANVEL / Shillotar Raichur+ Aakurli/ BP-92/CC/2016/2541
	Approved Built-up Area: 138560.74
13.Note on the initiated work (If applicable)	Total constructed work (FSI+ Non FSI): 2,55,777.00 Sq. mt.
14.LOI / NOC / IOD from MHADA/ Other approvals (If applicable)	Received Location Clearance No. MMRDA/RHS-57/09/72 dated 02/09/2009
15.Total Plot Area (sq. m.)	36,910.00 sq. mt.
16.Deductions	1, 845.50 sq. mt.

Government of Maharashtra

17.Net Plot area	35,064.50 sq. mt.
18 (a).Proposed Built-up Area (FSI & Non-FSI)	**FSI area (sq. m.):** 1, 38,560.74 sq. mt.
	Non FSI area (sq. m.): 1,59, 659.12 sq. mt.
	Total BUA area (sq. m.): 2, 98, 219.86 sq. mt.
18 (b).Approved Built up area as per DCR	**Approved FSI area (sq. m.):**
	Approved Non FSI area (sq. m.):
	Date of Approval:
19.Total ground coverage (m2)	16,833.64 sq. mt.
20.Ground-coverage Percentage (%) (Note: Percentage of plot not open to sky)	48 %
21.Estimated cost of the project	3948900000

Government of Maharashtra

22.Production Details

Serial Number	Product	Existing (MT/M)	Proposed (MT/M)	Total (MT/M)
1	Not applicable	Not applicable	Not applicable	Not applicable

23.Total Water Requirement

Dry season:	**Source of water**	Sukhapur Gram Panchayat Water Works Dept.
	Fresh water (CMD):	1815
	Recycled water - Flushing (CMD):	912
	Recycled water - Gardening (CMD):	29
	Swimming pool make up (Cum):	3
	Total Water Requirement (CMD) :	2759
	Fire fighting - Underground water tank(CMD):	700
	Fire fighting - Overhead water tank(CMD):	450
	Excess treated water	1187
Wet season:	**Source of water**	Sukhapur Gram Panchayat Water Works Dept./RWH
	Fresh water (CMD):	1815
	Recycled water - Flushing (CMD):	912
	Recycled water - Gardening (CMD):	NA
	Swimming pool make up (Cum):	3
	Total Water Requirement (CMD) :	2730
	Fire fighting - Underground water tank(CMD):	700
	Fire fighting - Overhead water tank(CMD):	450
	Excess treated water	1216
Details of Swimming pool (If any)	Swimming pool Volume - 221 m3	

Government of Maharashtra

24.Details of Total water consumed

Particulars	Consumption (CMD)			Loss (CMD)			Effluent (CMD)		
Water Requirement	Existing	Proposed	Total	Existing	Proposed	Total	Existing	Proposed	Total
Domestic	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable

25.Rain Water Harvesting (RWH)	**Level of the Ground water table:**	3.0 m and 6.3 m below ground level.
	Size and no of RWH tank(s) and Quantity:	Rental Buildings - 4 tanks of total capacity 106 KL and Sale Buildings - 2 tanks of total capacity 71 KL
	Location of the RWH tank(s):	Underground
	Quantity of recharge pits:	NA
	Size of recharge pits :	NA
	Budgetary allocation (Capital cost) :	Rs. 35.90 Lacs
	Budgetary allocation (O & M cost) :	Rs. 1.38 Lacs/annum
	Details of UGT tanks if any :	Location(s) of the UGT tank(s): Underground
26.Storm water drainage	**Natural water drainage pattern:**	The storm water collected through the storm water drains of adequate capacity will be discharged into the external drain.
	Quantity of storm water:	0.991 m3/sec
	Size of SWD:	2.490 m3/sec
27.Sewage and Waste water	**Sewage generation in KLD:**	Rental Buildings: 1204 KLD, Sale Buildings: 1160 KLD
	STP technology:	Moving Bed Bio Reactor (MBBR)
	Capacity of STP (CMD):	Rental Building: 1 STP of capacity 1250 KL , Sale Building: 1 STP of capacity 1280 KL
	Location & area of the STP:	Underground
	Budgetary allocation (Capital cost):	Rs. 475.00 Lakhs
	Budgetary allocation (O & M cost):	Rs. 29.11 Lakhs

Government of Maharashtra

28.Solid waste Management

Waste generation in the Pre Construction and Construction phase:	**Waste generation:**	Excavation material has been reused on site and remaining disposed for filling and leveling of another plot.
	Disposal of the construction waste debris:	Construction waste partly reused on site and partly disposed to the authorized landfill site
Waste generation in the operation Phase:	**Dry waste:**	2734 Kg/day
	Wet waste:	6339 Kg/day
	Hazardous waste:	NA
	Biomedical waste (If applicable):	NA
	STP Sludge (Dry sludge):	356 Kg/day
	Others if any:	NA
Mode of Disposal of waste:	**Dry waste:**	Recyclable waste : To recyclers , Non-recyclable waste : To Sukhapur Grampanchayat
	Wet waste:	Organic Waste Converter (OWC)
	Hazardous waste:	NA
	Biomedical waste (If applicable):	NA
	STP Sludge (Dry sludge):	As manure
	Others if any:	NA
Area requirement:	**Location(s):**	Ground level
	Area for the storage of waste & other material:	540
	Area for machinery:	60
Budgetary allocation (Capital cost and O&M cost):	**Capital cost:**	Rs. 45.00 Lacs
	O & M cost:	Rs. 17.51 Lacs/annum

Government of Maharashtra

29.Effluent Charecterestics

Serial Number	Parameters	Unit	Inlet Effluent Charecterestics	Outlet Effluent Charecterestics	Effluent discharge standards (MPCB)
1	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable

Amount of effluent generation (CMD):	Not applicable
Capacity of the ETP:	Not applicable
Amount of treated effluent recycled :	Not applicable
Amount of water send to the CETP:	Not applicable
Membership of CETP (if require):	Not applicable
Note on ETP technology to be used	Not applicable
Disposal of the ETP sludge	Not applicable

Government of Maharashtra

30.Hazardous Waste Details

Serial Number	Description	Cat	UOM	Existing	Proposed	Total	Method of Disposal
1	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable

31.Stacks emission Details

Serial Number	Section & units	Fuel Used with Quantity	Stack No.	Height from ground level (m)	Internal diameter (m)	Temp. of Exhaust Gases
1	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable

32.Details of Fuel to be used

Serial Number	Type of Fuel	Existing	Proposed	Total
1	Not applicable	Not applicable	Not applicable	Not applicable
33.Source of Fuel		Not applicable		
34.Mode of Transportation of fuel to site		Not applicable		

35.Energy

Power requirement:	**Source of power supply :**	Maharashtra State Electricity Distribution Company Limited (MSEDCL)
	During Construction Phase: (Demand Load)	150 KW
	DG set as Power back-up during construction phase	3 Nos. of DG sets of capacity 125 kVA each and 2 Nos. of DG sets of capacity 62.5 kVA each
	During Operation phase (Connected load):	Rental - 1595 KW, Sale - 5719 KW
	During Operation phase (Demand load):	Rental - 1355 KW, Sale - 4862 KW
	Transformer:	----
	DG set as Power back-up during operation phase:	Rental - 1 no of DG Set of capacity 250 kVA, Sale - 2 nos. of DG Sets of capacity 250 kVA each, 1 no of DG Set of capacity 140 kVA and 3 nos. of DG Sets of capacity 320 kVA each
	Fuel used:	Diesel
	Details of high tension line passing through the plot if any:	NA

Energy saving by non-conventional method:

- Use of T-5 Fittings (28 w) and Electronic ballasts
- Use of BEE certified motors
- Use of Group controls and variable speed drives
- Use of LED Fittings (18 w)
- Daylight based controls
- Provision of solar water heating system

Government of Maharashtra

36.Detail calculations & % of saving:

Serial Number	Energy Conservation Measures	Saving %
1	• Use of T-5 Fittings (28 w) and Electronic ballasts • Use of BEE certified motors • Use of Group controls and variable speed drives • Use of LED Fittings (18 w) • Daylight based controls • Provision of solar water heating system Energy Saving - 21%	21%

37.Details of pollution control Systems

Source	Existing pollution control system	Proposed to be installed
Not applicable	Not applicable	Not applicable

Budgetary allocation (Capital cost and O&M cost):	**Capital cost:**	Rs.95.00 Lacs
	O & M cost:	Rs.5.00 Lacs/annum

38.Environmental Management plan Budgetary Allocation

a) Construction phase (with Break-up):

Serial Number	Attributes	Parameter	Total Cost per annum (Rs. In Lacs)
1	Air Environment	Dust suppression	4.32
2	Air Environment	Air and Noise quality monitoring - On site sensors	10.00
3	Air Environment	Air and Noise quality monitoring - By outside MOEF Approved Laboratory	3.30
4	Air Environment	Batching plant monitoring	0.54
5	Water Environment	Drinking water analysis	0.54
6	Land Environment	Site Sanitation	10.00
7	Health & Hygiene	Disinfection- Pest Control	3.60
8	Health & Hygiene	Health Check up of workers	45.00
9	Cost towards Disaster management	----	172.00

b) Operation Phase (with Break-up):

Serial Number	Component	Description	Capital cost Rs. In Lacs	Operational and Maintenance cost (Rs. in Lacs/yr)
1	Air Environment	Cost for Gardening	28.06	1.20
2	Air Environment	Cost for Ambient air & Noise Monitoring	No set up cost is involved	0.22
3	Air Environment	Cost for DG Stack Exhaust Monitoring	No set up cost is involved	0.25
4	Air Environment	Air cleaning system	40.00	3.00
5	Water Environment - Waste water treatment	Cost for sewage Treatment Plants	439.00	27.00

Government of Maharashtra

6	Water Environment - Waste water treatment	Cost for Waste water Monitoring - On site sensors	36.00	2.00
7	Water Environment - Waste water treatment	Cost for Waste water Monitoring - By outside MOEF Approved Laboratory	No set up cost is involved	0.11
8	Water Environment - Water Conservation (Rain Water Harvesting System)	Cost for RWH tank	17.90	0.90
9	Water Environment - Water Conservation (Rain Water Harvesting System)	Cost for treatment unit for rain water tanks	18.00	0.21
10	Water Environment - Water Conservation (Rain Water Harvesting System)	Cost for Rainwater Monitoring	No set up cost is involved	0.27
11	Land Environment (Solid Waste Management)	Cost for Treatment of biodegradable garbage	45.00	17.11
12	Land Environment (Solid Waste Management)	Cost for monitoring of organic manure	No set up cost is involved	0.40
13	Energy Conservation	Solar system	95.00	5.00
14	Cost towards Disaster management	----	363.32	32.58

39.Storage of chemicals (inflamable/explosive/hazardous/toxic substances)

Description	Status	Location	Storage Capacity in MT	Maximum Quantity of Storage at any point of time in MT	Consumption / Month in MT	Source of Supply	Means of transportation
Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable

40.Any Other Information

No Information Available

Government of Maharashtra

	CRZ/ RRZ clearance obtain, if any:	NA
	Distance from Protected Areas / Critically Polluted areas / Eco-sensitive areas/ inter-State boundaries	NA
	Category as per schedule of EIA Notification sheet	Category 8(b)
	Court cases pending if any	NA
	Other Relevant Informations	NA
	Have you previously submitted Application online on MOEF Website.	No
	Date of online submission	-

3. The proposal has been considered by SEIAA in its 127th meeting & decided to accord environmental clearance to the said project under the provisions of Environment Impact Assessment Notification, 2006 subject to implementation of the following terms and conditions:

Specific Conditions:

I	Committee noted that, building profile and plinth which was appraised and approved by SEIAA in its 33rd & 36th meeting has been changed by project proponent while undertaking actual work ground. It was informed by PP that change in construction on ground is as per the changes approved by NAINA while approving the plans post EC.
II	Further committee noticed that sewer line has not been constructed by planning authority. So there is no provision at the moment to discharge the treated waste water. It was informed that, PP will treat sewage upto 5 BOD and discharge the treated water in nalla, which was not acceptable to committee.
III	Local body not to issue Occupancy Certificate till the time outside sewer line is completed and connection to it provided. PP to also not to handover flats till such time.
IV	It was also noted that work of Rental building no 1,2,3,4 completed and work of sale building wing A- RCC completed, wing B- up to 7th Floor slab completed, wing C,D & E- 4th floor completed, building F- RCC completed, wing G- all 29 floors completed=, wing H- 18th floor completed and wing I,J &K- RCC up to 30 floor completed.

General Conditions:

I	E-waste shall bedisposed through Authorized vendor as per E-waste (Management and Handling) Rules, 2016.
II	The Occupancy Certificate shall be issued by the Local Planning Authority to the project only after ensuring sustained availability of drinking water, connectivity of sewer line to the project site and proper disposal of treated water as per environmental norms.
III	This environmental clearance is issued subject to obtaining NOC from Forestry & Wild life angle including clearance from the standing committee of the National Board for Wild life as if applicable & this environment clearance does not necessarily implies that Forestry & Wild life clearance granted to the project which will be considered separately on merit.
IV	PP has to abide by the conditions stipulated by SEAC& SEIAA.
V	The height, Construction built up area of proposed construction shall be in accordance with the existing FSI/FAR norms of the urban local body & it should ensure the same along with survey number before approving layout plan & before according commencement certificate to proposed work. Plan approving authority should also ensure the zoning permissibility for the proposed project as per the approved development plan of the area.
VI	If applicable Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under Air and Water Act and a copy shall be submitted to the Environment department before start of any construction work at the site.

Government of Maharashtra

VII	All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase.
VIII	Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured.
IX	The solid waste generated should be properly collected and segregated. dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material.
X	Disposal of muck during construction phase should not create any adverse effect on the neighboring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.
XI	Arrangement shall be made that waste water and storm water do not get mixed.
XII	All the topsoil excavated during construction activities should be stored for use in horticulture / landscape development within the project site.
XIII	Additional soil for leveling of the proposed site shall be generated within the sites (to the extent possible) so that natural drainage system of the area is protected and improved.
XIV	Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/ Agriculture Dept.
XV	Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants.
XVI	Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water.
XVII	Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board.
XVIII	The diesel generator sets to be used during construction phase should be low sulphur diesel type and should conform to Environments (Protection) Rules prescribed for air and noise emission standards.
XIX	The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken.
XX	Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours.
XXI	Ambient noise levels should conform to residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be made to reduce ambient air and noise level during construction phase, so as to conform to the stipulated standards by CPCB/MPCB.
XXII	Fly ash should be used as building material in the construction as per the provisions of Fly Ash Notification of September 1999 and amended as on 27th August, 2003. (The above condition is applicable only if the project site is located within the 100Km of Thermal Power Stations).
XXIII	Ready mixed concrete must be used in building construction.
XXIV	Storm water control and its re-use as per CGWB and BIS standards for various applications.
XXV	Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices referred.
XXVI	The ground water level and its quality should be monitored regularly in consultation with Ground Water Authority.
XXVII	The installation of the Sewage Treatment Plant (STP) should be certified by an independent expert and a report in this regard should be submitted to the MPCB and Environment department before the project is commissioned for operation. Discharge of this unused treated affluent, if any should be discharge in the sewer line.Treated effluent emanating from STP shall be recycled/refused to the maximum extent possible. Discharge of this unused treated affluent, if any should be discharge in the sewer line.Treatment of 100% gray water by decentralized treatment should be done. Necessary measures should be made to mitigate the odour problem from STP.
XXVIII	Permission to draw ground water and construction of basement if any shall be obtained from the competent Authority prior to construction/operation of the project.
XXIX	Separation of gray and black water should be done by the use of dual plumbing line for separation of gray and black water.
XXX	Fixtures for showers, toilet flushing and drinking should be of low flow either by use of aerators or pressure reducing devices or sensor based control.
XXXI	Use of glass may be reduced up to 40% to reduce the electricity consumption and load on air conditioning. If necessary, use high quality double glass with special reflective coating in windows.

Government of Maharashtra

XXXII	Roof should meet prescriptive requirement as per Energy Conservation Building Code by using appropriate thermal insulation material to fulfill requirement.
XXXIII	Energy conservation measures like installation of CFLs /TFLs for the lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning. Use CFLs and TFLs should be properly collected and disposed off/sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination. Use of solar panels may be done to the extent possible like installing solar street lights, common solar water heaters system. Project proponent should install, after checking feasibility, solar plus hybrid non-conventional energy source as source of energy.
XXXIV	Diesel power generating sets proposed as source of backup power for elevators and common area illumination during operation phase should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The height of stack of DG sets should be equal to the height needed for the combined capacity of all proposed DG sets. Use low sulphur diesel. The location of the DG sets may be decided with in consultation with Maharashtra Pollution Control Board.
XXXV	Noise should be controlled to ensure that it does not exceed the prescribed standards. During nighttime the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations.
XXXVI	Traffic congestion near the entry and exit points from the roads adjoining the proposed project site must be avoided. Parking should be fully internalized and no public space should be utilized.
XXXVII	Opaque wall should meet prescriptive requirement as per Energy Conservation Building Code, which is proposed to be mandatory for all air-conditioned spaces while it is aspiration for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement.
XXXVIII	The building should have adequate distance between them to allow movement of fresh air and passage of natural light, air and ventilation.
XXXIX	Regular supervision of the above and other measures for monitoring should be in place all through the construction phase, so as to avoid disturbance to the surroundings.
XL	Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the project proponent if it was found that construction of the project has been started without obtaining environmental clearance.
XLI	Six monthly monitoring reports should be submitted to the Regional office MoEF, Bhopal with copy to this department and MPCB.
XLII	Project proponent shall ensure completion of STP, MSW disposal facility, green belt development prior to occupation of the buildings. As agreed during the SEIAA meeting, PP to explore possibility of utilizing excess treated water in the adjacent area for gardening before discharging it into sewer line No physical occupation or allotment will be given unless all above said environmental infrastructure is installed and made functional including water requirement in Para 2. Prior certification from appropriate authority shall be obtained.
XLIII	Wet garbage should be treated by Organic Waste Converter and treated waste (manure) should be utilized in the existing premises for gardening. And, no wet garbage will be disposed outside the premises. Local authority should ensure this.
XLIV	Local body should ensure that no occupation certification is issued prior to operation of STP/MSW site etc. with due permission of MPCB.
XLV	A complete set of all the documents submitted to Department should be forwarded to the Local authority and MPCB.
XLVI	In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by this Department.
XLVII	A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.
XLVIII	Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department.
XLIX	The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at http://ec.maharashtra.gov.in.
L	Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & soft copies to the MPCB & this department, on 1st June & 1st December of each calendar year.
LI	A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.

Government of Maharashtra

LII	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM. SO2, NOx (ambient levels as well as stack emissions) or critical sector parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.
LIII	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as by e-mail) to the respective Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB.
LIV	The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the respective Regional Offices of MoEF by e-mail.

Government of Maharashtra

4. The environmental clearance is being issued without prejudice to the action initiated under EP Act or any court case pending in the court of law and it does not mean that project proponent has not violated any environmental laws in the past and whatever decision under EP Act or of the Hon'ble court will be binding on the project proponent. Hence this clearance does not give immunity to the project proponent in the case filed against him, if any or action initiated under EP Act.

5. In case of submission of false document and non-compliance of stipulated conditions, Authority/ Environment Department will revoke or suspend the Environment clearance without any intimation and initiate appropriate legal action under Environmental Protection Act, 1986.

6. The Environment department reserves the right to add any stringent condition or to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the department or for that matter, for any other administrative reason.

7. Validity of Environment Clearance: The environmental clearance accorded shall be valid as per EIA Notification, 2006, and amendments by MoEF&CC Notification dated 29th April, 2015.

8. In case of any deviation or alteration in the project proposed from those submitted to this department for clearance, a fresh reference should be made to the department to assess the adequacy of the condition(s) imposed and to incorporate additional environmental protection measures required, if any.

9. The above stipulations would be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management and Handling) Rules, 1989 and its amendments, the public Liability Insurance Act, 1991 and its amendments.

10. Any appeal against this Environment clearance shall lie with the National Green Tribunal (Western Zone Bench, Pune),New Administrative Building, 1stFloor, D-, Wing, Opposite Council Hall, Pune, if preferred, within 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.



Shri Satish.M.Gavai (Member Secretary SEIAA)

Copy to:

1. SHRI JOHNY JOSEPH, CHAIRMAN-SEIAA
2. SHRI UMAKANT DANGAT, CHAIRMAN-SEAC-I
3. SHRI M.M.ADTANI, CHAIRMAN-SEAC-II
4. SHRI ANIL .D. KALE. CHAIRMAN SEAC-III
5. SECRETARY MOEF & CC
6. IA- DIVISION MOEF & CC
7. MEMBER SECRETARY MAHARASHTRA POLLUTION CONTROL BOARD MUMBAI
8. REGIONAL OFFICE MOEF & CC NAGPUR
9. REGIONAL OFFICE MPCB RAIGAD
10. REGIONAL OFFICE MIDC RAIGAD
11. MAHARASHTRA STATE ELECTRICITY DISTRIBUTION CO. LTD
12. COLLECTOR OFFICE RAIGAD

Government of Maharashtra